



REPÚBLICA DEMOCRÁTICA DE TIMOR-LESTE
MINISTÉRIO DO PLANO E ORDENAMENTO

Agência de Desenvolvimento Nacional, Instituto Público



RELATÓRIU MENSÁL
IMPLEMENTASAUN PROJETUS
MUNISÍPIU AINARO

JANEIRU 2023



SUMÁRIO

RELATÓRIO

IMPLEMENTASAUN PROJETU INFRAESTRUTURA IHA MUNICIPIO AINARO


JANEIRO 2023


Prepara Husi :


(Eng. Joaquim de C. Madeira)
Eng. ba Edificio Publiku no Beé Saneamentu,
Municipio Ainaro ADN, I.P


(Eng. Romulo J. Marques Henrique)
Eng. ba Projetu Infraestrutura, Transportes e
Irigasaun, Municipio Ainaro ADN, I.P


(Eng. Claudino Soares dos Santos)
Eng. ba Edificio Publiku no Beé Saneamentu,
Municipio Ainaro ADN, I.P



(Eng. Jaulino H. Rodrigues)
Eng. ba Projetu Infraestrutura, Transportes e
Irigasaun, Municipio Ainaro ADN, I.P


(Silvino D R R Soares)
Eng. M & E, Municipio Ainaro ADN, I.P

Verifika Husi :


(Arc. Fransisco X D D Jeronimo)
Eng. Senior ba Edificio Publiku no Beé
Saneamentu, ADN, I.P


(Eng. Remigio da C. S. dos Santos)
Eng. Senior ba Projetu Infraestrutura e
Irigasaun, ADN, I.P


(Deolindo de F Marques)
Chefe Sek. Projetu M.E & ITC, ADN, I.P

Sertifika Husi :


(Eng. Emerenciana da Costa Maia Freitas)
Coordenadora Unidade de Controlo e Validação de Qualidade,
ADN, I.P

Aprova Husi :


(Mariano Renato Monteiro da Cruz, S. T. M. Eng)
Director Executivo, ADN, I.P

INDICE

SUMÁRIO	1
INDICE	2
I. INTRODUSAUN	3
1.1 Enkuadramentu Legal	3
1.2 Perfil Municipio Ainaro	3
1.3. Lista Projectos	6
II. PROGRESU FISIKU	14
2.1 Progreso Fisiku Kada Fulan	14
III. OBSTÁCLO IHA TERENU	14
3.1 Obstáculo Servisu Iha Terenu	14
IV. REKOMENDASAUN IHA TERENU	15
4.1 Rekomendasaun Servisu Iha Terenu	15

INDICE TABELA

Tabela 1 : Postos Administrativos,Sucos no Aldeias	4
Tabela 1.1 : Forca de Trabalho ADN, I.P Municipio Ainaro	4
Tabela 1.2 : Lista Asset ADN,I.P Municipio Ainaro	5
Tabela 1.3.1 : Projecto Municipio Ainaro Por Fundus Finansiamentos	6
Tabela 1.3.2 : Projecto Municipio Ainaro Por Sectores	8
Tabela 1.3.3 : Projecto Municipio Ainaro Por Ministerio	11
Tabela 1.4 : Dadus Populasaun Munisipiu Ainaro	13

I. INTRODUSAUN


1.1 Enkuadramentu Legal

Agência ba Desenvolvimento Nacional, I.P ou ADN, I.P hari'i baseia ba Decretu Lei No. 11/2011 (Aprovadu hosi Konsellu Ministrus iha 19/2/2011, promulgadu husi Prezidente RDTL iha 16/3/2011, publika iha 23/03/2011). Iha 2020 Dekrtu lei ne'e hetan revogasaun husi dekretu lei Nu.60/2020 de 25 de Novembro de 2020 ne'ebe hatur ADN, I.P hanesan insituto Público (IP), ho Misaun ADN, I.P nian maka atu asegura katak orsamento estadu nian ne'ebe aloka hodi hala'o projetos (konstrusaun sivil) iha teritorio tomak, hala'o duni ho kualidade ne'ebe diak no tuir espesifikasaun, dezeñu, kustu no análise kustu-benefisiu ne'ebe razoável no viável.

Depois de Dekrtu lei ne'e hetan revogasaun husi dekretu lei Nu.60/2020 de 25 de Novembro de 2020 ne'ebe hatur ADN, I.P hanesan insituto Público (IP), ADN, I.P nia knar principal iha 3 mak hanesan:

1. Halo avaliasaun ba mérito no viabilidade husi projeitu Kapital Desenvolvementu nian.
2. Halo fiskalizasaun no sertifikasaun kualidade ba projetu sira iha programa Kapital Desenvolvementu nian ho koordensaun ho ministerios relevantes sira.
3. Avalia pedido Pagamento liuhusi halo analiza ba dokumento no halo *site visit* ba terreno caso presiza.

1.2 Perfil Municipio Ainaro



Administrasaun Munisipal Ainaro lokalizadu iha sudoeste país no mapa 2. hatudu pozisaun jeográfiku Munisipiu Ainaro ne'ebé ho luan 797 km² ho populasau nain 59,175 tuir Sensus 2010. Administrasaun Munisipal Ainaro iha Postu Administraativo ha'at, Sukus 21 no Aldeias 131 hanesan hatudu iha Tabela 1.

Tabela 1: Ponto Administrativo, Sukus no Total Aldeias/Sukus

Ainaro		Hatu Bulico		Hatu Udo		Maubisse	
Sukus	Aldeias	suku	Aldeias	Sukus	Aldeias	Sukus	Aldeias
Ainaro	7	Mauchiga	7	Foho-Ailico (beikala)	6	Aituto	9
Cassa	5	Mulo	8	Leolima	10	Edi	6
Manutaci	4	Nuno Moge	6	-	-	Fatubessi	6
Mau-Nuno	3	-	-	-	-	Horai-Quic	4
Mau-Ulo	5	-	-	-	-	Liurai	4
Soro	4	-	-	-	2	Manelobas	4
Suro-Craic	4	-	-	-	4	Manetu	7
-	-	-	-	-	-	Maubisse	12
-	-	-	-	-	-	Maulau	10
Total	32	-	21	-	22	-	62

Data husi : Livro 3B OJE 2021, Pajina 22

Tabela 1.1: Forca de Trabalho ADN, I.P Municipio Ainaro

Forca de Trabalho ADN,I.P Municipio Ainaro								
No	Deskrisaun	Total Membros Kada Tinan						
		2021	2022	2023	2024	2025	Total	OBS
1	Engineiro			4			4	
2	Administrasaun no Financas			0			0	
3	Motorista			1			1	
4	Seguransa			0			0	
	Grand Total			5			5	

Tabela 1.2 : Lista Asset ADN,I.P Municipio Ainaro

ASET ADN,IP MUNICIPIO AINARO								
No	Deskrisaun	Total Aset Kada Tinan					Total	OBS
		2021	2022	2023	2024	2025		
1	Edificio			1			1	Moru hadia, monta tralis
2	Kareta			1			1	Kondisaun ladun diák
3	Desktop HP / Monitor			1			1	Diak
4	Laptop HP			1			1	Todan presija update
5	Printer Cannon			1			1	Diak
6	UPS			1			1	Aat
7	Armario File			2			2	Diak
8	Armario Tau hena			2			2	Aat 1
9	Meja escritorio			1			1	Diak
10	Meja han			1			1	Aat
11	Meja TV (kiik)			1			1	Diak
12	Kadeira escritorio			6			6	Diak
13	Kadeira han			4			4	Att 2
14	Sofa			1 Set			1	Diak
15	Springbed +sumasu 4			2 Set			2	Diak (sumasu laiha)
16	Jeleira			1			1	Diak
17	Water Dispenser			1			1	Aat
18	TV + Parabola			1 Set			1	Aat
19	Kipas Angin			5			5	Aat
20	Kompor			1			1	Diak
21	Kompor Gas			1			1	Aat
22	Rack sepatu			3			3	Aat
23	Rack Piring			1			1	Diak
24	Water Pump Sanyo			1			1	Aat

1.3. Lista Projectos

Projetu hotu neébe akumula iha lista neé bazeia ba dados projetu neébe sei laó hela no mos projetu neébe abandona ona iha tinan barak nia laran, projetu hirak neé fahe tuir lista tabela 1.3.1 Projetu por Fundus Finansiamiento, tabela 1.3.2 Projetu por Sector no tabela 1.3.3 Projetu por Ministerio, no lista detallu kada projetu bele hare iha #Anexu A.

Tabela 1.3.1 : Projecto Municipio Ainaro Por Fundus Finansiamiento

NO	POSTO ADMINISTRATIVO	TOTAL FI + LM - CD + PDIM + LM - BS + LM - TP		
		TOTAL PROJECTO	MONTANTE KONTRATO (\$)	PERSENTAGEM EXECUSAUN (%)
1	Ainaro-Vila	21	\$ 18,295,245.66	62.36%
2	Hatubuilico	12	\$ 7,047,176.63	75.37%
3	Hatudo	11	\$ 2,758,198.43	14.76%
4	Maubisse	21	\$ 6,403,710.91	63.94%
Grand Total		65	\$ 34,504,331.63	61.50%

NO	POSTO ADMINISTRATIVO	FI		
		TOTAL PROJECTO	MONTANTE KONTRATO (\$)	PERSENTAGEM EXECUSAUN (%)
1	Ainaro-Vila	9	\$ 16,060,460.02	65.48%
2	Hatubuilico	2	\$ 5,417,567.63	87.48%
3	Hatudo	5	\$ 1,770,459.15	12.52%
4	Maubisse	9	\$ 5,130,827.23	73.69%
Grand Total		25	\$ 28,379,314.03	67.86%

NO	POSTO ADMINISTRATIVO	LM-CD		
		TOTAL PROYECTO	MONTANTE KONTRATO (\$)	PERSENTAGEM EXECUSAUN (%)
1	Ainaro-Vila	5	\$ 1,376,091.81	31.34%
2	Hatubuilico	7	\$ 1,379,650.79	35.68%
3	Hatudo	2	\$ 686,368.28	8.05%
4	Maubisse	3	\$ 433,853.68	16.23%
Grand Total		17	\$ 3,875,964.56	27.07%

NO	POSTO ADMINISTRATIVO	PDIM		
		TOTAL PROYECTO	MONTANTE KONTRATO (\$)	PERSENTAGEM EXECUSAUN (%)
1	Ainaro-Vila	3	\$ 450,461.58	63.74%
2	Hatubuilico			
3	Hatudo			
4	Maubisse	1	\$ 84,160.28	87.69%
Grand Total		4	\$ 534,621.86	67.51%

NO	POSTO ADMINISTRATIVO	LM-BS		
		TOTAL PROYECTO	MONTANTE KONTRATO (\$)	PERSENTAGEM EXECUSAUN (%)
1	Ainaro-Vila			
2	Hatubuilico			
3	Hatudo	1	\$ 24,446.00	90.00%
4	Maubisse			
Grand Total		1	\$ 24,446.00	90.00%

NO	POSTO ADMINISTRATIVO	LM-TP		
		TOTAL PROYECTO	MONTANTE KONTRATO (\$)	PERSENTAGEM EXECUSAUN (%)
1	Ainaro-Vila	4	\$ 408,232.25	42.49%
2	Hatubuilico	3	\$ 249,958.21	31.83%
3	Hatudo	3	\$ 276,925.00	39.07%
4	Maubisse	7	\$ 730,876.53	20.27%
Grand Total		17	\$ 1,665,991.99	30.58%

NO	POSTO ADMINISTRATIVO	Emergency		
		TOTAL PROJECTO	MONTANTE KONTRATO (\$)	PERSENTAGEM EXECUSAUN (%)
1	Ainaro-Vila			
2	Hatubuilico			
3	Hatudo			
4	Maubisse	1	\$ 23,993.19	90.00%
	Grand Total	1	\$ 23,993.19	90.00%

Dadus detallu kada projektu: #Anexu A

Tabela 1.3.2 : Projecto Municipio Ainaro Por Sectores

NO	SECTOR PROJECTO	TOTAL MUNICIPIO AINARO		
		TOTAL PROJECTO	MONTANTE KONTRATU (\$)	PERSENTAGEM EXECUSAUN (%)
1	Edificios Publicos	1	\$ 546,598.02	22.89%
2	Edukasaun	18	\$ 2,079,402.69	31.80%
3	Eléctricidade	10	\$ 7,999,431.74	72.04%
4	Estradas E Pontes	14	\$ 16,390,876.84	55.24%
5	Flood Control	2	\$ 108,153.47	88.20%
6	Imprestimo	1	\$ 4,187,508.61	92.29%
7	Manutensaun No Rehabilitasaun	14	\$ 2,500,306.12	57.09%
8	Pontes	1	\$ 273,148.15	12.71%
9	Saude	2	\$ 242,372.02	43.02%
10	Turismo	2	\$ 176,533.97	51.95%
	Grand Total	65	\$ 34,504,331.63	61.50%

NO	SECTOR PROYECTO	Ainaro-Vila		
		TOTAL PROYECTO	MONTANTE KONTRATU (\$)	PERSENTAGEM EXECUSAUN (%)
1	Edificios Publicos	1	\$ 546,598.02	22.89%
2	Edukasaun	4	\$ 520,065.09	51.92%
3	Eléctricidade	3	\$ 2,130,985.59	80.80%
4	Estradas E Pontes	6	\$ 13,670,136.67	63.64%
5	Flood Control			
6	Imprestimo			
7	Manutensaun No Rehabilitasaun	3	\$ 815,683.40	44.91%
8	Pontes	1	\$ 273,148.15	12.71%
9	Saude	2	\$ 242,372.02	43.02%
10	Turismo	1	\$ 96,256.72	89.59%
Grand Total		21	\$ 18,295,245.66	62.36%

NO	SECTOR PROYECTO	Hatubuilico		
		TOTAL PROYECTO	MONTANTE KONTRATU (\$)	PERSENTAGEM EXECUSAUN (%)
1	Edificios Publicos			
2	Edukasaun	3	\$ 249,958.21	31.83%
3	Eléctricidade	1	\$ 1,230,059.02	71.11%
4	Estradas E Pontes	2	\$ 854,631.59	12.87%
5	Flood Control			
6	Imprestimo	1	\$ 4,187,508.61	92.29%
7	Manutensaun No Rehabilitasaun	4	\$ 444,741.95	84.73%
8	Pontes			
9	Saude			
10	Turismo	1	\$ 80,277.25	6.83%
Grand Total		12	\$ 7,047,176.63	75.37%

NO	SECTOR PROYECTO	Hatudo		
		TOTAL PROYECTO	MONTANTE KONTRATU (\$)	PERSENTAGEM EXECUSAUN (%)
1	Edificios Publicos			
2	Edukasaun	4	\$ 578,502.86	28.25%
3	Eléctricidade	1	\$ 384,790.42	0.00%
4	Estradas E Pontes	4	\$ 1,482,565.12	12.28%
5	Flood Control			
6	Imprestimo			
7	Manutensaun No Rehabilitasaun	2	\$ 312,340.03	19.72%
8	Pontes			
9	Saude			
10	Turismo			
	Grand Total	11	\$ 2,758,198.43	14.76%

NO	SECTOR PROYECTO	Maubisse		
		TOTAL PROYECTO	MONTANTE KONTRATU (\$)	PERSENTAGEM EXECUSAUN (%)
1	Edificios Publicos			
2	Edukasaun	7	\$ 730,876.53	20.27%
3	Eléctricidade	5	\$ 4,253,596.71	74.44%
4	Estradas E Pontes	2	\$ 383,543.46	16.18%
5	Flood Control	2	\$ 108,153.47	88.20%
6	Imprestimo			
7	Manutensaun No Rehabilitasaun	5	\$ 927,540.74	67.15%
8	Pontes			
9	Saude			
10	Turismo			
	Grand Total	21	\$ 6,403,710.91	63.94%

Dados detallu kada projetu: #Anexu A

Tabela 1.3.3 : Projecto Municipio Ainaro Por Ministerio

NO	DONO DO PROJECTO	GRAND TOTAL		
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	PERSENTAGEM EXECUSAUN (%)
1	Estatat	1	\$ 84,160.28	87.69%
2	Ministerio Das Obras Publicas	39	\$ 30,861,164.82	64.53%
3	Ministerio Edukasaun Juventude E Desportu	19	\$ 2,103,848.69	32.47%
4	Ministerio Saude	2	\$ 242,372.02	43.02%
5	Ministerio Solidariedade Social E Inklusaun	1	\$ 546,598.02	22.89%
6	Ministerio Turismo Comercio E Industria	1	\$ 80,277.25	6.83%
7	Ministro Para Os Assuntos Dos Combatentes Da Libertação Nacional	1	\$ 489,653.83	46.82%
8	Sefope	1	\$ 96,256.72	89.59%
Grand Total		65	\$ 34,504,331.63	61.50%

NO	DONO DO PROJECTO	Ainaro-Vila		
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	PERSENTAGEM EXECUSAUN (%)
1	Estatat			
2	Ministerio Das Obras Publicas	12	\$ 16,400,299.98	64.59%
3	Ministerio Edukasaun Juventude E Desportu	4	\$ 520,065.09	51.92%
4	Ministerio Saude	2	\$ 242,372.02	43.02%
5	Ministerio Solidariedade Social E Inklusaun	1	\$ 546,598.02	22.89%
6	Ministerio Turismo Comercio E Industria			
7	Ministro Para Os Assuntos Dos Combatentes Da Libertação Nacional	1	\$ 489,653.83	46.82%
8	Sefope	1	\$ 96,256.72	89.59%
Grand Total		21	\$ 18,295,245.66	62.36%

NO	DONO DO PROJECTO	Hatubuilico		
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	PERSENTAGEM EXECUSAUN (%)
1	Estatat			
2	Ministerio Das Obras Publicas	8	\$ 6,716,941.17	
3	Ministerio Edukasaun Juventude E Desportu	3	\$ 249,958.21	31.83%
4	Ministerio Saude			
5	Ministerio Solidariedade Social E Inklusaun			
6	Ministerio Turismo Comercio E Industria	1	\$ 80,277.25	6.83%
7	Ministro Para Os Assuntos Dos Combatentes Da Libertação Nacional			
8	Sefope			
	Grand Total	12	\$ 7,047,176.63	75.37%

NO	DONO DO PROJECTO	Hatudo		
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	PERSENTAGEM EXECUSAUN (%)
1	Estatat			
2	Ministerio Das Obras Publicas	6	\$ 2,155,249.57	10.28%
3	Ministerio Edukasaun Juventude E Desportu	5	\$ 602,948.86	30.76%
4	Ministerio Saude			
5	Ministerio Solidariedade Social E Inklusaun			
6	Ministerio Turismo Comercio E Industria			
7	Ministro Para Os Assuntos Dos Combatentes Da Libertação Nacional			
8	Sefope			
	Grand Total	11	\$ 2,758,198.43	14.76%

NO	DONO DO PROJECTO	Maubisse		
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	PERSENTAGEM EXECUSAUN (%)
1	Estatat	1	\$ 84,160.28	87.69%
2	Ministerio Das Obras Publicas	13	\$ 5,588,674.10	69.30%
3	Ministerio Edukasaun Juventude E Desportu	7	\$ 730,876.53	20.27%
4	Ministerio Saude			
5	Ministerio Solidariedade Social E Inklusaun			
6	Ministerio Turismo Comercio E Industria			
7	Ministro Para Os Assuntos Dos Combatentes Da Libertação Nacional			
8	Sefope			
Grand Total		21	\$ 6,403,710.91	63.94%

Dadus detallu kada projetu: #Anexu A

Tabela 1.4 : Dadus Populasaun Munisipiu Ainaro

Posto Administrativu, Suku no Sexu	2022				
	Total	Idade Produktivu (idade 15-64)		Idade la Produktivu (idade 0-14+65 ba leten)	
		Male	Female	Male	Female
Ainaro	16,823	7170	6636	5567	5058
Hato-Udo	10,747	3130	2923	2415	2279
Hato-Builico	13,249	3457	3365	3241	3186
Maubisse	24,672	6378	6309	6222	5764

Fontes : Projeksaun Populasaun bazeia ba Sensus Populasaun no Umakain 2015,

Direccao Geral de Estatistika, MoF

II. PROGRESU FISIKU

2.1 Progreso Fisiku Kada Fulan

Progresu Fisiku kada fulan refere hetan husi progresu servisu ne'ebe kompana sira atinje iha fulan ne'e nia laran, husi lista ne'ebe iha #Anexu B hatudu progresu actual fulan ida ne'e ho nia porsentagen servisu, montante actual bazeia ba orsamentu neébe hetan husi progresu fulan ida neé, ikus liu porsentagen actual fulan ida neé hatudu progressu fisiku komulativu husi porsentu anterior no fulan ida neé nian, lista kompletu ba detallu bele hareé iha #Anexu B, detallu ba Back-up Fotografia #Anexu C1, detallu ba Back-up BoQ #Anexu C2 no Instrusaun Servisu bele hareé #Anexu D.

III. OBSTÁCLO IHA TERENU

3.1 Obstáculo Servisu Iha Terenu

Obstaclo neébe ami enjineiru hasoru iha terenu mak hanesan tuir mai ne'e :

1. Kompanhia nia tekniku laiha terenu
 2. Kompanhia neébe ka'er obra iha Municipio Ainaro iha hotu Dili
 3. Teknik husi Projetu nain ladun halo inspesaun ba iha terenu
 4. Kondisaun kareta ne'ebe Suporta Ekipa ADN, I.P iha tereno ho kondisaun ne'ebe sei aat
- Obstaclo parte Eletricidade
1. Durante Eng ADN, I.P halo monitorin directur kompahnia nunka iha fatin projeto e delega ema balun mak sempre hein iha fatin projeto.
 2. Kompahnia balun mak to agora sedauk hadia konstruk Linha MV & LV nebe mak avaria.
 3. Iha kompahnia seluk hein hela karta termo de entrega 10% husi EDTL – EP municipio ate agora sedauk fo ba kompahnia.
 4. Seksaun M & E - ADN, I.P sempre hasoru mak kona ba motorist.
 5. Seksaun M & E – ADN, I.P labele kontrola masimu projeto electricidade ho edificio public tamba Eng M & E – ADN, I.P ida kontrola municipio ha'at (4).

IV. REKOMENDASAUN IHA TERENU

4.1 Rekomendasaun Servisu Iha Terenu


1. Buka solusaun ba projetu ne'ebe parado
2. Sistema Internet iha Municipio lalao ho diak ho difikulta enjineiru nia servisu
3. Kondisaun Rezidesia Oficial ADN, I.P Municipio Ainaro ne'ebe presija atu hadia:
 - Be'e
 - Moru
 - Tralis Jenela

➤ Recomendação parte Eletricidade

1. Seksaun M & E husu parte rekursu Humanu atu aumenta tan funsionario M & E.
2. Seksaun M & E – ADN, I.P husu ba ITC tenki kria folder sistem keta ida mai iha seksaun M & E – ADN, I.P.

Note: Asinatura husi Eng Municipio Ainaro

Força de Trabalho ADN,I.P Municipio Ainaro						
No	Deskrisaun	Identidade				
		Naran Kompletu	Nu. ID Card	Pozisaun	Fotografia	Asinatura
1	Engineiro	Romulo J. M. Henrique	174	Enjineiru ITI		
		Joaquim de C. Madeira	167	Enjineiru EPAS		
		Claudino Soares Dos Santos	243	Enjineiru EPAS		
		Jaulino H. Rdrigues	237	Enjineiru ITI		
		Silvino D. R. R. Soares	177	Enjineiru METIC		

2	Enjineira	Tifania Clotaria G. Ornai	201	Enjineira VEBD		
3	Motorista	Lucas Alberto Soares Pereira	195	Motorista		



ANEXU A

MUNICIPIO AINARO (LISTA GERAL JANEIRO)

NU.	NARAN PROJETO	DONO PROJETO	KATEGORIA PROJETO	SECTOR	Lokalizasaun Projeto		NARAN COMPANHIA	NUMERO KONTRATU	MONTANTE KONTRATU (\$)	DATA KONTRATU	PROGRESU FISIKU (%)	PROGRESU PAGAMENTU (%)	PAGAMENTU (\$)	BALANSU (\$)	STATUS PROJECTO	OBSERVASAUN
					POSTO ADMINISTRATIVO	MUNISIPIU										
1	New Installation MV, LV Line and House Connection from Loubulala to Mantipu, Baboelau, Samtukulau and Hut Lau - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Ainaro-Vila	Ainaro	Laxana Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000366	\$ 452,775.36	June 6, 2016	87.24%	78.52%	\$ 355,512.32	\$ 97,263.04	ON-GOING	Projeto nia la bele halo kontinuasaun tamba espasu ba linha laiha ona
2	New Installation of MV, LV Line and House Connection from Ainaro Vila to Mau Ulo 1, Mau Ulo 2, and Maumali - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Ainaro-Vila	Ainaro	Mantilo Unip., Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000417	\$ 381,043.91	Sept. 1, 2016	97.63%	87.87%	\$ 334,820.71	\$ 46,223.20	ON-GOING	Projeto nia la bele halo kontinuasaun tamba espasu ba linha laiha ona
3	New Installation MV, LV Line and House Connection from Manutasi to Caloko and Hatobulico - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Ainaro-Vila	Ainaro	Terolau Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000415	\$ 1,297,166.32	Sept. 1, 2016	88.36%	79.52%	\$ 1,031,531.81	\$ 265,634.51	ON-GOING	
4	Slope Protection (Gabion) at Queca Mau area 14	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Ainaro-Vila	Ainaro	Consorcio Maumo Unip Lda	SSS/3003/MOPTC-2016	\$ 125,249.49	Nov. 7, 2016	100.00%	88.00%	\$ 110,219.55	\$ 15,029.94	PHO	Projeto 100% iha tinan 2016 maibe to agora companhia sedauk husu pagamento retensaun 10%
5	Emergency Construction of New Roads Ainaro Vila to Sarai Package III Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Ainaro-Vila	Ainaro	Mejori, Lda	SSS/142/MOPTC-2017	\$ 4,325,776.50	Sept. 15, 2017	91.02%	81.92%	\$ 3,543,740.61	\$ 782,035.89	ON-GOING	
6	Emergency Construction of New Roads From Ainaro Vila to Sarai Package II Municipality Ainaro	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Ainaro-Vila	Ainaro	Jonize Construction, Unip. Lda	SSS/141/MOPTC-2017	\$ 3,717,215.92	July 1, 2013	93.22%	71.00%	\$ 2,639,364.12	\$ 1,077,851.80	PHO	
7	Rehabilitation of Ainaro - Bobonaro Road Link, Road Section: Ainaro to Bobonaro Sta 0+000 - Sta 28+600 (28.600 KM) Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Ainaro-Vila	Ainaro	WTJ Contraction Unipessoal Lda	SSS/098/MOPTC-2017	\$ 4,978,350.99	Aug. 28, 2017	49.52%	43.43%	\$ 2,162,279.76	\$ 2,816,071.23	ON-GOING	
8	Kanalizasaun Sistema bemos husi Mau-ulu II ba Faulata Casa, area in Ainaro, municipality of Ainaro	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Ainaro-Vila	Ainaro	Toba Beidasi Unip. Lda	SSS/295/MOPTC-2016	\$ 182,864.69	Nov. 9, 2016	91.76%	80.75%	\$ 147,667.55	\$ 35,197.14	ON-GOING	Heia 10%
9	New Construction of Roads Way, Drainage and Pavement at Jardim dos Heróis Municipality Ainaro	MINISTRO PARA OS ASSUNTOS DOS COMBATENTES DA LIBERTAÇÃO NACIONAL	LM-CD	ESTRADAS E PONTES	Ainaro-Vila	Ainaro	Balada Unip.Lda	35/MACLNSEACLN/X/2019	\$ 489,653.83	April 10, 2019	54.62%	46.82%	\$ 229,243.50	\$ 260,410.33	ON-GOING	
10	Rural Roads Routine Maintenance Ainaro - Maununo Sta 0+000 - 5+500, Mau Ulo - Lau Sta 0+000 - 1+200	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Ainaro-Vila	Ainaro	Haburas Sarai Unip. Lda	MPW-190082	\$ 32,801.87	Aug. 16, 2019	93.39%	84.00%	\$ 27,553.61	\$ 5,248.26	ON-GOING	
11	Konstrusaun Eskola Sekundaria Tekniko (EST) Ainaro (CA + CB)	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	PDIM	EDUKASAUN	Ainaro-Vila	Ainaro	Simbissa Unip. Lda	389/KDM-AINARO/VII/2019	\$ 208,089.56	July 29, 2019	97.82%	87.86%	\$ 182,832.44	\$ 0.70	PHO	100% falta retensaun 10%
12	Konstrusaun Site Work Armazen SAMES Munisipiu Ainaro	MINISTERIO SAUDE	PDIM	SAUDE	Ainaro-Vila	Ainaro	Unjel Unip. Lda	434/KDM-AINARO/IX/2019	\$ 29,401.14	Sept. 23, 2019	94.77%	85.29%	\$ 25,075.68	\$ 4,325.46	PHO	Projeto refere 100% ona tur volume nebe iha tereno, falta retensaun 10%
13	Konstrusaun Turismo Komunitariu iha Suku Leblora - Ainaro	SEFOPE	LM-TP	TURISMO	Ainaro-Vila	Ainaro	Santana Diak Unipessoal Lda	16/CNEFP/XII/2016	\$ 96,256.72	Dec. 19, 2016	100.00%	89.59%	\$ 86,232.55	\$ 10,024.17	PHO	Projeto ferere ramata ona, husu atu hare fila fali dadus pagamento nebe iha.
14	Rural Roads Routine Maintenance Ainaro - Maununo Sta. 0+000 - 5+500, Mau - Ulo Lau Sta. 0+000 - 1+200 Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Ainaro-Vila	Ainaro	Azra Unipessoal Lda	MPW-W-210064	\$ 33,889.94	June 18, 2021	48.12%	43.31%	\$ 14,678.12	\$ 19,211.82	ON-GOING	Companhia sedauk halo servisu iha tereno
15	Emergency box culvert work in Gunung Mas Ainaro vila	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	PONTES	Ainaro-Vila	Ainaro	Chik-tete Unip. Lda	RDTL-MPWTC-W-015055	\$ 273,148.15	Aug. 1, 2015	64.84%	12.71%	\$ 34,707.48	\$ 238,440.67	PENDENTE	Projeto refere parado iha tinan 2016
16	Konstrusaun Postu Saude no Uma Doutor iha Suku Manutasi	MINISTERIO SAUDE	PDIM	SAUDE	Ainaro-Vila	Ainaro	Aibo Unip. Lda	02/GAB.AM.AIN/VII/2015	\$ 212,970.88	July 6, 2015	41.32%	37.19%	\$ 79,200.00	\$ 133,770.88	PENDENTE	Projeto refere parado iha tinan 2015
17	Rehabilitasaun Estrada Ainaro-Mau Nuno Sta. 0+000-5+533 -municipal of Ainaro	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Ainaro-Vila	Ainaro	El Const Unip. Lda	NCB/087/MOPTC-2016	\$ 600,016.84	July 25, 2016	66.84%	31.84%	\$ 191,070.62	\$ 408,946.22	PENDENTE	Projeto refere parado 2017
18	Konstrusaun ka Rehabilitasaun ba Escola EBF Luan Cadoi	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Ainaro-Vila	Ainaro	MEJD PKRIE EBF LUAN CADOI	Kontratu ho Grupo Comunitario	\$ 98,554.74	Oct. 15, 2021	31.98%	28.92%	\$ 28,497.77	\$ 70,056.97	ON-GOING	
19	Konstrusaun ka Rehabilitasaun ba Escola EBF Lias	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Ainaro-Vila	Ainaro	MEJD PKRIE EBF LIAS	Kontratu ho Grupo Comunitario	\$ 103,107.04	Oct. 15, 2021	30.63%	28.73%	\$ 29,620.71	\$ 73,486.33	ON-GOING	



ANEXU A

MUNICIPIO AINARO (LISTA GERAL JANEIRO)

Lokalizasaun Projeto																
NU.	NARAN PROJETO	DONO PROJETO	KATEGORIA PROJETO	SECTOR	POSTO ADMINISTRATIVO	MUNISIPIU	NARAN COMPANHIA	NUMERO KONTRATU	MONTANTE KONTRATU (\$)	DATA KONTRATU	PROGRESU FISIKU (%)	PROGRESU PAGAMENTU (%)	PAGAMENTU (\$)	BALANSU (\$)	STATUS PROJECTO	OBSERVASAUN
20	Konstrusaun ka Rehabilitasaun ba Escola ESG Fernando Lasama	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Ainara-Vila	Ainara	MEJD PKRIE ESG FERNANDO LASAMA DE ARAUJO	Kontratu ho Grupo Comunitario	\$ 110,313.75	Oct. 15, 2021	33.95%	26.37%	\$ 29,091.15	\$ 81,222.60	ON-GOING	
21	New Construction Office , Ware house and landscaping of Ainara District	MINISTERIO SOLIDARIEDADE SOCIAL E INKLUSAUN	LM-CD	EDIFICIOS PUBLICOS	Ainara-Vila	Ainara	Atramor Sucesso Unip. Lda	29/MSSI/DGAF/DNA/X/2021	\$ 546,598.02	Oct. 25, 2021	20.04%	22.89%	\$ 125,100.22	\$ 421,497.80	ON-GOING	
22	Rehabilitasaun no Manutensaun Escola Basica Filial No.256 Lesu Sub Distrito Hatu Udo	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-BS	MANUTENSAUN NO REHABILITASAUN	Hatudo	Ainara	Simbissa Unip.Lda	la mensiona no kontratu	\$ 24,446.00	Aug. 26, 2013	100.00%	90.00%	\$ 22,001.40	\$ 2,444.60	PHO	#REF!
23	New Construction of Eletrial Tower (No.55) Protection wall - Section Betano Casa Ainara	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ELÉCTRICIDADE	Hatudo	Ainara	Yoku Unip.Lda	NCB/030/MOP-2020	\$ 384,790.42	Jull,26,2021	12.33%	0.00%	\$ -	\$ 384,790.42	ON-GOING	Companhia sedauk halo servisu iha tereno
24	Road Maintenance Section - Ainara - Border Suai (A02),Casa - Hatu - udo (A13)	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Hatudo	Ainara	Marino Enterprises, Lda	NCB/219/MOPTC-2016	\$ 287,894.03	May 18, 2017	15.00%	13.75%	\$ 39,581.06	\$ 248,312.97	PENDENTE	Projeto refere parado 2019
25	Konstrusaun ka Rehabilitasaun ba Escola EBF Fatumeta	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatudo	Ainara	MEJD PKRIE EBF FATUMETA	Kontratu ho Grupo Comunitario	\$ 97,872.80	Oct. 15, 2021	32.78%	36.34%	\$ 35,569.94	\$ 62,302.86	ON-GOING	
26	Konstrusaun ka Rehabilitasaun ba Escola EBC Hatu-Udo Vila	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatudo	Ainara	MEJD PKRIE EBF HATU-UDO VILA	Kontratu ho Grupo Comunitario	\$ 68,356.81	Oct. 15, 2021	58.78%	58.78%	\$ 40,179.86	\$ 28,176.95	ON-GOING	
27	Konstrusaun ka Rehabilitasaun ba Escola EBF Hut-Seo	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatudo	Ainara	MEJD PKRIE EBF HUT-SEO	Kontratu ho Grupo Comunitario	\$ 110,695.39	Oct. 15, 2021	32.90%	29.32%	\$ 32,455.09	\$ 78,240.30	ON-GOING	
28	Projeto Konstrusaun Foun ba ESTV Hatu-Udo, Ainara	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-CD	EDUKASAUN	Hatudo	Ainara	Leolico Unip. Lda	NCB.02/MEJD/DNA/2021	\$ 301,577.86	Oct. 15, 2021	28.18%	18.32%	\$ 55,243.87	\$ 246,333.99	ON-GOING	
29	Rural Road Rehabilitation of Foho Ai Lico - Foho Bobe Chainage 0+000 - 2+000, Ainara Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Hatudo	Ainara	DELONG UNIPessoal LDA	RT/005/MOP-2021	\$ 411,500.10	08-Mar-22	12.70%	0.00%	\$ -	\$ 411,500.10	ON-GOING	
30	Rural Road Rehabilitation of Foho Ai Lico - Foho Bobe Chainage 2+000-3+500, Ainara Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Hatudo	Ainara	Bermauana Unip. Lda	RT/006/MOP-2021	\$ 448,953.98	08-Mar-22	29.20%	0.00%	\$ -	\$ 448,953.98	ON-GOING	
31	Rural Road Rehabilitation of Foho Allico-Foho Bobe Chainage 3+500 - 6+000, Ainara Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Hatudo	Ainara	Berdato Unipessoal Lda	RT/007/MOP-2021	\$ 295,599.61	08-Mar-22	14.55%	11.91%	\$ 35,204.52	\$ 260,395.09	ON-GOING	
32	Rural Road Rehabilitation of Foho Ai Lico Foho Bobe Chainage 6+700-7+900, Ainara Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Hatudo	Ainara	Haburas Sarai Unip. Lda	RT/008/MOP-2021	\$ 326,511.43	08-Mar-22	73.00%	44.98%	\$ 146,860.44	\$ 179,650.99	ON-GOING	
33	Rural Roads Periodik Maintenance Maubisse - Liurai Sta. 0+000 - 10+200 Municipality Ainara / 162	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Hatubuilico	Ainara	Gos Unip. Lda	MPW-190104	\$ 161,554.19	Aug. 16, 2019	96.53%	87.02%	\$ 140,578.72	\$ 20,975.47	ON-GOING	
34	Rural Roads Routine Maintenance Ainara - Maununo Sta 0+000-5+500, Dare - Mauchiga Sta 0+000-5+000, Mau Ulo - Lau Sta 0+000-1+200, Ainara Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Hatubuilico	Ainara	Lufi Raica Unip Lda	MPWTC-CD-170026	\$ 27,701.07	Jan. 9, 2017	100.00%	79.19%	\$ 21,935.23	\$ 5,765.84	ON-GOING	Projeto refere ramata ona husu atu hare fila fali dadus pagamento
35	Rural Roads Periodik Maintenance Liurai - Hatubuilico Sta. 0+000 - 5+600 Municipality Ainara / 162	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Hatubuilico	Ainara	Betua Calda Unip.Lda	MPW-190094	\$ 195,150.70	Aug. 21, 2019	92.66%	83.39%	\$ 162,743.65	\$ 32,407.05	ON-GOING	
36	Rural Roads Periodik Maintenance Liurai - Fatubosa Sta. 0+000 - 3+000 Municipality Ainara / 162	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Hatubuilico	Ainara	Ailesu Unip. Lda	MPW-190091	\$ 60,335.99	Aug. 16, 2019	92.83%	85.47%	\$ 51,568.25	\$ 8,767.74	PHO	
37	Spot Improvement Liurai - Hatubuilico Star 0+000-5+600 Liurai - Fatubosa Star 0+000-3+100 Ainara Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Hatubuilico	Ainara	Betua Calda Unip. Lda	MPW-W-210062	\$ 76,554.69	June 18, 2021	37.11%	70.01%	\$ 53,593.69	\$ 22,961.00	ON-GOING	Companhia sedauk halo servisu iha tereno
38	Construction Supervision of Road Rehabilitation works of selected Sections on the Dili - Ainara Road, lot 4: Bandudatu - Aituto Section (64+ 000 to 89+000) and lot 5 : Aituto - Ainara (89+000-112+000)	MINISTERIO DAS OBRAS PUBLICAS	FI	IMPRESTIMO	Hatubuilico	Ainara	Egis International in Jv with Egis International Indonesia and Lelo Engineering Unip. Lda. Contract in EUR 593,100	RCRP-04 (C)	\$ 4,187,508.61	Dec. 12, 2014	92.29%	92.29%	\$ 3,864,572.08	\$ 322,936.53	ON-GOING	



ANEXU A

MUNICIPIO AINARO (LISTA GERAL JANEIRO)

MUNICIPIO AINARO (LISTA GERAL JANEIRO)																
Lokalizasaun Projeto																
NU.	NARAN PROJETO	DONO PROJETO	KATEGORIA PROJETO	SECTOR	POSTO ADMINISTRATIVO	MUNISIPIU	NARAN COMPANHIA	NUMERO KONTRATU	MONTANTE KONTRATU (\$)	DATA KONTRATU	PROGRESU FISIKU (%)	PROGRESU PAGAMENTU (%)	PAGAMENTU (\$)	BALANSU (\$)	STATUS PROJECTO	OBSERVASAUN
39	New Installation MV, LV Line and House Connection from Nunomoge to Dare, Mausiga, Hatukeru, Goulora, Loetelu 1 and Loutelu 2- Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Hatubuilico	Ainaro	Se-Mauhin Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000423	\$ 1,230,059.02	Sept. 1, 2016	79.02%	71.11%	\$ 874,731.27	\$ 355,327.75	ON-GOING	
40	Konstrusaun ka Rehabilitasaun ba Escola EBF Tucaro	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatubuilico	Ainaro	MEJD PKRIE EBF TUCARO	Kontratu ho Grupo Comunitario	\$ 67,801.26	Oct. 15, 2021	31.77%	0.00%	\$ -	\$ 67,801.26	ON-GOING	
41	Konstrusaun ka Rehabilitasaun ba Escola EBF Ernaro	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatubuilico	Ainaro	MEJD PKRIE EBF ERNARO	Kontratu ho Grupo Comunitario	\$ 100,649.51	Oct. 15, 2021	55.80%	54.62%	\$ 54,976.68	\$ 45,672.83	ON-GOING	
42	Konstrusaun ka Rehabilitasaun ba Escola EBF Tatiri Lases	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatubuilico	Ainaro	MEJD PKRIE EBF TATIRI LASES	Kontratu ho Grupo Comunitario	\$ 81,507.44	Oct. 15, 2021	31.12%	30.17%	\$ 24,589.74	\$ 56,917.70	ON-GOING	
43	Rehabilitasaun Estrda Rural, Hatubelico - Santuario Nain Feto Ramelau, Sta 0+000 - 2+450	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Hatubuilico	Ainaro	Leotilya, Unipessoal Lda	MOP/CD/NCB-R/ERD22001	\$ 778,076.90	July 15, 2022	8.05%	7.24%	\$ 56,368.29	\$ 721,708.61	ON-GOING	
44	Fornesimento Konstrusaun Uma Laku Ramelau	MINISTERIO TURISMO COMERCIO E INDUSTRIA	LM-CD	TURISMO	Hatubuilico	Ainaro	DELONG UNIPESOAAL LDA	RFP	\$ 80,277.25	Aug. 1, 2022	7.59%	6.83%	\$ 5,481.12	\$ 74,796.13	ON-GOING	
45	R4D Rural Road Rehabilitation Mauchiga - Lesuati Chainage 5+000 - 6+400 Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Maubisse	Ainaro	Bermuana Unip. Lda	RT/021/MOP-2019	\$ 236,224.90	Feb. 5, 2019	100.00%	74.87%	\$ 176,861.91	\$ 59,362.99	ON-GOING	
46	R4D Rural Road Rehabilitation Mau Chiga - Lesuati Chainage 6+400 - 7+800 Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Maubisse	Ainaro	Haburas Sarai Unip. Lda	RT/022/MOP-2019	\$ 203,298.50	Jan. 22, 2019	80.64%	71.14%	\$ 144,636.59	\$ 58,661.91	ON-GOING	
47	New Installation of MV, LV Line and House Connection from Suco Edi to Dimtete, Hahimu - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Maubisse	Ainaro	Kakuit Jaya Unip Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000365	\$ 571,044.38	July 6, 2016	93.00%	83.32%	\$ 475,776.61	\$ 95,267.77	ON-GOING	Projeto nia lahele halo kontinuasaun tamba espasu ba linha laiha ona no presija hadia fali nia konstrusaun
48	New Installation of MV, LV Line and House Connection from Aituto Fleixa to Erelesu, and Libutu - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Maubisse	Ainaro	Lotas Unip., Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000323	\$ 657,097.80	Jan. 9, 2016	77.28%	69.81%	\$ 458,718.70	\$ 198,379.10	ON-GOING	
49	New Installation Mv, Lv Line & House Connection From Fleixa to Lisuhati, Lihuntulu & Dauriala - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Maubisse	Ainaro	Petaju Unip Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000351	\$ 996,017.31	July 6, 2016	100.00%	90.00%	\$ 896,415.58	\$ 99,601.73	PHO	Hein 10 % retensaun EDTL Munisipi maka seidaok entrega
50	New Installation MV, LV Line and House Connection from Suco Edi, Maulau, Tiltuku and Maubisse Vila - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Maubisse	Ainaro	Ria Tu Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000401	\$ 1,032,412.07	July 6, 2016	48.72%	43.84%	\$ 452,656.17	\$ 579,755.90	ON-GOING	
51	New Installation MV, LV Line and House Connection from Fleixa to Nunomoge, Tatiri and Mulo - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Maubisse	Ainaro	Tuto Deni Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000318	\$ 997,025.15	Sept. 1, 2016	98.38%	88.54%	\$ 882,792.12	\$ 114,233.03	ON-GOING	Projeto nia lahele halo kontinuasaun tamba espasu ba linha laiha ona no sei hein kompanha atu submete dokumentus
52	Manutensaun Estrada Maubise-Urlepha Sta. 0+000-3+000-municipal of Ainaro	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Maubisse	Ainaro	Tahu Cons. Unip. Lda	RFQ/084/MOPTC-2016	\$ 84,706.26	Aug. 12, 2016	100.00%	87.04%	\$ 73,728.12	\$ 10,978.14	ON-GOING	Projeto refere ramata ona iha 2019 husu atu hare fila fali dadus pagamento
53	New Construction of Retaining Wall and Drainage Suco Manulobas - Maubisse	ESTATAL	PDIM	FLOOD CONTROL	Maubisse	Ainaro	M2 Unip. Lda	348/KDM-AINARO/VII/2019	\$ 84,160.28	July 29, 2019	97.43%	87.69%	\$ 73,802.68	\$ 10,357.60	ON-GOING	Projeto refere kompanha sei hatama pagamento adicional
54	Rural Roads Routine Maintenance Dare - Mauchiga Chainage 0+000 - 5+000, Mauchiga - Lesuati Star 5+000 - 7+800, in Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Maubisse	Ainaro	Hatutan Moris Unipessoal Lda	MPW-W-210065	\$ 34,371.15	June 18, 2021	64.74%	81.52%	\$ 28,020.65	\$ 6,350.50	ON-GOING	



ANEXU A

MUNICIPIO AINARO (LISTA GERAL JANEIRO)

Lokalizasaun Projeto																
NU.	NARAN PROJETO	DONO PROJETO	KATEGORIA PROJETO	SECTOR	POSTO ADMINISTRATIVO	MUNISIPIU	NARAN COMPANHA	NUMERO KONTRATU	MONTANTE KONTRATU (\$)	DATA KONTRATU	PROGRESU FISIKU (%)	PROGRESU PAGAMENTU (%)	PAGAMENTU (\$)	BALANSU (\$)	STATUS PROJECTO	OBSERVASAUN
55	Construction of Water Supply System in Various Villages in Suco Manulobas Aldeia sub district Maubesi, Ainaro	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Maubisse	Ainaro	Aitemalau Unip. Lda	SSS/287/MOPTC-2016	\$ 353,000.86	Nov. 22, 2016	70.09%	62.10%	\$ 219,207.07	\$ 133,793.79	PHO	
56	R4D MPWTC rural road routine maintenance municipality of Ainaro Package 1 Maubisse - Liurai 0+000 - 10+200, Liurai - Hatobuilico Sta. 0+000 - 5+600, Dare - Mauchiga Sta. 0+000 - 5+000, Fatubosa - Liurai Sta. 0+000 - 3+100	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Maubisse	Ainaro	Libers Unip. Lda	MPWTC-CD-170021	\$ 50,310.22	Jan. 9, 2017	40.00%	16.64%	\$ 8,373.26	\$ 41,936.96	ON-GOING	Projeto refere sei parado iha tinan 2019
57	Konstrusaun ka Rehabilitasaun ba Escola EBF Manelobas	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	Ainaro	MEJD PKRIE EBF MANELOBAS	Kontratu ho Grupo Comunitario	\$ 99,094.14	Oct. 15, 2021	28.49%	0.00%	\$ -	\$ 99,094.14	ON-GOING	
58	Konstrusaun ka Rehabilitasaun ba Escola EBF Rileco	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	Ainaro	MEJD PKRIE EBF RILECO	Kontratu ho Grupo Comunitario	\$ 92,706.60	Oct. 15, 2021	34.30%	56.21%	\$ 52,108.38	\$ 40,598.22	ON-GOING	
59	Konstrusaun ka Rehabilitasaun ba Escola EPE Beremoli Maulau	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	Ainaro	MEJD PKRIE EPE BEREMOLI MAULAU	Kontratu ho Grupo Comunitario	\$ 86,471.50	Oct. 15, 2021	48.05%	48.05%	\$ 41,552.83	\$ 44,918.67	ON-GOING	
60	Konstrusaun ka Rehabilitasaun ba Escola EBF Betulala	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	Ainaro	MEJD PKRIE EBF BETULALA	Kontratu ho Grupo Comunitario	\$ 97,841.29	Oct. 15, 2021	39.64%	55.71%	\$ 54,504.66	\$ 43,336.63	ON-GOING	
61	Konstrusaun ka Rehabilitasaun ba Escola EBF Menetu	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	Ainaro	MEJD PKRIE EBF MENETU	Kontratu ho Grupo Comunitario	\$ 149,916.20	Oct. 15, 2021	0.00%	0.00%	\$ -	\$ 149,916.20	ON-GOING	
62	Konstrusaun ka Rehabilitasaun ba Escola EBF Russulau	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	Ainaro	MEJD PKRIE EBF RUSSULAU	Kontratu ho Grupo Comunitario	\$ 94,951.66	Oct. 15, 2021	29.07%	0.00%	\$ -	\$ 94,951.66	ON-GOING	
63	Konstrusaun ka Rehabilitasaun ba Escola EBF Lumululi	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	Ainaro	MEJD PKRIE EBF LUMULULI	Kontratu ho Grupo Comunitario	\$ 109,895.14	Oct. 15, 2021	27.20%	0.00%	\$ -	\$ 109,895.14	ON-GOING	
64	Rehabilitation of Gabion Protection (0+000 - 0+0028) Suco Aituto Postu Administrativo Maubessi, Municipio Ainaro	MINISTERIO DAS OBRAS PUBLICAS	Emergency	FLOOD CONTROL	Maubisse	Ainaro	AILESU UNIPESAOAL LDA	RFQ-CD-MOP-22006	\$ 23,993.19	28-Jun-22	100.00%	90.00%	\$ 21,593.87	\$ 2,399.32	PHO	
65	Rural Road Maintenance and Rehabilitation of Maubise - Urlepha (Access to Edi Manelobas) Chainage 0+000 - 3+000 and Urlepha-Rita Chainage 0+000 - 2+150	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Maubisse	Ainaro	Balada	RT/004/MOP-2021	\$ 349,172.31	May 30, 2022	0.00%	9.74%	\$ 34,024.37	\$ 315,147.94	ON-GOING	
TOTAL									\$ 34,504,331.63			61.40%	\$ 21,187,024.38	\$ 12,942,878.52		

(Eng. Joaquim de C. Madeira)
Eng. ba Edificio Publiku no Bee Saneamentu, Municipio Ainaro
ADN, I.P.

(Eng. Claudio Soares dos Santos)
Eng. ba Edificio Publiku no Bee Saneamentu, Municipio Ainaro
ADN, I.P.

Prepara Husi :
(Eng. Romulo J. Marques Henrique)
Eng. ba Projeto Infraestrutura, Transportes e Irigasaun, Municipio Ainaro
ADN, I.P.

(Eng. Jaulino H. Rodrigues)
Eng. ba Projeto Infraestrutura, Transportes e Irigasaun, Municipio Ainaro
ADN, I.P.

(Silvino D. R. Soares)
Eng. M & E, Municipio Ainaro ADN, I.P.

Sertifica Husi :
(Eng. Emerenciana da Costa Maia Freitas)
Coordenador da Unidade de Controlo e Validasaun de Qualidade,
ADN, I.P.



ANEXO B

PROGRESSU FISIKU KADA FULAN MUNISIPIU AINARO



												Jan-23		
NU.	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADMINISTRATIVO	CODE	MUNISIPIU	NARAN COMPANHA	NUMERO KONTRATU	MONTANTE KONTRATU (\$)	DATA KONTRATU	Previous Progress (%)	This Month Progress (%)	Comulative Progress (%)
1	New Installation MV, LV Line and House Connection from Loubulala to Mantipu, Baboelau, Samtukulau and Hut Lau - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELETRIFIKASAUN NASIONAL	Ainaro-Vila	ANV-1	Ainaro	Laxana Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000366	\$ 452,775.36	June 6, 2016	87.24%	0.00%	87.24%
2	New Installation of MV, LV Line and House Connection from Ainaro Vila to Mau Ulo 1, Mau Ulo 2, and Maumali - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELETRIFIKASAUN NASIONAL	Ainaro-Vila	ANV-2	Ainaro	Mantilo Unip., Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000417	\$ 381,043.91	Sept. 1, 2016	97.63%	0.00%	97.63%
3	New Installation MV, LV Line and House Connection from Manutasi to Cailoko and Hatobuilico - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELETRIFIKASAUN NASIONAL	Ainaro-Vila	ANV-3	Ainaro	Terolau Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000415	\$ 1,297,166.32	Sept. 1, 2016	88.36%	0.00%	88.36%
4	Slope Protection (Gabion) at Queca Mau area 14	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS	Ainaro-Vila	ANV-4	Ainaro	Consortio Maumo Unip Lda	SSS/3003/MOPTC-2016	\$ 125,249.49	Nov. 7, 2016	100.00%	0.00%	100.00%
5	Construction of New Roads Ainaro Vila to Sarai Package III	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS	Ainaro-Vila	ANV-5	Ainaro	Mejori, Lda	SSS/142/MOPTC-2017	\$ 4,325,776.50	Sept. 15, 2017	91.02%	0.00%	91.02%
6	Emergency Construction of New Roads From Ainaro Vila to Sarai Package II Municipality Ainaro	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS	Ainaro-Vila	ANV-6	Ainaro	Jonize Construction, Unip. Lda	SSS/141/MOPTC-2017	\$ 3,717,215.92	July 1, 2013	93.22%	0.00%	93.22%
7	Rehabilitation of Ainaro - Bobonaro Road Link, Road Section: Ainaro to Bobonaro Sta 0+000 - Sta 28+600 (28.600 KM) Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS	Ainaro-Vila	ANV-7	Ainaro	WTJ Contraction Unipessoal Lda	SSS/098/MOPTC-2017	\$ 4,978,350.99	Aug. 28, 2017	47.43%	2.09%	49.52%
8	Kanalizasaun Sistema bemos husi Mau-ulu II ba Faulata Casa, area in Ainaro, municipality of Ainaro	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Ainaro-Vila	ANV-8	Ainaro	Toba Beidasi Unip. Lda	SSS/295/MOPTC-2016	\$ 182,864.69	Nov. 9, 2016	91.76%	0.00%	91.76%
9	New Construction of Roads Way, Drainage and Pavement at Jardin dos Herois Municipality Ainaro	MINISTRO PARA OS ASSUNTOS DOS COMBATENTES DA LIBERTAÇÃO NACIONAL	LM-CD	ESTRADAS	Ainaro-Vila	ANV-9	Ainaro	Balada Unip.Lda	35/MACLNSEACLN/X/2019	\$ 489,653.83	April 10, 2019	54.62%	0.00%	54.62%
10	Rural Roads Periodik Maintenance Ainaro - Mau - Nuno Sta. 0+000 - 5+500, Mau - Ulo Sta. 0+000 - 1+200 Municipality Ainaro / 162	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Ainaro-Vila	ANV-10	Ainaro	Haburas Sarai Unip. Lda	MPW-190082	\$ 32,801.87	Aug. 16, 2019	93.39%	0.00%	93.39%
11	Konstrusaun Eskola Sekundaria Tekniko (EST) Ainaro (CA + CB)	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	PDIM	EDUKASAUN	Ainaro-Vila	ANV-11	Ainaro	Simbissa Unip. Lda	389/KDM-AINARO/VII/2019	\$ 208,089.56	July 29, 2019	97.82%	0.00%	97.82%
12	Konstrusaun Site Work Armazen SAMES Munisipiu Ainaro	MINISTERIO SAUDE	PDIM	SAUDE	Ainaro-Vila	ANV-12	Ainaro	Unjel Unip. Lda	434/KDM-AINARO/IX/2019	\$ 29,401.14	Sept. 23, 2019	94.77%	0.00%	94.77%
13	Konstrusaun Turismo Komunitariu iha Suku Leblora - Ainaro	SEFOPE	LM-TP	TURISMO	Ainaro-Vila	ANV-13	Ainaro	Santana Diak Unipessoal Lda	16/CNEFP/XII/2016	\$ 96,256.72	Dec. 19, 2016	100.00%	0.00%	100.00%
14	Rural Roads Routine Maintenance Ainaro - Maununo Star 0+000 - 5+500, Mau Ulo - Lau Star 0+000 - 1+200	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS	Ainaro-Vila	ANV-14	Ainaro	Azra Unipessoal Lda	MPW-W-210064	\$ 33,889.94	June 18, 2021	0.00%	48.12%	48.12%
15	Emergency box culvert work in Gunung Mas Ainaro vila	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	PONTES	Ainaro-Vila	ANV-15	Ainaro	Chik-tete Unip. Lda	RDTL-MPWTC-W-015055	\$ 273,148.15	Aug. 1, 2015	64.84%	0.00%	64.84%



ANEXO B

PROGRESSU FISIKU KADA FULAN MUNISIPIU AINARO



NU.	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADMINISTRATIVO	CODE	MUNISIPIU	NARAN COMPANHIA	NUMERO KONTRATU	MONTANTE KONTRATU (\$)	DATA KONTRATU	Jan-23		
												Previous Progress (%)	This Month Progress (%)	Comulative Progress (%)
16	Konstrusaun Postu Saude no Uma Doutor iha Suku Manutasi	MINISTERIO SAUDE	PDIM	SAUDE	Ainara-Vila	ANV-16	Ainara	Aibo Unip. Lda	02/GAB.AM.AIN/VII/2015	\$ 212,970.88	July 6, 2015	41.32%	0.00%	41.32%
17	Rehabilitasaun Estrada Ainara-Mau Nuno Sta. 0+000-5+533 -municipal of Ainara	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Ainara-Vila	ANV-17	Ainara	El Const Unip. Lda	NCB/087/MOPTC-2016	\$ 600,016.84	July 25, 2016	66.84%	0.00%	66.84%
18	Konstrusaun ka Rehabilitasaun ba Escola EBF Luan Cadoi	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Ainara-Vila	ANV-18	Ainara	MEJD PKRIE EBF LUAN CADOI	Kontratu ho Grupo Comunitario	\$ 98,554.74	Oct. 15, 2021	31.98%	0.00%	31.98%
19	Konstrusaun ka Rehabilitasaun ba Escola EBF Lias	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Ainara-Vila	ANV-19	Ainara	MEJD PKRIE EBF LIAS	Kontratu ho Grupo Comunitario	\$ 103,107.04	Oct. 15, 2021	30.63%	0.00%	30.63%
20	Konstrusaun ka Rehabilitasaun ba Escola ESG Fernando Lasama	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Ainara-Vila	ANV-20	Ainara	MEJD PKRIE ESG FERNANDO LASAMA DE ARAUJO	Kontratu ho Grupo Comunitario	\$ 110,313.75	Oct. 15, 2021	33.95%	0.00%	33.95%
21	New Construction Office , Ware house and landscaping of Ainara District	MINISTERIO SOLIDARIEDADE SOCIAL E INKLUSAUN	LM-CD	EDIFICIOS PUBLICOS	Ainara-Vila	ANV-21	Ainara	Atramor Sucesso Unip. Lda	29/MSSI/DGAF/DNA/X/2021	\$ 546,598.02	Oct. 25, 2021	20.04%	0.00%	20.04%
22	Rehabilitasaun no Manutensaun Escola Basica Filial No.256 Lesu Sub Distrito Hatu Udo	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-BS	MANUTENSAUN NO REHABILITASAUN	Hatudo	HA-1	Ainara	Simbissa Unip.Lda	la mensiona no kontratu	\$ 24,446.00	Aug. 26, 2013	100.00%	0.00%	100.00%
23	New Construction of Eletrical Tower (No.55) Protection wall - Section Betano Casa Ainara	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ELETRIFIKASAUN NASIONAL	Hatudo	HA-2	Ainara	Yoku Unip.Lda	NCB/030/MOP-2020	\$ 384,790.42	Jull,26,2021	12.33%	0.00%	12.33%
24	Road Maintenance Section - Ainara - Border Suai (A02),Casa - Hatu - udo (A13)	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Hatudo	HA-3	Ainara	Marino Enterprises, Lda	NCB/219/MOPTC-2016	\$ 287,894.03	May 18, 2017	15.00%	0.00%	15.00%
25	Konstrusaun ka Rehabilitasaun ba Escola EBF Fatumeta	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatudo	HA-4	Ainara	MEJD PKRIE EBF FATUMETA	Kontratu ho Grupo Comunitario	\$ 97,872.80	Oct. 15, 2021	32.78%	0.00%	32.78%
26	Konstrusaun ka Rehabilitasaun ba Escola EBF Hato-Udo Vila	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatudo	HA-5	Ainara	MEJD PKRIE EBF HATO-UDO VILA	Kontratu ho Grupo Comunitario	\$ 68,356.81	Oct. 15, 2021	58.78%	0.00%	58.78%
27	Konstrusaun ka Rehabilitasaun ba Escola EBF Hut-Seo	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatudo	HA-6	Ainara	MEJD PKRIE EBF HUT-SEO	Kontratu ho Grupo Comunitario	\$ 110,695.39	Oct. 15, 2021	32.90%	0.00%	32.90%
28	Projetu Konstrusaun Foun ba ESTV Hatu-Udo, Ainara	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-CD	EDUKASAUN	Hatudo	HA-7	Ainara	Leolico Unip. Lda	NCB:02/MEJD/DNA/2021	\$ 301,577.86	Oct. 15, 2021	28.18%	0.00%	28.18%
29	Rural Road Rehabilitation of Foho Ai Lico - Foho Bobe Chainage 0+000 - 2+000, Ainara Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Hatudo	HA-8	Ainara	DELONG UNIPESOAAL LDA	RT/005/MOP-2021	\$ 411,500.10	08-Mar-22	12.70%	0.00%	12.70%
30	Rural Road Rehabilitation of Foho Ai Lico - Foho Bobe Chainage 2+000-3+500, Ainara Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Hatudo	HA-9	Ainara	Bermuana Unip. Lda	RT/006/MOP-2021	\$ 448,953.98	08-Mar-22	29.20%	0.00%	29.20%



ANEXO B

PROGRESSU FISIKU KADA FULAN MUNISIPIU AINARO



												Jan-23		
NU.	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADMINISTRATIVO	CODE	MUNISIPIU	NARAN COMPANHA	NUMERO KONTRATU	MONTANTE KONTRATU (\$)	DATA KONTRATU	Previous Progress (%)	This Month Progress (%)	Comulative Progress (%)
31	Rural Road Rehabilitation of Foho Allico-Foho Bobe Chainage 3+500 - 6+000, Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Hatudo	HA-10	Ainaro	Berdato Unipessoal Lda	RT/007/MOP-2021	\$ 295,599.61	08-Mar-22	14.55%	0.00%	14.55%
32	Rural Road Rehabilitation of Foho Ai Lico Foho Bobe Chainage 6+700-7+900, Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Hatudo	HA-11	Ainaro	Haburas Sarai Unip. Lda	RT/008/MOP-2021	\$ 326,511.43	08-Mar-22	73.00%	0.00%	73.00%
33	Rural Roads Periodik Maintenance Maubisse - Liurai Sta. 0+000 - 10+200 Municipality Ainaro / 162	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Hatubuilico	HTB-1	Ainaro	Gos Unip. Lda	MPW-190104	\$ 161,554.19	Aug. 16, 2019	96.53%	0.00%	96.53%
34	Rural Roads Routine Maintenance Ainaro - Maununo Sta 0+000-5+500, Dare - Mauchiga Sta 0+000-5+000, Mau Ulo - Lau Sta 0+000-1+200, Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Hatubuilico	HTB-2	Ainaro	Lufi Raica Unip Lda	MPWTC-CD-170026	\$ 27,701.07	Jan. 9, 2017	100.00%	0.00%	100.00%
35	Rural Roads Periodik Maintenance Liurai - Hatubuilico Sta. 0+000 - 5+600 Municipality Ainaro / 162	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Hatubuilico	HTB-3	Ainaro	Betua Calda Unip.Lda	MPW-190094	\$ 195,150.70	Aug. 21, 2019	92.66%	0.00%	92.66%
36	Rural Roads Periodik Maintenance Liurai - Fatubosa Sta. 0+000 - 3+000 Municipality Ainaro / 162	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Hatubuilico	HTB-4	Ainaro	Ailesu Unip. Lda	MPW-190091	\$ 60,335.99	Aug. 16, 2019	92.83%	0.00%	92.83%
37	Spot Improvement Liurai - Hatubuilico Star 0+000-5+600 Liurai - Fatubosa Star 0+000-3+100 Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS	Hatubuilico	HTB-5	Ainaro	Betua Calda Unip. Lda	MPW-W-210062	\$ 76,554.69	June 18, 2021	37.11%	0.00%	37.11%
38	Construction Supervision of Road Rehabilitation works of selected Sections on the Dili - Ainaro Road, lot 4: Bandudatu - Aituto Section (64+ 000 to 89+000) and lot 5 : Aituto - Ainaro (89+000-112+000)	MINISTERIO DAS OBRAS PUBLICAS	FI	IMPRESTIMO	Hatubuilico	HTB-6	Ainaro	Egis International in Jv with Egis International Indonesia and Lelo Engineering Unip. Lda. Contract in EUR 593,100	RCRP-04 (C)	\$ 4,187,508.61	Dec. 12, 2014	92.29%	0.00%	92.29%
39	New Installation MV, LV Line and House Connection from Nunomoge to Dare, Mausiga, Hatukeru, Goulora, Loetelu 1 and Loutelu 2- Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELETRIFIKASAUN NASIONAL	Hatubuilico	HTB-7	Ainaro	Se-Mauhin Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000423	\$ 1,230,059.02	Sept. 1, 2016	79.02%	0.00%	79.02%
40	Konstrusaun ka Rehabilitasaun ba Escola EBF Tucaro	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatubuilico	HTB-8	Ainaro	MEJD PKRIE EBF TUCARO	Kontratu ho Grupo Comunitario	\$ 67,801.26	Oct. 15, 2021	31.77%	0.00%	31.77%
41	Konstrusaun ka Rehabilitasaun ba Escola EBF Ernaro	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatubuilico	HTB-9	Ainaro	MEJD PKRIE EBF ERNARO	Kontratu ho Grupo Comunitario	\$ 100,649.51	Oct. 15, 2021	55.80%	0.00%	55.80%
42	Konstrusaun ka Rehabilitasaun ba Escola EBF Tatiri Lases	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Hatubuilico	HTB-10	Ainaro	MEJD PKRIE EBF TATIRI LASES	Kontratu ho Grupo Comunitario	\$ 81,507.44	Oct. 15, 2021	31.12%	0.00%	31.12%
43	Rehabilitasaun Estrda Rural, Hatubelico - Santuario Nain Feto Ramelau, Sta 0+000 - 2+450	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Hatubuilico	HTB-11	Ainaro	Leotilya, Unipessoal Lda	MOP/CD/NCB-R/ERD22001	\$ 778,076.90	July 15, 2022	8.05%	0.00%	8.05%
44	Fornesimento Konstrusaun Uma Laku Ramelau	MINISTERIO TURISMO COMERCIO E INDUSTRIA	LM-CD	TURISMO	Hatubuilico	HTB-12	Ainaro	DELONG UNIPESSOAL LDA	RFP	\$ 80,277.25	Aug. 1, 2022	7.59%	0.00%	7.59%
45	R4D Rural Road Rehabilitation Mauchiga - Lesuati Chainage 5+000 - 6+400 Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Maubisse	MBS-1	Ainaro	Bermuana Unip. Lda	RT/021/MOP-2019	\$ 236,224.90	Feb. 5, 2019	100.00%	0.00%	100.00%



ANEXO B

PROGRESSU FISIKU KADA FULAN MUNISIPIU AINARO



												Jan-23		
NU.	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADMINISTRATIVO	CODE	MUNISIPIU	NARAN COMPANHA	NUMERO KONTRATU	MONTANTE KONTRATU (\$)	DATA KONTRATU	Previous Progress (%)	This Month Progress (%)	Comulative Progress (%)
46	R4D Rural Road Rehabilitation Mau Chiga - Lesuati Chainage 6+400 - 7+800 Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Maubisse	MBS-2	Ainaro	Haburas Sarai Unip. Lda	RT/022/MOP-2019	\$ 203,298.50	Jan. 22, 2019	80.64%	0.00%	80.64%
47	New Installation of MV, LV Line and House Connection from Suco Edi to Dimtete, Hahimu - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELETRIFIKASAUN NASIONAL	Maubisse	MBS-3	Ainaro	Kakuit Jaya Unip Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000365	\$ 571,044.38	July 6, 2016	93.00%	0.00%	93.00%
48	New Installation of MV, LV Line and House Connection from Aitutu Flexa to Erelesu, and Libtutu - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELETRIFIKASAUN NASIONAL	Maubisse	MBS-4	Ainaro	Lotas Unip., Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000323	\$ 657,097.80	Jan. 9, 2016	77.28%	0.00%	77.28%
49	New Installation Mv, Lv Line & House Connection From Fleixa to Lisuhati, Lihuntutu & Dauralala - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELETRIFIKASAUN NASIONAL	Maubisse	MBS-5	Ainaro	Petaju Unip.Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000351	\$ 996,017.31	July 6, 2016	100.00%	0.00%	100.00%
50	New Installation MV, LV Line and House Connection from Suco Edi, Maulau, Tiltuku and Maubisse Vila - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELETRIFIKASAUN NASIONAL	Maubisse	MBS-6	Ainaro	Ria Tu Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000401	\$ 1,032,412.07	July 6, 2016	48.72%	0.00%	48.72%
51	New Installation MV, LV Line and House Connection from Fleixa to Nunumoge, Tatiri and Mulo - Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELETRIFIKASAUN NASIONAL	Maubisse	MBS-7	Ainaro	Tuto Deni Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000318	\$ 997,025.15	Sept. 1, 2016	98.38%	0.00%	98.38%
52	Manutensaun Estrada Maubise-Urlepha Sta. 0+000-3+000-municipal of Ainaro	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Maubisse	MBS-8	Ainaro	Tahu Cons. Unip. Lda	RFQ/084/MOPTC-2016	\$ 84,706.26	Aug. 12, 2016	100.00%	0.00%	100.00%
53	New Construction of Retaining Wall and Drainage Suco Manulobas - Maubisse	ESTATAL	PDIM	FLOOD CONTROL	Maubisse	MBS-9	Ainaro	M2 Unip. Lda	348/KDM-AINARO/VII/2019	\$ 98,821.63	July 29, 2019	97.43%	0.00%	97.43%
54	Rural Roads Routine Maintenance Dare - Mauchiga Chainage 0+000 - 5+000, Mauchiga - Lesuati Star 5+000 - 7+800, in Ainaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS	Maubisse	MBS-10	Ainaro	Hatutan Moris Unipessoal Lda	MPW-W-210065	\$ 34,371.15	June 18, 2021	64.74%	0.00%	64.74%
55	Construction of Water Supply System in Various Villages in Suco Manulobas Aldeia sub district Maubesi, Ainaro	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Maubisse	MBS-11	Ainaro	Aitemalau Unip. Lda	SSS/287/MOPTC-2016	\$ 353,000.86	Nov. 22, 2016	70.09%	0.00%	70.09%
56	R4D MPWTC rural road routine maintenance municipality of Ainaro Package 1 Maubisse - Liurai 0+000 - 10+200, Liurai - Hatobuilico Sta. 0+000 - 5+600, Dare - Mauchiga Sta. 0+000 - 5+000, Fatubosa - Liurai Sta. 0+000 - 3+100	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Maubisse	MBS-12	Ainaro	Libers Unip. Lda	MPWTC-CD-170021	\$ 50,310.22	Jan. 9, 2017	40.00%	0.00%	40.00%
57	Konstrusaun ka Rehabilitasaun ba Escola EBF Manelobas	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	MBS-13	Ainaro	MEJD PKRIE EBF MANELOBAS	Kontratu ho Grupo Comunitario	\$ 99,094.14	Oct. 15, 2021	28.49%	0.00%	28.49%
58	Konstrusaun ka Rehabilitasaun ba Escola EBF Rileco	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	MBS-14	Ainaro	MEJD PKRIE EBF RILECO	Kontratu ho Grupo Comunitario	\$ 92,706.60	Oct. 15, 2021	34.30%	0.00%	34.30%
59	Konstrusaun ka Rehabilitasaun ba Escola EPE Beremoli Maulau	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	MBS-15	Ainaro	MEJD PKRIE EPE BEREMOLI MAULAU	Kontratu ho Grupo Comunitario	\$ 86,471.50	Oct. 15, 2021	48.05%	0.00%	48.05%
60	Konstrusaun ka Rehabilitasaun ba Escola EBF Betulala	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	MBS-16	Ainaro	MEJD PKRIE EBF BETULALA	Kontratu ho Grupo Comunitario	\$ 97,841.29	Oct. 15, 2021	39.64%	0.00%	39.64%



ANEXO B

PROGRESSU FISIKU KADA FULAN MUNISIPIU AINARO



												Jan-23		
NU.	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADMINISTRATIVO	CODE	MUNISIPIU	NARAN COMPANHA	NUMERO KONTRATU	MONTANTE KONTRATU (\$)	DATA KONTRATU	Previous Progress (%)	This Month Progress (%)	Comulative Progress (%)
61	Konstrusaun ka Rehabilitasaun ba Escola EBF Menetu	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	MBS-17	Ainara	MEJD PKRIE EBF MENETU	Kontratu ho Grupo Comunitario	\$ 149,916.20	Oct. 15, 2021	0.00%	0.00%	0.00%
62	Konstrusaun ka Rehabilitasaun ba Escola EBF Russulau	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	MBS-18	Ainara	MEJD PKRIE EBF RUSSULAU	Kontratu ho Grupo Comunitario	\$ 94,951.66	Oct. 15, 2021	29.07%	0.00%	29.07%
63	Konstrusaun ka Rehabilitasaun ba Escola EBF Lumululi	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maubisse	MBS-19	Ainara	MEJD PKRIE EBF LUMULULI	Kontratu ho Grupo Comunitario	\$ 109,895.14	Oct. 15, 2021	27.20%	0.00%	27.20%
64	Rehabilitation of Gabion Protection (0+000 - 0+0028) Suco Aituto Postu Administrativo Maubessi, Municipio Ainara	MINISTERIO DAS OBRAS PUBLICAS	Emergency	FLOOD CONTROL	Maubisse	MBS-20	Ainara	AILESU UNIPessoal LDA	RFQ-CD-MOP-22006	\$ 23,993.19	28-Jun-22	100.00%	0.00%	100.00%
65	Rural Road Maintenance and Rehabilitation of Maubise - Urlepha (Access to Edi Manelobas) Chainage 0+000 - 3+000 and Urlepha-Rita Chainage 0+000 - 2+150	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Maubisse	MBS-21	Ainara	Balada Unipessoal Lda	RT/004/MOP-2021	\$ 349,172.31	May 30, 2022	0.00%	0.00%	0.00%

Prepara Husi :

(Eng. Joaquim de C. Madeira)
Eng. ba Edificio Publiku no Beé Saneamentu, Municipio Ainara
ADN, I.P.

(Eng. Claudino Soares Dos Santos)
Eng. ba Edificio Publiku no Beé Saneamentu, Municipio Ainara
ADN, I.P.

(Eng. Romulo J. Marques Henrique)
Eng. ba Projetu Infraestrutura e Irigasaun, Municipio Ainara
ADN, I.P.

(Eng. Jaylino H. Rodrigues)
Eng. ba Projetu Infraestrutura, Transportes e Irigasaun, Municipio Ainara
ADN, I.P.

(Silvino D. R. R. Soares)
Eng. M & E, Municipio Ainara ADN, I.P.

Verifika Husi :

(Arc. Francisco X.D.D. Jeronimo)
Eng. Senior ba Edificio Publiku no Beé Saneamentu,
ADN, I.P.

(Eng. Remigio da C. S. dos Santos)
Eng. Senior ba Projetu Infraestrutura e Irigasaun,
ADN, I.P.

(Deolindo de F. Marques)
Chefe Sek. Projetu M.E & ITC, ADN, I.P.

Sertifika Husi :

(Eng. Emerenciana da Costa Maia Freitas)
Coordenador da Unidade de Controlo e Validasaun de Qualidade,
ADN, I.P.

Naran Eng.	Jaolino.H.Rodrigues
------------	----------------------------

Municipio MUNICIPIO AINARO NO POSTOS

2023

[illegible]

[illegible]

PLANU INSPESAUN

2023

[illegible]



PLANU INSPESAUN

2023

[illegible]

Note:

Planu Periode inspesaun iha tereinu

Implementa Planu Periode Inspensaun iha Terenu

Relatoriu avaliasuan mensal iha Dili

Inspesaun Proceso Pagamentu

Prepara Husi :

Sertifika Husi :

Aprova Husi :

(Eng. Joaquim de C. Madeira)
Eng. ba Edifício Público no Beé Saneamentu, Municipio Ainaro
ADN, I.P

(Eng. Claudino Soares dos Santos)
Eng. ba Edificio Publiku no Beé Saneamentu, Municipio Ainaro
ADN. I.P

(Eng. Emergenciana da Costa Maia Freitas)
Coordenador da Unidade de Controlo e Validação de Qualidade,
ADN, I.P

(Eng. Januarrio Maia Guterres)
Adjunto Director Ejecutivo, ADN, I.P