



REPÚBLICA DEMOCRÁTICA DE TIMOR-LESTE
MINISTÉRIO DO PLANO E ORDENAMENTO

Agência de Desenvolvimento Nacional, Instituto Público



RELATÓRIU MENSÁL **IMPLEMENTASAUN PROJETUS** **MUNISÍPIU BOBONARO**

MARSU 2023




SUMÁRIO RELATÓRIO

IMPLEMENTASAUN PROJETU INFRAESTRUTURA IHA MUNICIPIO BOBONARO

MARÇO 2023


Prepara Husi :


(Eng. Zulkarnaen Depare)
Eng. ba Edificio Publiku no Beé Saneamentu,
Municipio Bobonaro ADN, I.P


(Eng. Camilio de Jesus)
Eng. ba M & E, Municipio Bobonaro ADN, I.P


(Eng. Jose Aparicio S. Soares)
Eng. ba Projetu Infraestrutura, Transporte e
Irigasaun, Municipio Bobonaro, ADN, I.P


(Eng. Noe Menenzes Madeira)
Eng. ba Projetu Infraestrutura, Transporte e
Irigasaun, Municipio Bobonaro, ADN, I.P


(Eng. Moises Angelico Marques Freitas)
Eng. ba Edificio Publiku no Beé Saneamentu,
Municipio Bobonaro ADN, I.P


(Arc. Fransisco X D D Jeronimo)
Eng. Senior ba Edificio Publiku no Beé
Saneamentu, ADN, I.P


(Deolindo de F Marques)
Chefe Sek. Projetu M.E & ITC, ADN, I.P


(Eng. Remigio Da C. Dos Santos)
Eng. Senior ba Projetu Infraestrutura e
Irigasaun, ADN, I.P

Sertifika Husi :


(Eng. Emerenciana da Costa Maia Freitas)
Coordenadora Unidade de Controlo e Validação de Qualidade, ADN, I.P

Aprova Husi :


(Mariano Renato Monteiro da Cruz, S. T. M. Eng)
Director Executivo, ADN, I.P

INDICE

SUMÁRIO	0
INDICE	1
INDICE TABELA	1
I. INTRODUSAUN.....	2
1.1 Enkuadramentu Legal	2
1.2 Perfil Municipio Bobonaro	2
1.3 Lista Projetos.....	7
II. PROGRESSO FISIKU	18
2.1 Progresso Fisiku Kada Fulan	18
III. OBSTÁCLO IHA TERENU	19
3.1 Obstáculo Servisu Iha Terenu.....	19
IV. REKOMENDASAUN IHA TERENU	19
4.1 Recomendação Servisu Iha Terenu	19

INDICE TABELA

Tabela 1.1: Força de Trabalho ADN, I.P Municipio Bobonaro.....	4
Tabela 1.2 : Lista Asset ADN,I.P Municipio Bobonaro	4
Tabela 1.3.1 : Projecto Municipio Bobonaro Por Fundos Financiamento	7
Tabela 1.3.2 : Projecto Municipio Bobonaro Por Sectores	10
Tabela 1.3.3 : Projecto Municipio Bobonaro Por Ministerios	14
Tabela 1.4. Dadus populusaun Munisipiu Bobonaro	18

I. INTRODUSAUN


1.1 Enkuadramentu Legal

Agência ba Desenvolvimento Nacional Instituto Público ou ADN hari'i baseia ba Decretu Lei No. 11/2011 (Aprovadu hosi Konsellu Ministrus iha 19/2/2011, promulgadu husi Prezidente RDTL iha 16/3/2011, publika iha 23/03/2011). Iha 2020 Dekrtu lei ne'e hetan revogasaun husi dekretu lei Nu.60/2020 de 25 de Novembro de 2020 ne'ebe hatur ADN hanesan insituto Público (IP), ho Misaun ADN nian maka atu asegura katak orsamento estado nian ne'ebe aloka hodi hala'o projetos (konstrusaun sivil) iha teritorio tomak, hala'o duni ho qualidade ne'ebe diak no tuir espesifikasaun, dezeńu, kustu no análise kustu-benefísiu ne'ebe razoável no viável.

Depois de Dekrtu lei ne'e hetan revogasaun husi dekretu lei Nu.60/2020 de 25 de Novembro de 2020 ne'ebe hatur ADN hanesan insituto Público (IP), ADN nia knar principal iha 3 mak hanesan:

1. Halo avaliasaun ba mérito no viabilidade husi projeitu Kapital Desenvolvementu nian.
2. Halo fiskalizasaun no sertifikasaun qualidade ba projetu sira iha programa Kapital Desenvolvementu nian ho koordensaun ho ministerios relevantes sira.
3. Avalia pedido Pagamento liu husi halo analiza ba dokumento no halo *site visit* ba terreno karik nesesaria.

1.2 Perfil Municipio Bobonaro



Mapa 4. hatudu pozisaun jeográfika Autoridade Munisipal Bobonaro ho nia luan hamutuk 1,368 km² ho populasaun nain 92,049 tuir Sensus 2010. Tabela 1 hatudu Autoridade Munisipal Bobonaro iha Postos Administrativos 6, Sukus 50 no aldeias 130

Tabela 1: Postos Administrativos, Sucos no Aldeias.

Atabae		Balibo		Bobonaro		Cailaco		Lolotoe		Maliana	
Sukus	Aldeias	Sukus	Aldeias	Sukus	Aldeias	Sukus	Aldeias	sukus	Aldeias	sukus	Aldeias
Aidabaleten	7	Balibovila	7	Ai Assa	6	Atudara	4	Deudet	-	-	-
Atabae	5	Batugade	3	Atu Ben	2	Dau Udo	2	Gildapil	-	-	-
Hataz	4	Cowa	5	Bobonaro	3	Goulolo	4	Guda	-	-	-
Rairobo	4	Leohito	5	Carabau	5	Gueno Lai	3	Lebos	-	-	-
-	-	Leolima	4	Colimau	5	Manapa	3	Lontas	-	-	-
-	-	Sanirin	3	Kota Boot	-	Meligo	4	Lupal	-	-	-
-	-	-	-	Ilal-Laun	3	Purugoa	2	Opa	-	-	-
-	-	-	-	Leber	5	Raiheu	3	-	-	-	-
-	-	-	-	Lour	4	-	-	-	-	-	-
-	-	-	-	Loubar	4	-	-	-	-	-	-
-	-	-	-	Malilait	3	-	-	-	-	-	-
-	-	-	-	Maliubu	5	-	-	-	-	-	-
				Molop	4						
				Oeleo	2						
				sibuni	3						
				Soileco	2						
				Tapo	2						
				Tebabui	3						
Total	20	-	27	-	58	-	25	-			

Dados : Livro 3B OJE 2021, Pajina 33-34

Tabela 1.1: Força de Trabalho ADN, I.P Municipio Bobonaro

Forca de Trabalho ADN,I.P Municipio Bobonaro/Maliana								
No	Deskrisaun	Total Membros Kada Tinan						
		2021	2022	2023	2024	2025	Total	OBS
1	Engineiro			5			5	
2	Administrasaun no Financas			0			0	
3	Motorista			2			2	
4	Seguransa			0			0	
Total							7	

Tabela 1.2 : Lista Asset ADN,I.P Municipio Bobonaro

ASET ADN,I.P MUNICIPIO BOBONARO								
No	Deskrisaun	Total Aset Kada Tinan					Total	OBS
		2021	2022	2023	2024	2025		
1	Edificio			1			1	
2	Kareta			2			2	
3	Desktop HP / Monitor			1			1	
4	Laptop HP			1			1	
5	Printer Cannon			1			1	Hitam Putih
6	UPS			1			1	
7	Armario File			2			1	
8	Armario Tau hena			3			3	
9	Meja escritorio			1			1	
10	Meja han			1			1	
11	Meja TV (kiik)			1			1	
12	Kadeira escritorio			6			2	4 aat

13	Kadeira han			4			4	
14	Sofa			1 Set			1 Set	
15	Springbed			3 Set			3 Set	Sumasu 7 Sprei laiha
16	Jeleira			1			1	
17	Water Dispenser			1				Laiha
18	TV + Parabola			1 Set			1 Set	
19	Kipas Angin			2			2	
20	AC			4			4	
21	Kompor			1			0	Laiha
22	Kompor Gas			1			1	
23	Rack Sepatu			3			1	
24	Rack Piring			1			1	
25	Lampu						0	
26	Water Pump Sanyo			1			1	

2.2 Lista Projetos

Projetu hotu neébe akumula iha lista neé bazeia ba dados projetu neébe sei laó hela no mos projetu neébe abandona ona iha tinan barak nia laran, projetu hirak neé fahe tuir lista tabela 1.3.1 Projetu por Fundus Financiamento, tabela 1.3.2 Projetu por Sector no tabela 1.3.3 Projetu por Ministerio, no lista detallu kada projetu bele hare iha #Anexu A.

Tabela 1.3.1 : Projecto Municipio Bobonaro Por Fundos Financiamento



MINISTÉRIO DO PLANO
E ORDENAMENTO
VIII GOVERNO CONSTITUCIONAL



ADN, I.P.
Agência de
Desenvolvimento
Nacional, Instituto Público

NO	POSTO ADMINISTRATIVO	GRAND TOTAL FI+Emergency+LM (Covid, BS, CD, TP)+ PDIM			
		TOTAL PROJETO	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	ATABAE	10	\$3.323.449,49	\$1.235.310,47	37,17%
2	BALIBO	12	\$5.581.622,30	\$1.309.883,63	23,47%
3	BOBONARO	28	\$33.259.967,36	\$24.908.733,18	74,89%
4	CAILACO	8	\$2.211.416,88	\$932.169,75	42,15%
5	LOLOTOE	4	\$687.528,78	\$441.460,19	64,21%
6	MALIANA	34	\$13.818.752,28	\$9.663.688,31	69,93%
Grand Total		96	\$58.882.737,09	\$38.491.245,53	65,37%

Dados detallu kada projetu: #Aneksu A

NO	POSTO ADMINISTRATIVO	FI			
		TOTAL PROJETO	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	ATABAE	3	\$1.139.722,97	\$589.338,41	51,71%
2	BALIBO	3	\$4.758.457,34	\$671.940,64	14,12%
3	BOBONARO	11	\$29.811.165,48	\$23.647.823,25	79,33%
4	CAILACO	5	\$1.430.765,84	\$531.687,39	37,16%
5	LOLOTOE	1	\$315.340,84	\$120.481,36	38,21%
6	MALIANA	15	\$9.973.292,25	\$6.651.843,01	66,70%
Grand Total		38	\$47.428.744,72	\$32.213.114,06	67,92%

NO	POSTO ADMINISTRATIVO	Fundo Covid			
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	ATABAE				
2	BALIBO	1	\$77.576,59	\$61.590,44	79,39%
3	BOBONARO				
4	CAILACO				
5	LOLOTOE				
6	MALIANA	1	\$236.772,06	\$209.414,11	88,45%
	Grand Total	2	\$314.348,65	\$271.004,55	86,21%

NO	POSTO ADMINISTRATIVO	LM-BS			
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	ATABAE				
2	BALIBO	1	\$190.605,25	\$170.009,48	89,19%
3	BOBONARO	1	\$271.215,62	\$243.926,91	89,94%
4	CAILACO				
5	LOLOTOE				
6	MALIANA	2	\$399.079,55	\$382.134,63	95,75%
	Grand Total	4	\$860.900,42	\$796.071,02	92,47%

Dadus detallu kada projetu: #Aneksu A

NO	POSTO ADMINISTRATIVO	Emergency			
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	ATABAE	1	\$345.314,85	\$ -	0,00%
2	BALIBO				
3	BOBONARO				
4	CAILACO				
5	LOLOTOE				
6	MALIANA				
	Grand Total	1	\$345.314,85	\$ -	0,00%

NO	POSTO ADMINISTRATIVO	LM-CD			
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	ATABAE	4	\$1.609.401,24	\$487.621,06	30,30%
2	BALIBO	6	\$449.529,24	\$327.251,61	72,80%
3	BOBONARO	5	\$1.420.983,82	\$360.741,49	25,39%
4	CAILACO	2	\$627.923,13	\$283.747,77	45,19%
5	LOLOTOE	1	\$167.154,00	\$167.154,00	100,00%
6	MALIANA	9	\$2.536.328,67	\$1.970.164,44	77,68%
Grand Total		27	\$6.811.320,10	\$3.596.680,37	52,80%

NO	POSTO ADMINISTRATIVO	LM - TP			
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	ATABAE	2	\$229.010,43	\$158.351,00	69,15%
2	BALIBO	1	\$105.453,88	\$79.091,46	75,00%
3	BOBONARO	11	\$1.756.602,44	\$656.241,53	37,36%
4	CAILACO	1	\$152.727,91	\$116.734,59	76,43%
5	LOLOTOE	2	\$205.033,94	\$153.824,83	75,02%
6	MALIANA	6	\$657.771,40	\$440.157,09	66,92%
Grand Total		23	\$3.106.600,00	\$1.604.400,50	51,64%

Dadus detallu kada projetu: #Aneksu

NO	POSTO ADMINISTRATIVO	PDIM			
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	ATABAE				
2	BALIBO				
3	BOBONARO				
4	CAILACO				
5	LOLOTOE				
6	MALIANA	1	\$15,508.35	\$9.975,03	64,32%
Grand Total		1	\$15,508.35	\$9.975,03	64,32%

Dadus detallu kada projetu: #Aneksu

Tabela 1.3.2 : Projecto Municipio Bobonaro Por Sectores



MINISTÉRIO DO PLANO
E ORDENAMENTO
VIII GOVERNO CONSTITUCIONAL



Agência de
Desenvolvimento
Nacional, Instituto Público

NO	SECTOR PROJETO	Total Projeto Tuir Sectores, Municipio Bobonaro			
		TOTAL PROJETO	MONTANTE KONTRATU(\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	AGRICULTURA	3	\$429.179,76	\$290.444,23	67,67%
2	AGUA E SANEAMENTO	4	\$528.691,23	\$454.802,40	86,02%
3	DESENVOLVIMENTO URBANO E RURAL	1	\$1.007.800,00	\$544.212,00	54,00%
4	EDIFICIOS PUBLICOS	8	\$1.240.299,69	\$747.616,39	60,28%
5	EDUKASAUN	23	\$2.946.152,70	\$1.532.728,50	52,02%
6	ELÉCTRICIDADE	7	\$1.740.678,17	\$1.265.432,86	72,70%
7	ESTRADAS E PONTES	35	\$26.291.668,05	\$13.945.240,36	53,04%
8	FLOOD CONTROL	2	\$437.194,54	\$61.897,78	14,16%
9	IMPRESTIMO	1	\$20.748.566,21	\$17.764.636,08	85,62%
10	MANUTENSAUN NO REHABILITASAUN	3	\$781.244,32	\$597.928,14	76,54%
11	SAUDE	6	\$1.221.282,56	\$992.362,23	81,26%
12	SEGURANCA NACIONAL	2	\$627.596,53		0,00%
13	SEGURANCA NO DEFESA	1	\$882.383,33	\$293.944,56	33,31%
Grand Total		96	\$58.882.737,09	\$38.491.245,53	65,37%

NO	SECTOR PROJETO	ATABAE			
		TOTAL PROJETO	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	AGRICULTURA	1	\$74.339,90	\$-	0,00%
2	AGUA E SANEAMENTO				
3	EDUKASAUN	3	\$517.213,94	\$236.162,61	45,66%
4	ELÉCTRICIDADE	2	\$778.519,20	\$589.338,41	75,70%
5	ESTRADAS E PONTES	3	\$1.070.993,12	\$115.864,89	10,82%
6	SAUDE				
7	SEGURANCA NO DEFESA	1	\$882.383,33	\$293.944,56	33,31%
Grand Total		10	\$3.323.449,49	\$1.235.310,47	37,17%

Dados detallu kada projektu: #Aneksu A

NO	SECTOR PROJETU	BALIBO			
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN(%)
1	IMPRESTIMO				
2	AGUA E SANEAMIENTO	1	\$17.579,00	\$11.269,56	64,11%
3	AGRICULTURA	1	\$20.726,99	\$18.654,29	90,00%
4	EDIFICIOS PUBLICOS	5	\$601.828,50	\$467.337,24	77,65%
5	EDUKASALN	1	\$105.453,88	\$79.091,46	75,00%
6	ESTRADAS E PONTES	2	\$4.443.245,95	\$671.940,64	15,12%
7	FLOOD CONTROL				
8	SEGURANCA NACIONAL	1	\$315.211,39		0,00%
9	SALDE	1	\$77.576,59	\$61.590,44	79,39%
	Grand Total	12	\$5.581.622,30	\$1.309.883,63	23,47%

NO	SECTOR PROJETU	BOBONARO			
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN(%)
1	AGUA E SANEAMIENTO	1	\$107.268,32	\$94.501,83	88,10%
2	EDIFICIOS PUBLICOS	1	\$564.695,97	\$221.586,70	39,24%
3	EDUKASALN	10	\$1.191.906,47	\$434.654,83	36,47%
4	ELÉCTRICIDADE	2	\$119.471,46	\$86.918,10	72,75%
5	ESTRADAS E PONTES	12	\$10.243.962,01	\$6.108.054,12	59,63%
6	IMPRESTIMO	1	\$20.748.566,21	\$17.764.636,08	85,62%
7	MANUTENSAUN NO REHABILITASALN				
8	SALDE	1	\$284.096,92	\$198.381,52	69,83%
9					
	Grand Total	28	\$33.259.967,36	\$24.908.733,18	74,89%

Dadus detallu kada projetu: #Aneksu A

NO	SECTOR PROJETU	CAILACO			
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN(%)
1	AGUA E SANEAMIENTO				
2	EDIFICIOS PUBLICOS				
3	EDUKASALN	1	\$152.727,91	\$116.734,59	76,43%
4	ELÉCTRICIDADE	2	\$527.346,67	\$468.694,99	88,88%
5	ESTRADAS E PONTES	4	\$1.164.319,62	\$106.403,61	9,14%
6	FLOOD CONTROL				
7	IMPRESTIMO				
8	MANUTENSALN NO REHABILITASALN	1	\$367.022,68	\$240.336,56	65,48%
9	SAUDE				
10	SEGURANCA NO DEFESA				
Grand Total		8	\$2.211.416,88	\$932.169,75	42,15%

NO	SECTOR PROJETU	LOLOTOE			
		TOTAL PROJETU	MONTANTE KONTRATU(\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN(%)
1	AGUA E SANEAMIENTO				
2	EDIFICIOS PUBLICOS				
3	EDUKASALN	2	\$205.033,94	\$153.824,83	75,02%
4	ELÉCTRICIDADE	1	\$315.340,84	\$120.481,36	38,21%
5	ESTRADAS E PONTES	1	\$167.154,00	\$167.154,00	100,00%
6	FLOOD CONTROL				
7	IMPRESTIMO				
8	MANUTENSALN NO REHABILITASALN				
9	SAUDE				
10	SEGURANCA NO DEFESA				
Grand Total		4	\$687.528,78	\$441.460,19	64,21%

Dadus detallu kada projetu: #Aneksu A

NO	SECTOR PROJETU	MALIANA			
		TOTAL PROJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN(%)
1	AGRICULTURA	1	\$334.112,87	\$271.789,94	81,35%
2	AGUA E SANEAMENTO	2	\$403.843,91	\$349.031,01	86,43%
3	DESENVOLVIMENTO URBANO E RURAL	1	\$1.007.800,00	\$544.212,00	54,00%
4	EDIFICIOS PUBLICOS	2	\$73.775,22	\$58.692,45	79,56%
5	EDUKASALN	6	\$773.816,56	\$512.260,18	66,20%
6	ESTRADAS E PONTES	13	\$9.201.993,35	\$6.775.823,10	73,63%
7	FLOOD CONTROL	2	\$437.194,54	\$61.897,78	14,16%
8	MANUTENSALN NO REHABILITASALN	2	\$414.221,64	\$357.591,58	86,33%
9	SALDE	4	\$859.609,05	\$732.390,27	85,20%
10	SEGURANCA NACIONAL	1	\$312.385,14		0,00%
Grand Total		34	\$13.818.752,28	\$9.663.688,31	69,93%

Dadus detallu kada projetu: #Aneksu A

Tabela 1.3.3 : Projecto Municipio Bobonaro Por Ministerios



MINISTÉRIO DO PLANO
E ORDENAMENTO
VIII GOVERNO CONSTITUCIONAL



ADN, I.P.

Agência de
Desenvolvimento
Nacional, Instituto Público

NO	DOND DO PROJETO	GRAND TOTAL PROJETO POR MINISTERIAL			
		TOTAL PROJETO	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	SERVISU AUTONOMO DE MEDICAMENTOS E EQUIPAMENTOS DE SAUDE	1	\$50.948,25	\$9.127,39	17,92%
2	ESTATAL	1	\$15.508,35	\$9.975,03	64,32%
3	GABINETE DO PRIMEIRO MINISTRO	1	\$564.695,97	\$221.586,70	39,24%
4	MINISTERIO AGRICULTURA E PISCAS	3	\$429.179,76	\$290.444,23	67,67%
5	MINISTERIO DAS FINANÇAS	7	\$677.674,37	\$527.324,22	77,81%
6	MINISTERIO DAS OBRAS PUBLICAS	51	\$50.662.168,44	\$34.197.614,38	67,50%
7	MINISTERIO DEFESA	1	\$882.383,33	\$293.944,56	33,31%
8	MINISTERIO DO INTERIOR	2	\$627.596,53		0,00%
9	MINISTERIO EDUCASAUN JUVENTUDE E DESPORTU	24	\$3.078.544,70	\$1.612.163,70	52,37%
10	MINISTERIO PLANU E ORDENAMENTU	1	\$1.007.800,00	\$544.212,00	54,00%
11	MINISTERIO SAUDE	4	\$886.237,39	\$784.853,32	88,56%
	GRAND TOTAL	96	\$58.882.737,09	\$38.491.245,53	65,37%

NO	DONO DO PROJETO	ATABAE			
		TOTAL PROJETO	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN(%)
1	ESTATAL				
2	GABINETE DO PRIMEIRO MINSTRO				
3	MINSTERIO AGRIKULTURA E PESCAS	1	\$74.339,90		0,00%
4	MINSTERIO DAS OBRAS PUBLICAS	5	\$1.849.512,32	\$705.203,30	38,13%
5	MINSTERIO DEFESA	1	\$882.383,33	\$293.944,56	33,31%
6	MINSTERIO EDUKASALUN JUVENTUDE E DESPORTU	3	\$517.213,94	\$236.162,61	45,66%
7	MINSTERIO FINANÇAS				
8	MINSTERIO PLANU E ORDENAMENTU				
9	MINSTERIO SAUDE				
	GRAND TOTAL	10	\$3.323.449,49	\$1.235.310,47	37,17%

Dados detallu kada projektu: #Anexo A

NO	DONO DO PROJETO	BALIBO			
		TOTAL PROJETO	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN(\$)	PRESENTASEN EJEKUSAUN (%)
1	ESTATAL				
2	MINSTERIO DO INTERIOR	1	\$315.211,39		0.00%
3	MINSTERIO AGRIKULTURA E PESCAS	1	\$20.726,99	\$18.654,29	90,00%
4	MINSTERIO DAS OBRAS PUBLICAS	2	\$4.443.245,95	\$671.940,64	15,12%
5	MINSTERIO EDUKASALUN JUVENTUDE E DESPORTU	1	\$105.453,88	\$79.091,46	75,00%
6	MINSTERIO FINANÇAS	6	\$619.407,50	\$478.606,80	77,27%
7	MINSTERIO PLANU E ORDENAMENTU				
8	MINSTERIO SAUDE	1	\$77.576,59	\$61.590,44	79,39%
	GRAND TOTAL	12	\$5.581.622,30	\$1.309.883,63	23,47%

NO	DONO DO PROJETO	BOBONARO			
		TOTAL PTOJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN (%)
1	ESTATAL				
2	GABINETE DO PRIMEIRO MINSTRO	1	\$564,695.97	\$221,586.70	39.24%
3	MINSTERIO AGRIKULTURA E PESCAS				
4	MINSTERIO DAS OBRAS PUBLICAS	17	\$31.503.364,72	\$24.252.491,65	76,98%
5	MINSTERIO DEFESA				
6	MINSTERIO EDUKASALN JUVENTUDE E DESPORTU	10	\$1.191.906,47	\$434.654,83	36,47%
7	MINSTERIO FINANCAS				
8	MINSTERIO PLANJE ORDENAMENTU				
9	MINSTERIO SAUDE				
	GRAND TOTAL	28	\$33.259.967,36	\$24.908.733,18	74,89%

Dadus detallu kada projetu: #Anexo A

NO	DONO DO PROJETO	CAILACO			
		TOTAL PTOJETU	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN(%)
1	ESTATAL				
2	GABINETE DO PRIMEIRO MINSTRO				
3	MINSTERIO AGRIKULTURA E PESCAS				
4	MINSTERIO DAS OBRAS PUBLICAS	7	\$ 2 058.688,97	\$815.435,16	39,61%
5	MINSTERIO EDUKASALN JUVENTUDE E DESPORTU	1	\$152 727,91	\$116.734,59	76,43%
6	MINSTERIO FINANCAS				
7	MINSTERIO PLANJE ORDENAMENTU				
8	MINSTERIO SAUDE				
	GRAND TOTAL	8	\$2 211.416,88	\$932 169,75	42,15%

NO	DONO DO PROJETO	LOLOTOE			
		TOTAL PTOJETO	MONTANTE KONTRATU(\$)	TOTAL EJEKUSAUN(\$)	PRESENTASEN EJEKUSAUN(%)
1	ESTATAL				
2	GABINETE DO PRIMEIRO MINSTRO				
3	MINSTERIO AGRIKULTURA E PESCAS				
4	MINSTERIO DAS OBRAS PUBLICAS	2	\$482,494.84	\$287.635,36	59,61%
5	MINSTERIO DEFESA				
6	MINSTERIO EDUKASALN JUVENTUDE E DESPORTU	2	\$205,033.94	\$153.824,83	75,02%
7	MINSTERIO FINANCAS				
8	MINSTERIO PLANU E ORDENAMENTU				
9	MINSTERIO SALDE				
	GRAND TOTAL	4	\$687.528,78	\$441.460,19	64,21%

Dadus detallu kada projetu: #Anexo A

NO	DONO DO PROJETO	MALIANA			
		TOTAL PTOJETO	MONTANTE KONTRATU (\$)	TOTAL EJEKUSAUN (\$)	PRESENTASEN EJEKUSAUN(%)
1	ESTATAL	1	\$15,508.35	\$9,975.03	64,32%
2	SERMSU AUTONOMO DE MEDICAMENTOS E EQUIPAMENTOS DE SAUDE	1	\$50.948,25	\$9.127,39	17,92%
3	MINSTERIO AGRIKULTURA E PESCAS	1	\$334.112,87	\$271.789,94	81,35%
4	MINSTERIO DAS OBRAS PUBLICAS	18	\$10.324.861,44	\$7.464.908,27	72,30%
5	MINSTERIO EDUKASALN JUVENTUDE E DESPORTU	7	\$906.208,56	\$591.695,38	65,29%
6	MINSTERIO FINANCAS	1	\$58.266,87	\$48.717,42	83,61%
7	MINSTERIO PLANU E ORDENAMENTU	1	\$1.007.800,00	\$544.212,00	54,00%
8	MINSTERIO DO INTERIOR	1	\$312.385,14		0,00%
9	MINSTERIO SALDE	3	\$808.660,80	\$723.262,88	89,44%
	GRAND TOTAL	34	\$13.818.752,28	\$9.663.688,31	69,93%

Dadus detallu kada projetu: #Anexo

Tabela 1.4. Dadus populasau Munisipiu Bobonaro

Administrative Post, Suco and Sexo	2022				
	Total	Idade Poduktivu (idade 15-64)		idade la Produtivu (idade 0-14+65 ba leten)	
		Male	Female	Male	Female
Atabae	11,119	2,991	3,007	2,655	2,467
Balibo	16,183	4,466	4,486	3,654	3,577
Bobonaro	25,167	6,272	6,851	6,064	5,979
Cailaco	10,636	2,964	3,040	2,402	2,230
Lolotoe	6,921	1,770	1,960	1,642	1,548
Maliana	29,907	9,213	9,156	5,849	5,688

Fontes : Projeksaun Populasaun bazea ba Census Populasaun no Umakain 2015

Direccao Geral de Estatistika, MoF

II. PROGRESSO FISIKU

2.1 Progresso Fisiku Kada Fulan

Progresu Fisiku kada fulan refere hetan husi progresu servisu ne'ebe kompana sira atinje iha fulan ne'e nia laran, husi lista #Anexu B hatudu progresu actual fulan ida ho nia persentagen servisu, montante actual bazeia ba orsamentu ne'ebe hetan husi progresu fulan ida, ikus liu persentagen actual fulan ida ne'e hatudu progresu fisiku komulativu husi persento anterior no fulan ida ne'e nian, lista kompletu ba detallu bele hare'e iha #Aneksu B, detallu ba Back-Up fotografia #Aneksu C1, detallu ba Back-Up BoQ #Aneksu C2 no Instrusaun servisu bele hare'e #Aneksu D.

III. OBSTÁCLO IHA TERENU

3.1 Obstáculo Servisu Iha Terenu

Durante iha Fulan ida nia laran, problema nebe'e ami engenheiro municipio hasoru mak hanesan :

1. Projecto nebe'e ho distancia dook ho dalan nebe'e a'at difikulta ami labele halo monitoring ba projeto iha loron ida,
2. Teknik husi Kompanhia nian laiha tereno
3. Teknik husi projecto nain la dun halo supervisaun iha tereno

IV. REKOMENDASAUN IHA TERENU

4.1 Recomendação Servisu Iha Terenu

Husi obstaklu nebe'e ami infrenta iha tereno ami nia rekomnedasaun mak hanesan tuir mai ne'e :

1. Projecto nebe'e ho distancia do'ok, presija halo monitoring ne'e kada semana ida, dala ida
2. Rekomenda ba Kompanhia atu orienta nia teknik hodi stand by iha tereno
3. Rekomenda ba Ministerio relevante hodi orienta nia Eng.sira hodi halo supervisaun maximo iha tereno.

Note: Asina husi Eng Municipio hotu

Força de Trabalho ADN,I.P Municipio Bobonaro / Maliana					
No	Deskrisaun	Identidade			
		Naran Kompletu e Asinatura	Nu. ID Card	Pozisaun	Fotografia
1	Enjineiro	 Jose Aparicio S. Soares	070	Enjineiru ITI	
		 Zulkarnaen Depare	117	Enjineiru EPAS	
		 Camilio de Jesus	061	Enjineiru METIC	

2	Enjineira	 Ana Maria L.D.C. Guterres	039	Enjinera VEBD	
3	Enjineiro	 Noe Menezes Madeira	239	Enjineiro ITI	
	Enjineiro	 Moises Angelino M. Freitas	254	Enjineiro EPAS	

4.a.	Motorista	 Joni Maia da Silva Santos	017	Motorista	
4.b.		 Basilio Texeira	123	Motorista	



#Aneksu A

Lista Geral projektu On-Going Municipio Bobonaro, MARCO 2023

NO	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADMINISTRATIVO	MUNICIPIO	NARAN KOMPANHA	NUMERO KONTRATU	MONTANTE KONTRARTU (\$)	PROGRESSIO FISIKU(%)	PROG. PAGA. (%)	PAGAMENTO (\$)	BALANSU (\$)	STATUS PROJECT	OBSERVASAUN
1	Mudansa Konstrusaun Linha Distribusaun Relasiona kondisaun Geografika	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Atabae/ AE1	Bobonaro	Gracia Timor	RDTU/MOPTC-VOMPTC/CGI-PEN-0000450	\$ 10.448,96	100,00%	90,00%	\$ 9.404,06	\$ 1.044,90	PHO	
2	Installation MV, LV Line and House Connection from Atabae to Rairobo, Faturase and Limanro - Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Atabae/ AE2	Bobonaro	Savana Unip. Lda	RDTU/MOPTC-VMOPTC/CGI-PEN-0000318	\$ 768.070,24	87,94%	75,51%	\$ 579.934,35	\$ 188.135,89	ONGOING	
3	Construction of new military company base at Damalaran, Bobonaro Municipality	MINISTERIO DEFESA	LM-CD	SEGURANCA NO DEFESA	Atabae/ AE5	Bobonaro	LUMINAR Unip.Lda	ICB No. 02/DNA/MD/2021	\$ 882.383,33	45,12%	33,31%	\$ 293.944,56	\$ 588.438,77	ONGOING	
4	Konstrusaun ka reabilitasaun ba Escola EBF Boloí	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Atabae/ AE6	Bobonaro	MEJD PKRIE EBF BOLOI	RDTL-0000	\$ 132.259,88	65,32%	64,76%	\$ 85.652,89	\$ 46.606,99	ONGOING	
5	Konstrusaun ka reabilitasaun ba Escola EBF Rairobo	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Atabae/ AE7	Bobonaro	MEJD PKRIE EBF RAIROBO	RDTL - 0000	\$ 96.750,55	75,14%	75,14%	\$ 72.698,11	\$ 24.052,44	ONGOING	
6	Rehabilitasaun Estrada Rural,Atabae-Rairobo-Pasmaten, Bobonaro 0+000-2+000 (2,0 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Atabae/ AE8	Bobonaro	Naroman Mosu Dadaun Unip. Lda	RT/050/MOP-2021	\$ 361.203,77	19,13%	0,00%	\$ -	\$ -	ONGOING	
7	Emergency Project Atabae Bridge Regularization, Spur or Groynes & Retaining Wall (Sta 0+000-Sta 0+540), Municipality of Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	Emergency	ESTRADAS E PONTES	Atabae/ AE9	Bobonaro	SEMBUHAN, UNIPESSOAL LDA	RT/CD/MOP/22005	\$ 345.314,85	99,56%	0,00%	\$ -	\$ -	ONGOING	
8	Roads Maintenance section Loes - Atabae (A03) & Batugede - Soso Bridge (A03) (Multy yaer program/RM	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Atabae/ AE10	Bobonaro	BARVER, Unipessoal LDA	MOP/CD/NCB/21049	\$ 364.474,50	35,32%	31,79%	\$ 115.864,89	\$ 248.609,61	ONGOING	
9	Projecto Konstrusaun foun ba ESTV Atabae-Bobonaro	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-CD	EDUKASAUN	Atabae/ AE11	Bobonaro	Irmao Sandobe Unip. Lda	NCB-R.003/MEJD/DNA/2021	\$ 288.203,51	31,42%	27,00%	\$ 77.811,61	\$ 210.391,90	ONGOING	
10	Irigation & Flood Control Manutensaun Protesaun Intake No Kanas Irigasaun Iha Atabe/Loes	MINISTERIO AGRICULTURA E PESCAS	LM-CD	AGRICULTURA	Atabae/ AE12	Bobonaro	Mila Unip,LDA	RDTL-RFQ/0164/DNA/MAP2022	\$ 74.339,90	3,27%	0,00%	\$ -	\$ -	ONGOING	
11	Rehabilitation Of JCB.Balibo -Cowa Postu UPF Hasnaruk Road (Sta.10+000-19+250) Bridge SectionJCT.Katimun Ren-Aisukar (Sta.16+950)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Balibo / BO1	Bobonaro	Consorcio Wee Horis Fronteira Lda	SSS/116/MOPTC-2016	\$ 2.416.696,09	11,30%	9,91%	\$ 239.385,97	\$ 2.177.310,12	ONGOING	
12	Rehabilitation Jct Balibo-Cowa postu UPF hasnaruk Road (Jct wefauk derok renkolobili km. 0+000-4+650)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Balibo / BO2	Bobonaro	Consorcio Wee Horis Fronteira Lda	SSS/056/MOPTC-2017	\$ 2.026.549,86	97,28%	21,34%	\$ 432.554,67	\$ 1.593.995,19	ONGOING	
13	Extention Room For Toilet At Quarentina Mota-Ain Maliana, Bobonaro	MINISTERIO SAUDE	LM - Covid	SAUDE	Balibo / BO4	Bobonaro	Lesuboro Unip. Lda	RDTL-MS-DNA-RBK-20-216	\$ 77.576,59	90,59%	79,39%	\$ 61.590,44	\$ 15.986,15	PHO	
14	Projecto de Melhoria Area de Estacionamento e Nova Construcão de Casa de Banho no Posto Integrado Fronteira Batugade	MINISTERIO FINANÇAS	LM-BS	EDIFICIOS PUBLICOS	Balibo / BO7	Bobonaro	Ervel Co. Lda	021/2021/CPN	\$ 190.605,25	99,12%	89,19%	\$ 170.009,48	\$ 20.595,77	PHO	
15	Konstrusaun ka reabilitasaun ba Escola EBF Ferik Katuas	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Balibo / BO8	Bobonaro	MEJD PKRIE EBF FERIK KATUAS	RDTL-0000	\$ 105.453,88	81,07%	75,00%	\$ 79.091,46	\$ 26.362,42	ONGOING	
16	Manutensaun Kanal Irigasaun Lotan Iha Batugade, Munisipio Bobonaro	MINISTERIO AGRICULTURA E PESCAS	LM-CD	AGRICULTURA	Balibo / BO9	Bobonaro	FUABE UNIP.LDA	49/KD/DNA/2022	\$ 20.726,99	100,00%	90,00%	\$ 18.654,29	\$ 2.072,70	PHO	
17	New Construction of U.P.F Building in Maliana.LOT 1 : New Construction of U.P.F Building at Mota Ain	MINISTERIO DO INTERIOR	FI	SEGURANÇA NACIONAL	Balibo / BO10	Bobonaro	Leo Hara Unip.Lda	NCB/106/MI-2021	\$ 315.211,39	29,60%	0,00%	\$ -	\$ -	ONGOING	
18	New construction Dormitory for Facility Manager at Border Post Batugade	MINISTERIO DAS FINANÇAS	LM-CD	EDIFICIOS PUBLICOS	Balibo / BO11	Bobonaro	Figelato Unip.Lda	N06/2022/CPN	\$ 217.341,68	99,66%	89,70%	\$ 194.948,21	\$ 22.393,47	PHO	
19	Project Improving EX. Building Quarentena At Compaund Customs Batugade	MINISTERIO DAS FINANÇAS	LM-CD	EDIFICIOS PUBLICOS	Balibo / BO12	Bobonaro	Mota Loes Unip.Lda	N 072/2021/PCS	\$ 52.923,49	47,56%	32,15%	\$ 17.014,83	\$ 35.908,66	ONGOING	
20	Fornecimento De Outdoor Drinking Water For Pir - Batugade Municipality Bobonaro	MINISTERIO DAS FINANÇAS	LM-CD	AGUA E SANEAMENTO	Balibo / BO13	Bobonaro	EZRADAEJ Unip. Lda	070/2021/PSC	\$ 17.579,00	71,23%	64,11%	\$ 11.269,56	\$ 6.309,44	ONGOING	
21	Pedestrian Shelters posto Integrado fronteira Batugade	MINISTERIO DAS FINANÇAS	LM-CD	EDIFICIOS PUBLICOS	Balibo / BO14	Bobonaro	K-6, Unipessoal Lda	055/2021/RFQ	\$ 77.818,05	59,80%	51,89%	\$ 40.380,79	\$ 37.437,26	ONGOING	
22	Improving Partition Glass Room at Integrated Border Post Batugade MoF	MINISTERIO DAS FINANÇAS	LM-CD	EDIFICIOS PUBLICOS	Balibo / BO15	Bobonaro	Leo Hara Unip.Lda	048/2021/PSC	\$ 63.140,03	79,16%	71,24%	\$ 44.983,93	\$ 18.156,10	ONGOING	
23	Delivery Equipment and Installation Services for Electrical Installation that cover up LV line in-house installation and metering for Public School and Health Center Building that will be conducted in Bobonaro District	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Bobonaro /BR1	Bobonaro	Bieramor	RDLT/MOP-SEE/PIEER00001	\$ 92.445,20	75,23%	67,71%	\$ 62.594,47	\$ 29.850,73	ONGOING	
24	Emergency Maintenance of 20Kv MV Line at Oeleo to Tapo Bobonaro Subdistrict - Bobonaro District	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Bobonaro /BR2	Bobonaro	Soso Electrical Unip.Lda	RDTL/MOP-SEE/CGI-PEN-0000278	\$ 27.026,26	100,00%	90,00%	\$ 24.323,63	\$ 2.702,63	PHO	Kondisaun Projetu refere iha tereno la funsiona (La Ejiste onsa) tamba iha mudansa Linha
25	Rehabilitation of Oeleu - Tilomar Roads (Sta. 7+500 - 22+660) Package II Municipality Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR3	Bobonaro	Marabia Lda.	SSS/069/MOPTC-2017	\$ 4.911.585,42	100,00%	90,00	\$ 4.420.464,89	\$ 491.120,53	PHO	
26	Construction of Emergency Road in Maliana, Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro/ BR5	Bobonaro	Bieramor	SSS/146/MOPTC-2017	\$ 2.060.737,42	52%	43,33%	\$ 892.949,80	\$ 1.167.787,62	ONGOING	
27	R4D Rural Road Rehabilitation Mallait Chainage 0+000 - 1+500 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR6	Bobonaro	Leo Hara Unip.Lda	RT/025/MOP-2019	\$ 265.014,22	100,00%	83,85%	\$ 222.201,88	\$ 42.812,34	ONGOING	
28	Konstrusaun Be'e mos sistema gravitasaun ba Aldeia Loodasi / Polo	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	AGUA E SANEAMENTO	Bobonaro / BR7	Bobonaro	Linoel	MPWTC-NCB-170017	\$ 107.268,32	97,89%	88,10%	\$ 94.501,83	\$ 12.766,49	PHO	Projeto ida ne ami labele halo inspesaun, tamba projeto entrega ona ba BTL EP
29	Konstrusaun Igreja Nossa Senhora Imaculada da Conceicao Bobonaro	GABINETE DO PRIMEIRO MINISTRO	LM-TP	EDIFICIOS PUBLICOS	Bobonaro / BR8	Bobonaro	Senizu	MPWTC-GS 015078	\$ 564.695,97	43,60%	39,24%	\$ 221.586,70	\$ 343.109,27	PARADO	Projeto refere Abandona
30	Rural Roads Rehabilitation Mallait Chainage 1 + 500 - 3 + 000 Bobonaro Municipality / 162	MINISTERIO DAS OBRAS PUBLICAS	LM-BS	ESTRADAS E PONTES	Bobonaro / BR11	Bobonaro	Juniga Unip Lda	MPW-190112	\$ 271.215,62	99,95%	89,94%	\$ 243.926,91	\$ 27.288,71	PHO	



#Aneksu A

Lista Geral projeto On-Going Municipio Bobonaro, MARCO 2023

NO	NARAN PROJETO	DONO PROJETO	KATEGORIA PROJETO	SECTOR	POSTO ADMINISTRATIVO	MUNICIPIO	NARAN KOMPANHA	NUMERO KONTRATU	MONTANTE KONTRARTU (\$)	PROGRESSIO FISIKU(%)	PROG. PAGA. (%)	PAGAMENTO (\$)	BALANSU (\$)	STATUS PROJECT	OBSERVASAUN
31	RNUSP / Road Link No. A01 - 03 : Upgrading and Maintenance of Maubara - Karimbala Road (Km. 49.7 to Km. 54.1 and Km.58.1 to Km. 62.6)and Atabae - Mota Ain Road (Km 85.3 to Km.114.2)	MINISTERIO DAS OBRAS PUBLICAS	FI	IMPRESTIMO	Bobonaro / BR12	Bobonaro	CBMI Construction Co. Lda Jv Chongqing Roads Engineering	ICB/077/MPWTC-2015	\$ 20.748.566,21	100,0%	85.62%	\$ 17.764.636,08	\$ 2.983.930,13	PHO	
32	New Construction of Health Post and Doctor House Building in Leber, Bobonaro, Timor Leste	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	SAUDE	Bobonaro / BR13	Bobonaro	Glove	RDTL-MS-DNA-ICB-21-070	\$ 284.096,92	87,11%	69.83%	\$ 198.381,52	\$ 85.715,40	ONGOING	
33	R4D Rural Road Rehabilitation Of Bobonaro Sibuni Chainage 0+000 1+700 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR14	Bobonaro	Centeliziumen Construction Unip, Lda	RT/013/MOP-2021	\$ 258.177,08	13,77%	11.17%	\$ 28.849,32	\$ 229.327,76	ONGOING	
34	Konstrusaun ka reabilitasaun ba escola EBF Odelgomo	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR15	Bobonaro	MEJD PKRIE EBF ODELGOMO	RDTL- 0000	\$ 119.846,90	0,00%	0,00%	\$ -	\$ -	ONGOING	
35	Konstrusaun ka reabilitasaun ba Escola EBF Cota Boot	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR16	Bobonaro	MEJD PKRIE EBF COTA BOOT	RDTL- 0000	\$ 105.010,13	50,11%	50.11%	\$ 52.025,57	\$ 52.384,56	ONGOING	
36	Konstrusaun ka reabilitasaun ba Escola EBC Lucinda Gumer	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR17	Bobonaro	MEJD PKRIE EBC GUMER	RDTL- 0001	\$ 152.768,94	40,14%	25.01%	\$ 38.214,23	\$ 114.554,71	ONGOING	
37	Konstrusaun ka reabilitasaun ba Escola EBF Anapal	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR18	Bobonaro	MEJD PKRIE EBF ANAPAL	RDTL- 0002	\$ 117.527,05	50,00%	50,00%	\$ 58.763,59	\$ 58.763,46	ONGOING	
38	Konstrusaun ka reabilitasaun ba Escola EBF Maliubu	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR19	Bobonaro	MEJD PKRIE EBF MALIUBU	RDTL- 0003	\$ 151.822,23	5,27%	0,00%	\$ -	\$ -	ONGOING	
39	Konstrusaun ka reabilitasaun ba Escola Pre Escolar Atuaben	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR20	Bobonaro	MEJD PKRIE PRE ESKOLAR ATUABEN	RDTL- 0004	\$ 86.073,53	75,00%	75,00%	\$ 64.558,18	\$ 21.515,35	ONGOING	
40	Konstrusaun ka reabilitasaun ba Escola EBF Mazop	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR21	Bobonaro	MEJD PKRIE EBF MAZOP	RDTL- 0005	\$ 112.236,54	50,44%	50,44%	\$ 56.617,14	\$ 55.619,40	ONGOING	
41	Konstrusaun ka reabilitasaun ba Escola EBF Molop Taz	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR22	Bobonaro	MEJD PKRIE EBF MOLOP TAZ	RDTL- 0006	\$ 108.323,17	50,00%	50,00%	\$ 54.159,57	\$ 54.163,80	ONGOING	
42	Konstrusaun ka reabilitasaun ba Escola EBF Carabau	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR23	Bobonaro	MEJD PKRIE EBF CARABAU	RDTL- 0007	\$ 122.305,12	52,87%	24.61	\$ 30.100,43	\$ 92.204,69	ONGOING	
43	Konstrusaun ka reabilitasaun ba Escola EBC Hauba	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR24	Bobonaro	MEJD PKRIE EBC HAUBA	RDTL- 0008	\$ 115.992,86	70,97%	68.64%	\$ 79.616,12	\$ 36.376,74	ONGOING	
44	R4D Rural Road Rehabilitation GILDAPIL - LEBOS CAHINAGE 0+000 3+000 Boboaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Bobonaro / BR25	Bobonaro	HUGO AMOR UNIPESSOAL,LDA	RT/049/MOP-2021	\$ 472.694,62	6,93%	0,00%	\$ -	\$ -	ONGOING	
45	R4D Rural Road Rehabilitation of Bobonaro- Fronteira- Aiasa Chainage 0+000-2+000 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR26	Bobonaro	Crescendo Unipessoal, Lda	RT/046/MOP-2021	\$ 349.949,74	24,89%	21.97	\$ 76.881,11	\$ 273.068,63	ONGOING	
46	Rehabilitasaun Estrada Rural,Molop Chainage, Bobonaro 0+000-2+000 (2.0 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR27	Bobonaro	Lombel Unipessoal, Lda	RT/048/MOP-2021	\$ 364.044,68	6,68%	0,00%	\$ -	\$ -	ONGOING	
47	R4D Rural Road Rehabilitation Atu Aben-Liat Laun (Marobo) Chainage 0+000 - 2+000 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR28	Bobonaro	Naroman Lifau Unip. Lda	RT/051/MOP-2021	\$ 375.189,75	24,90%	21,63%	\$ 81.899,39	\$ 293.290,36	ONGOING	
48	R4D Rural Road Rehabilitation Of Bobonaro - Sibuni Chainage 1+700-3+700 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR29	Bobonaro	Marchela Unip. Lda	RT/120/MOP-2021	\$ 358.429,50	22,68%	22.64%	\$ 73.022,68	\$ 285.406,82	ONGOING	
49	R4D Rural Roads Spot Improvement Odomeu Chainage 0+000 - 1+400	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Bobonaro / BR30	Bobonaro	LOMBEL, UNIPESSOAL LDA	MOP/CD/NCB-R /21043	\$ 170.193,83	52,06%	39,87%	\$ 87.858,14	\$ 102.335,69	ONGOING	
50	R4D Rural Road Rehabilitation Odel-gomo, 0+000-2+710	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Bobonaro / BR31	Bobonaro	Sorte Nevis JV Sembuhan Unipessoal LDA	MOP/CD/NCB-R/ERD22002	\$ 386.730,13	0,00%	0,00%	\$ -	\$ -	ONGOING	
51	Extende Linha ba Klientes	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Cailaco/C01	Bobonaro	Delta Mola Unip,Lda	RDTL/MOPTC-VOMPTC/CGI-PEN.0000449	\$ 12.476,73	100,00%	90,00%	\$ 11.229,06	\$ 1.247,67	PHO	
52	New Installation of MV, LV Line, and House Connection from Cailaco to Biadila, Daulelo, Harema, Airae, Aiteka Laran, Santa Cruz, Samutaben and Maliubun - Bobonaro District	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Cailaco/C02	Bobonaro	Mabesi,Unip.Lda	RDTL/MOPTC-VMOPTC/CGI-PEN.0000272	\$ 514.869,94	98,72%	88,85%	\$ 457.465,93	\$ 57.404,01	ONGOING	
53	R4D MPW Rural Roads Rehabilitation Project in Bobonaro Municipality Meligo - Gololo Chainage 0+000 - 2+600	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Cailaco/C03	Bobonaro	Lesu Boro, Unipessoal,Lda	MPW-W-190100	\$ 367.022,68	76,71%	65,48%	\$ 240.336,56	\$ 126.686,12	ONGOING	
54	Konstrusaun ka reabilitasaun ba Escola EBF Marco	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Cailaco/C08	Bobonaro	MEJD PKRIE EBF 12 DE ABRIL MARCO	RDTL- 0008	\$ 152.727,91	79,67%	76,43%	\$ 116.734,59	\$ 35.993,32	ONGOING	
55	Rehabilitasaun Estrada Rural,Genuali -Gololo Chainage, Bobonaro 4+000-5+500 (1.5 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Cailaco/C09	Bobonaro	Kevkel Brothers UNIPESSOAL LDA	RT/039/MOP-2021	\$ 265.638,22	14,88%	0,00%	\$ -	\$ -	ONGOING	
56	Rehabilitasaun Estrada Rural,Genuali -Gololo Chainage, Bobonaro 5+500-7+000 (1.5 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Cailaco/C010	Bobonaro	ELY KARYA, UNIPESSOAL LDA	RT/121/MOP-2021	\$ 274.680,02	12,19%	0,00%	\$ -	\$ -	ONGOING	
57	Rehabilitasaun Estrada Rural,Atudara-Dau Udo Chainage, Bobonaro 0+000-2+000 (2.0 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Cailaco/C011	Bobonaro	Carmo Unip. Lda	RT/052/MOP-2021	\$ 363.100,93	25,86%	17.35%	\$ 62.992,40	\$ 300.108,53	ONGOING	
58	R4D Rural Road Rehabilitation Genuali -Gololo Chainage, 7+000-8+500 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Cailaco/C12	Bobonaro	Sorte Nevis Unipessoal Lda	RT/018/MOP-2021	\$ 260.900,45	23,20%	16.84%	\$ 43.411,21	\$ 217.489,24	ONGOING	
59	Reh.Estradas Ex Kodim Maliana (STA 0+000 - 2+150)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN1	Bobonaro	Leomal Unip.Lda	SSS/246/MOPTC-2016	\$ 691.066,63	50,60%	42,04%	\$ 290.531,54	\$ 400.535,09	ONGOING	
60	Power Plant Maliana Sub District	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN2	Bobonaro	Qken Const.Unip.Lda	SSS/345/MOPTC-2016	\$ 524.378,88	89,09%	78,40%	\$ 411.128,65	\$ 113.250,23	PHO	
61	Cleaning andion of Airport Maliana Compac	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN3	Bobonaro	Bobolait Lda	SSS/229/MOPTC-2016	\$ 70.388,37	100,00%	88,00%	\$ 61.941,76	\$ 8.446,61	PHO	Falta Retensaun 10%
62	Rehabilitation of JCT Categral - Maliana - Etadai Roads (Package I) Sta. 1+150 - 3+150 (2.00 km) Municipality Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN4	Bobonaro	IL Lilis, Lda	SSS/101/MOPTC-2017	\$ 671.176,17	68,79%	61.91%	\$ 415.508,30	\$ 255.667,87	ONGOING	
63	Rehabilitation of Roads Maliana - Cailaco - Marobo Package I Sta. 0+000 - 4+000 Municipality Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN6	Bobonaro	Naroman Engineering, Lda	SSS/135/MOPTC-2017	\$ 2.239.439,73	99,12%	89.21	\$ 1.997.725,65	\$ 241.714,08	PHO	
64	New Construction of Steel Truss One Span Bridge (Type B - 100 M) in Bulobo River	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN7	Bobonaro	Nananiu Jv Adam Motor	SSS/077/MOPTC-2017	\$ 2.860.755,63	98,51%	88.66%	\$ 2.536.307,37	\$ 324.448,26	PHO	
65	R4D Rural Road Rehabilitation Maliana - Saburai - Atus Chainage 17+000 - 18+500 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN9	Bobonaro	Sembuhan	RT/026/MOP-2019	\$ 270.961,34	100,00%	83.67%	\$ 226.723,32	\$ 44.238,02	PHO	



#Aneksu A

Lista Geral projektu On-Going Municipio Bobonaro, MARCO 2023

NO	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADMINISTRATIVO	MUNICIPIO	NARAN KOMPANHA	NUMERO KONTRATU	MONTANTE KONTRARTU (\$)	PROGRESSIO FISIKU(%)	PROG. PAGA. (%)	PAGAMENTO (\$)	BALANSU (\$)	STATUS PROJECT	OBSERVAUN
66	Melhoramento sistema Be'e mos husi tangki Lesuboten pemancar RTTL troka kanu tuan no installasaun 1000 metro kontador iha Lahomea, Holsa, Ritabou no Odomau Postu Administrativu Maliana Municipio Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	AGUA E SANEAMENTO	Maliana / MLN11	Bobonaro	Leo Hara Unip.Lda	MPWTC-NCB-170041	\$ 286.594,00	95,01%	85,51%	\$ 245.052,76	\$ 41.541,24	ONGOING	
67	Melhoramento sistema bee mos no instalasaun metro kontador iha suco ritabou, odomau no raifun PA /162	MINISTERIO DAS OBRAS PUBLICAS	LM-BS	AGUA E SANEAMENTO	Maliana / MLN12	Bobonaro	Novalo Unip Lda	MOP-W-200036	\$ 117.249,91	98,54%	88,68%	\$ 103.978,25	\$ 13.271,66	ONGOING	Projetu ida ne ami labele halo nupesaun, tamba projetu entrega ona ba BTL EP
68	Rehabilitasaun Escola Teknika Profesional Dom Bosco Maumali - Maliana (Rehabilitasaun Dormitorio Feminino, Reparasaun Cozinha no Reparasaun Central Electrica)	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	MANUTENSAUN NO REHABILITASAUN	Maliana / MLN14	Bobonaro	Congregasaun Saleziano	transferencia publica	\$ 132.392,00	60,00%	60,00%	\$ 79.435,20	\$ 52.956,80	ABANDONA	Serbisu la lao (Parado) husi 2015/2016 to agora
69	Rehabilitasaun Edificio Administrasaun Municipiu Bobonaro	ESTATAL	PDIM	EDIFICIOS PUBLICOS	Maliana / MLN15	Bobonaro	Vanessa Unip. Lda	08/PDIM/AM.BOBONARO/IX/2016	\$ 15.508,35	71,47%	64,32%	\$ 9.975,03	\$ 5.533,32	ABANDONA	Serbisu la lao (Parado) husi 2016/2017 ate a data
70	Rural Roads Rehabilitation Maliana - Saburai Atus Chainage 18+500 - 20+000 Municipality Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	LM-BS	MANUTENSAUN NO REHABILITASAUN	Maliana / MLN19	Bobonaro	Kevkel Brothers Unipessoal Lda	MPW190102	\$ 281.829,64	100,00%	98,70%	\$ 278.156,38	\$ 3.673,26	FHO, March 2023	
71	For Preparation of Detailed Engineering Design for Roads Rehabilitation of Municipio Maliana Package 11 : Maliana Town Roads.	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Maliana /MLN21	Bobonaro	Detile Consultant Lda, in Association with PDP Utek (M) SDN. BHD	MPW-CS-2000029	\$ 395.550,00	70,0%	70,00%	\$ 276.885,00	\$ 118.665,00	ONGOING	
72	New Construction of Isolation for Covid 19 in Maliana Referral Hospital, Bobonaro, Timor Leste	MINISTERIO SAUDE	LM - Covid	SAUDE	Maliana / MLN22	Bobonaro	Remistade Unipessoal Lda	RDTL-MS-DNA-NCB-20-164	\$ 236.772,06	98,27%	88,45%	\$ 209.414,11	\$ 27.357,95	PHO	
73	Construction of Mabiligo bridge, Municipality of Maliana	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN23	Bobonaro	Centeliziumen Unip. Lda	SSS/207/MOPTC-2016	\$ 123.572,33	100,00%	85,67%	\$ 105.866,64	\$ 17.705,69	PHO	
74	New Construction Of Wall Protection Tower No. 98 section Liquica - Maliana	MINISTERIO DAS OBRAS PUBLICAS	FI	FLOOD CONTROL	Maliana/ MLN24	Bobonaro	Nimia Lota Unip.Lda	NCB / 031 / MOP - 2020	\$ 214.550,33	62,70%	17,24%	\$ 36.987,35	\$ 177.562,98	ONGOING	
75	New Construction of Pediatric Building in HR Maliana, Timor Leste	MINISTERIO SAUDE	LM-CD	SAUDE	Maliana/ MLN26	Bobonaro	Fraternity Unipessoal Lda	RDTL-MS-DNA-ICB-21-079	\$ 303.275,80	100,00%	90,00%	\$ 272.948,22	\$ 30.327,58	PHO	
76	New Construction of Cirurgia Building In HR Maliana, Ministry of Health, Timor Leste	MINISTERIO SAUDE	LM-CD	SAUDE	Maliana /MLN27	Bobonaro	Hugo Amor Unip Lda	RDTL-MS-DNA-ICB-21-080	\$ 268.612,94	99,65%	89,68%	\$ 240.900,55	\$ 27.712,39	PHO	
77	Konstrusaun Kanais Irrigasaun iha Maliana II-Bobonaro	MINISTERIO AGRICULTURA E PESCAS	LM-CD	AGRICULTURA	Maliana /MLN28	Bobonaro	Sembuhan Unip. Lda	RDTL-MAP-PO2021:16096	\$ 334.112,87	90,39%	81,35%	\$ 271.789,94	\$ 62.322,93	PHO	
78	New Construction Of Wall Protection Tower No. 15, Section Maliana - Suai, Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	FLOOD CONTROL	Maliana /MLN30	Bobonaro	Centeliziumen Unip. Lda	NCB/027/MOP-2020	\$ 222.644,21	31,34%	11,19%	\$ 24.910,43	\$ 197.733,78	ONGOING	
79	Konstrusaun ka reabilitasaun ba Eskritorio Professores ESG Dom Martinho Maliana	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maliana /MLN31	Bobonaro	MEJD PKRIE ESG DOM MARTINHO MALIANA	RDTL- 0008	\$ 105.410,54	79,32%	76,83%	\$ 80.988,57	\$ 24.421,97	ONGOING	
80	Konstrusaun ka reabilitasaun ba Escola Pre Escolar Holsa	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maliana /MLN32	Bobonaro	MEJD PKRIE PRE ESCOLAR HOLSA	RDTL- 0009	\$ 83.585,28	78,24%	78,12%	\$ 65.295,17	\$ 18.290,11	ONGOING	
81	Konstrusaun ka reabilitasaun ba Escola EBF Oplegul	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maliana /MLN33	Bobonaro	MEJD PKRIE EBF OPLEGUL	RDTL- 0010	\$ 86.373,02	75,49%	75,49%	\$ 65.201,18	\$ 21.171,84	ONGOING	
82	Konstrusaun ka reabilitasaun ba Escola Pre Escolar Ritabou	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maliana /MLN34	Bobonaro	MEJD PKRIE PRE ESCOLAR RITABOU	RDTL- 0011	\$ 85.501,62	75,77%	75,00%	\$ 64.129,41	\$ 21.372,21	ONGOING	
83	Konstrusaun ka reabilitasaun ba Escola EBF Halicou	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maliana /MLN35	Bobonaro	MEJD PKRIE EBF HALICOU	RDTL- 0012	\$ 164.508,94	56,62%	51,73%	\$ 85.107,56	\$ 79.401,38	ONGOING	
84	Rehabilitasaun Estrada Rural,Maliana-Saburai-Atus Chainage, Bobonaro 20+000-21+500 (1,5 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana /MLN36	Bobonaro	Novalo Unip Lda	RT/017/MOP-2021	\$ 281.104,61	15,06%	0,00%	\$ -	\$ -	ONGOING	
85	Flood Control Holsa Maliana (RE_BID)	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Maliana /MLN37	Bobonaro	TANSOS UNIP.LDA JV VAMELDA UNIP.LDA	MOP/CD/NCB/21051	\$ 590.530,78	99,99%	76,75%	\$ 453.204,87	\$ 137.325,91	ONGOING	
86	R4D Rural Road Rehabilitation Maliana - Saburai - Atus Chainage 0+0000-20+000	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana /MLN38	Bobonaro	IL THSUL LDA JV KEFI OEL UNIPESSOAL LDA	MOP/CD/NCB-R/21042	\$ 358.014,55	1,56%	0,00%	\$ -	\$ -	ONGOING	
87	R4D Rural Roads Maintenance Saburai - Tasmak Chainage 0+00-1+100, Raifun Chainage 0+000-1+100, Ritabou Chainage 0+000-2+100, Holsa-Saburai Chainage 0+000-8+500,Marobo Be Manas Chainage 0+000-5+700, Balibo-Cowa Chainage 0+000+10+000, Rairobo-Pasmaten Chainage 0+000-3+000, Aidabaleten Chainage 0+000-1+100, Balibo-Ferik katus Chainage 0+000-7+700, Builecun-Leohitu Chainage 0+000-6+800, Malilait Chainage 0+000-3+200, Meligo-Daudo Chainage 0+000-4+100	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana /MLN39	Bobonaro	NOVALO, UNIPESSOAL LDA	MOP/CD/NCB-R/21041	\$ 125.054,33	49,18%	0,00%	\$ -	\$ -	ONGOING	
88	New Construction of U.P.F. Building in Maliana. Lot 2: New Construction of U.P.F. Building at Tunubibi	MINISTERIO DO INTERIOR	FI	SEGURANÇA NACIONAL	Maliana /MLN40	Bobonaro	Erquina Unipessoal Lda	CB/106/MI-2021	\$ 312.385,14	13,12%	0,00%	\$ -	\$ -	ONGOING	
89	Consulting services for Municipal Spatial Planning of municipalities of Bobonaro and Ermera	MINISTERIO PLANU E ORDENAMENTU	FI	DESENVOLVIMENTO URBANO E RURAL	Maliana /MLN41	Bobonaro	NLA Timor-Urbanismo Arquitectura e Engenharia, Lda, Timor-Leste in Joint Venture (JV) with Gertilz-Faculdade de Arquitectura da Universidade de Lisboa (FA-Ulisboa), Portugal and Vanza Belenos Unip Lda	RFP/044/MPO-2021	\$ 1.007.800,00	60,00 %	54,00%	\$ 544.212,00	\$ 463.588,00	ONGOING	



#Aneksu A

Lista Geral projektu On-Going Municipio Bobonaro, MARCO 2023

NO	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADMINISTRATIVO	MUNICIPIO	NARAN KOMPANHA	NUMERO KONTRATU	MONTANTE KONTRARTU (\$)	PROGRESSIO FISIKU(%)	PROG. PAGA. (%)	PAGAMENTO (\$)	BALANSU (\$)	STATUS PROJECT	OBSERVASAUN
90	Konstrusaun Rehabilitasaun ESTV-1038 YAMATO MALIBAKA	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-CD	EDUKASAUN	Maliana / MLN42	Bobonaro	ELY KARYA, UNIPESOAL LDA	NCB-R22/MEJD/DNA/2021	\$ 248.437,16	90,00%	43,91%	\$ 151.538,29	\$ 96.898,87	ONGOING	
91	Construction of Mini Office Customs Maliana at Tunubibi Bobonaro District	MINISTERIO DAS FINANÇAS	LM-CD	EDIFICIOS PUBLICOS	Maliana / MLN45	Bobonaro	RAMAS CORA UNIPESOAL LDA	046/2021/PSC	\$ 58.266,87	92,90%	83,61%	\$ 48.717,42	\$ 9.549,45	PHO	
92	Konstrusaun Foun Moru Protesaun ba Armazem SAMES Regional Maliana	SERVISU AUTONOMO DE MEDICAMENTOS E EQUIPAMENTOS DE SAUDE	LM-CD	SAUDE	Maliana / MLN46	Bobonaro	Bere Mau Matat	RDTL-SAMES-RFQ-022-069	\$ 50.948,25	57,94%	17,92%	\$ 9.127,39	\$ 41.820,86	ONGOING	
93	New Installation MV, LV Line and House Connection From Alto Lebos to Taroman, Orema and Hohopu - Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Lolotoe / LT1	Bobonaro	Marvermelho co.Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000394	\$ 315.340,84	54,39%	38,21%	\$ 120.481,36	\$ 194.859,48	ONGOING	
94	For Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 1jct A-16 (Bobonaro) to Lolotoe Town	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Lolotoe / LT6	Bobonaro	Hilobadi Unip. Lda JV PT. Siarplan Utama Konsultan	MPW-CS-2000030	\$ 167.154,00	100,00%	100,00%	\$ 167.154,00	\$ -	FHO, March 2023	
95	Konstrusaun ka reabilitasaun ba Escola EBF Dilai	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Lolotoe / LT7	Bobonaro	MEJD PKRIE EBF DILAI	RDTL-0000	\$ 87.562,82	75,00%	75,00 %	\$ 65.672,97	\$ 21.889,85	ONGOING	
96	Konstrusaun ka Reabilitasaun ba Escola EBF opa Vila	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Lolotoe / LT8	Bobonaro	MEJD PKRIE EBF OPA VILA	RDTL-0000	\$ 117.471,12	77,01%	75,04%	\$ 88.151,86	\$ 29.319,26	ONGOING	
TOTAL									\$ 58.882.737,09		65,37%	\$ 38.491.245,53	\$ 16.183.406,22		

(Eng. José Aparício Soares)
Eng. ba Projektu Infrastrutura Transporte e Irigasaun ADN,I.P.

(Eng. Noe Menezes Madeira)
Eng. ba Projektu Infrastrutura Transporte e Irigasaun ADN,I.P.

Prepara Husi,

(Eng. Zulkarnaen Depare)
Eng.ba Edifício Publiik Agua e Saneamento,
ADN,I.P

(Eng. Camillo de Jesus)
Eng. M & E , ADN, I.P

(Eng. Moises Angelico M. Freitas)
Eng.ba Edifício Publiik Agua e Saneamento,
ADN,I.P

Sertifika Husi,

(Eng. Emerenciana da Costa Maia Freitas)
Coordenador da Unidade de Controlo e Validasaun de
Qualidade, ADN,I.P



#Aneksu B

PROGRESSU FISIKU KADA FULAN MUNICIPIO BOBONARO



					LOKALIZASAUN PROJETU					MARÇO 2023		
NU.	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADM.	MUNICIPIO	NARAN KOMPANHA	NO KONTRATU	MONTANTE KONTRATU (\$)	Previus Progress	This Month Progress	Komulative Progress
1	Mudansa Konstrusaun Linha Distribusaun Relasiona kondisaun Geografika	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Atabae/ AE1	Bobonaro	Gracia Timor	RDTL/MOPTC-VOMPTC/CGI-PEN:0000450	\$ 10.448,96	100,00%		100,00%
2	Installation MV, LV Line and House Connection from Atabae to Rairobo, Faturase and Limanro - Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Atabae/ AE2	Bobonaro	Savana Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000318	\$ 768.070,24	87,94%		87,94%
3	Construction Of New Military Base Company at Damalaran, Bobonaro Municipality	MINISTERIO DEFESA	LM-CD	SEGURANCA NO DEFESA	Atabae/ AE5	Bobonaro	Luminar Unip,Lda	ICB NO. 02/DNA/MD/2021	\$ 882.383,33	43,59%	1,53%	45,12%
4	Konstrusaun ka reabilitasaun ba Escola EBF Boloí	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Atabae/ AE6	Bobonaro	MEJD PKRIE EBF BOLOI	RDTL : 0000	\$ 132.259,88	40,26%	25,06%	65,32%
5	Konstrusaun ka reabilitasaun ba Escola EBF Rairobo	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Atabae/ AE7	Bobonaro	MEJD PKRIE EBF RAIROBO	RFQ	\$ 96.750,55	75,14%		75,14%
6	Rehabilitasaun Estrada Rural,Atabae-Rairobo-Pasmaten, Bobonaro 0+000-2+000 (2,0 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Atabae/ AE8	Bobonaro	Naroman Mosu Dadaun Unip. Lda	RT/050/MOP-2021	\$ 361.203,77	14,19%	4,94%	19,13%
7	Emergency Project Atabae Bridge Regularization, Spur or Groynes & Retaining Wall (Sta 0+000-Sta 0+540), Municipality of Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Atabae/ AE9	Bobonaro	SEMBUHAN, UNIPESSOAL LDA	RT/CD/MOP/22005	\$ 345.314,85	99,56%		99,56%
8	Roads Maintenance section Loes - Atabae (A03) & Batugede - Soso Bridge (A03) (Multy yaer proqram/RM	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Atabae/ AE10	Bobonaro	BARVER, Unipessoal LDA	MOP/CD/NCB/21049	\$ 364.474,50	35,32%		35,32%
9	Projecto Konstrusaun foun ba ESTV Atabae-Bobonaro	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-CD	EDUKASAUN	Atabae/ AE11	Bobonaro	Irmão Sandobe Unip. Lda	NCB-R:003/MEJD/DNA/2021	\$ 288.203,51	30,40%	1,02%	31,42%
10	Irigation & Flood Control Manutensaun Protesaun Intake No Kanas Irrigasaun Iha Atabe/Loes	MINISTERIO AGRICULTURA E PASCAS	LM-CD	AGRICULTURA	Atabae/ AE12	Bobonaro	Mila Unip,LDA	RDTL-RFQ/0164/DNA/MAP2022	\$ 74.339,90	2,09%	1,19%	3,27%
11	Rehabilitation Of JCB.Balibo -Cowa Postu UPF Hasnaruk Road (Sta.10+000-19+250) Bridge SectionJCT.Katimun Ren-Aisukar (Sta.16+950)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Balibo / BO1	Bobonaro	Consortio Wee Horis Fronteira Lda	SSS/116/MOPTC-2016	\$ 2.416.696,09	11,30%		11,30%
12	Rehabilitation Jct Balibo-Cowa postu UPF hasnaruk Road (Jct wefauk derok renkolobili km. 0+000-4+650)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Balibo / BO2	Bobonaro	Consortio Wee Horis Fronteira Lda	SSS/056/MOPTC-2017	\$ 2.026.549,86	97,28%		97,28%
13	Extention Room For Toilet At Quarentina Mota-Ain Maliana, Bobonaro	MINISTERIO SAUDE	LM -Fundo Covid	SAUDE	Balibo / BO4	Bobonaro	Lesuboro Unip. Lda	RDTL-M5-DNA-RBK-20-216	\$ 77.576,59	90,59%		90,59%
14	Projecto de melhoria area de estacionamento e nova construação de casa de banho no posto integrado fronteira batugade	MINISTERIO FINANÇAS	LM-BS	EDIFICIOS PUBLICOS	Balibo / BO7	Bobonaro	Ervel co.Lda	021/2021/CPN	\$ 190.605,25	99,12%		99,12%
15	Konstrusaun ka reabilitasaun ba Escola EBF Ferik Katuas	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Balibo / BO8	Bobonaro	MEJD PKRIE EBF FERIK KATUAS	RDTL : 0000	\$ 105.453,88	75,00%	6,07%	81,07%
16	Manutensaun Kanal Irigasaun Lotan Iha Batugade, Munisipio Bobonaro	MINISTERIO AGRICULTURA E PASCAS	LM-CD	AGRICULTURA	Balibo / BO9	Bobonaro	FUABE UNIP.LDA	49/KD/DNA/2022	\$ 20.726,99	100,00%		100,00%
17	New Construction of U.P.F Building in Maliana.LOT I : New Construction of U.P.F Building at Mota Ain	MINISTERIO DO INTERIOR	FI	SEGURANCA NACIONAL	Balibo / BO10	Bobonaro	Leo Hara Unip.Lda	NCB/106/MI-2021	\$ 315.211,39	29,26%	0,34%	29,60%
18	New construction Dormitory for Facility Manager at Border Post Batugade	MINISTERIO DAS FINANÇAS	LM-CD	EDIFICIOS PUBLICOS	Balibo / BO11	Bobonaro	FIGELATO Unip. Lda	N06/2022/CPN	\$ 217.341,68	95,88%	3,79%	99,66%
19	Project Improving EX. Building Quarentena At Compaunder Customs Batugade	MINISTERIO DAS FINANÇAS	LM-CD	EDIFICIOS PUBLICOS	Balibo / BO12	Bobonaro	Mota Loes Unip.Lda	N.072/2021/PCS	\$ 52.923,49	46,37%	1,19%	47,56%
20	Fornecimento De Outdoor Drinking Water For Pir - Batugade Municipality Bobonaro	MINISTERIO DAS FINANÇAS	LM-CD	AGUA E SANEAMENTO	Balibo / BO13	Bobonaro	EZRADAEJ Unip. Lda	N06/2022/CPN	\$ 17.579,00	71,23%		71,23%
21	Pedestrian Shelters posto Integrado fronteira Batugade	MINISTERIO DAS FINANÇAS	LM-CD	EDIFICIOS PUBLICOS	Balibo / BO14	Bobonaro	K-6, Unipessoal Lda	055/2021/RFQ	\$ 77.818,05	59,80%		59,80%
22	Improving Partition Glass Room at Integrated Border Post Batugade MoF	MINISTERIO DAS FINANÇAS	LM-CD	EDIFICIOS PUBLICOS	Balibo / BO15	Bobonaro	Leo Hara Unip.Lda	048/2021/PSC	\$ 63.140,03	79,16%		79,16%
23	Delivery Equipment and installation Services for Electrical Installation that cover up LV line in-house installation and metering for Public School and Health Center Building that will be conducted in Bobonaro District	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Bobonaro /BR1	Bobonaro	Bieramor	RDLT/MOP-SEE/PIEER:00001	\$ 92.445,20	75,23%		75,23%
24	Emergency Maintenance of 20Kv MV Line at Oeleo to Tapo Bobonaro Subdistrict - Bobonaro District	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Bobonaro /BR2	Bobonaro	Soso Electrical Unip.Lda	RDTL/MOP-SEE/CGI-PEN : 0000278	\$ 27.026,26	100,00%		100,00%
25	Rehabilitation of Oeleu - Tilomar Roads (Sta. 7+500 - 22+660) Package II Municipality Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR3	Bobonaro	Marabia Lda.	SSS/069/MOPTC-2017	\$ 4.911.585,42	100,00%		100,00%
26	Construction of Emergency Road In Buipira-Maliana to Colimau Bobonaro, suco Lahomea-Suco Colimau (0+000-32+532)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro/ BR5	Bobonaro	Bieramor	SSS/146/MOPTC-2017	\$ 2.060.737,42	52%		52%
27	R4D Rural Road Rehabilitation Malilait Chainage 0+000 - 1+500 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Bobonaro / BR6	Bobonaro	Leo Hara Unip.Lda	RT/025/MOP-2019	\$ 265.014,22	100,00%		100,00%
28	Konstrusaun Be'e mos sistema gravitasaun ba Aldeia Loodasi / Polo	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	AGUA E SANEAMENTO	Bobonaro / BR7	Bobonaro	Linoel	MPWTC-NCB-170017	\$ 107.268,32	97,89%		97,89%



#Aneksu B

PROGRESSU FISIKU KADA FULAN MUNICIPIO BOBONARO



					LOKALIZASAUN PROJETU					MARÇO 2023		
NU.	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADM.	MUNICIPIO	NARAN KOMPANHA	NO KONTRATU	MONTANTE KONTRATU (\$)	Previus Progress	This Month Progress	Komulative Progress
29	Konstrusaun Igreja Nossa Senhora Imaculada da Conceicao Bobonaro	GABINETE DO PRIMEIRO MINISTRO	LM-TP	EDIFICIOS PUBLICOS	Bobonaro / BR8	Bobonaro	Senizu	MPWTC-GS 015078	\$ 564.695,97	43,60%		43,60%
30	Rural Roads Rehabilitation Malilait Chainage 1 + 500 - 3 + 000 Bobonaro Municipality / 162	MINISTERIO DAS OBRAS PUBLICAS	LM-BS	ESTRADAS E PONTES	Bobonaro / BR11	Bobonaro	Juniga Unip Lda	MPW-190112	\$ 271.215,62	99,95%		99,95%
31	RNUSP / Road Link No. A01 - 03 : Upgrading and Maintenance of Maubara - Karimbala Road (Km. 49.7 to Km. 54.1 and Km.58.1 to Km. 62.6)and Atabae - Mota Ain Road (Km 85.3 to Km.114.2)	MINISTERIO DAS OBRAS PUBLICAS	FI	IMPRESTIMO	Bobonaro / BR12	Bobonaro	CBMI Construction Co. Lda Jv Chongqing Roads Engineering	ICB/077/MPWTC-2015	\$ 20.748.566,21	100,00%		100,00%
32	New Construction of Health Post and Doctor House Building in Leber, Bobonaro, Timor Leste	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	SAUDE	Bobonaro / BR13	Bobonaro	Glove	RDTL-MS-DNA-ICB-21-070	\$ 284.096,92	77,59%	9,52%	87,11%
33	R4D Rural Road Rehabilitation Of Bobonaro Sibuni Chainage 0+000 -1+700 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Bobonaro / BR14	Bobonaro	Centelizium Construction Unipessoal, LDA	RT/013/MOP-2021	\$ 258.177,08	13,77%		13,77%
34	Konstrusaun ka reabilitasaun ba escola EBF Odelgomo	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR15	Bobonaro	MEJD PKRIE EBF ODELGOMO	RDTL : 0010	\$ 119.846,90	0,00%		0,00%
35	Konstrusaun ka reabilitasaun ba Escola EBF Cota Boot	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR16	Bobonaro	MEJD PKRIE EBF COTA BOOT	RDTL : 0004	\$ 105.010,13	22,34%	27,77%	50,11%
36	Konstrusaun ka reabilitasaun ba Escola EBC Gumer	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR17	Bobonaro	MEJD PKRIE EBC GUMER	RDTL : 0000	\$ 152.768,94	40,14%		40,14%
37	Konstrusaun ka reabilitasaun ba Escola EBF Anapal	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR18	Bobonaro	MEJD PKRIE EBF ANAPAL	RDTL : 0002	\$ 117.527,05	23,17%	26,83%	50,00%
38	Konstrusaun ka reabilitasaun ba Escola EBF Maliubu	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR19	Bobonaro	MEJD PKRIE EBF MALIUBU	RDTL : 0006	\$ 151.822,23	5,27%		5,27%
39	Konstrusaun ka reabilitasaun ba Escola Pre Escolar Atuaben	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR20	Bobonaro	MEJD PKRIE PRE ESKOLAR ATUABEN	RDTL : 0012	\$ 86.073,53	75,00%		75,00%
40	Konstrusaun ka reabilitasaun ba Escola EBF Mazop	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR21	Bobonaro	MEJD PKRIE EBF MAZOP	RDTL : 0008	\$ 112.236,54	50,44%		50,44%
41	Konstrusaun ka reabilitasaun ba Escola EBF Molop Taz	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR22	Bobonaro	MEJD PKRIE EBF MOLOP TAZ	RDTL : 0009	\$ 108.323,17	25,00%	25,00%	50,00%
42	Konstrusaun ka reabilitasaun ba Escola EBF Carabau	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR23	Bobonaro	MEJD PKRIE EBF CARABAU	RDTL : 0003	\$ 122.305,12	50,77%	2,10%	52,87%
43	Konstrusaun ka reabilitasaun ba Escola EBC Hauba	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Bobonaro / BR24	Bobonaro	MEJD PKRIE EBC HAUBA	RDTL : 0001	\$ 115.992,86	68,64%	2,33%	70,97%
44	R4D Rural Road Rehabilitation GILDAPIL - LEBOS CAHINAGE 0+000 -3+000 Boboaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR25	Bobonaro	HUGO AMOR UNIPESSOAL, LDA	RT/049/MOP-2021	\$ 472.694,62	6,93%		6,93%
45	R4D Rural Road Rehabilitation of Bobonaro- Fronteira- Aiasa Chainage 0+000-2+000 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR26	Bobonaro	Crescendo Unipessoal, Lda	RT/046/MOP-2021	\$ 349.949,74	24,89%		24,89%
46	Reabilitasaun Estrada Rural, Molop Chainage, Bobonaro 0+000-2+000 (2.0 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR27	Bobonaro	Lombel Unipessoal, Lda	RT/048/MOP-2021	\$ 364.044,68	6,68%		6,68%
47	Reabilitasaun Estrada Rural, Atuaben-Liatlaun Marobo, Bobonaro 0+000-2+000 (2.0 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR28	Bobonaro	Naroman Lifau Unip. Lda	RT/051/MOP-2021	\$ 375.189,75	24,90%		24,90%
48	Reabilitasaun Estrada Rural, Sibuni Chainage, Bobonaro 1+700-3+700 (2.0 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR29	Bobonaro	Marchela Unip, Lda	RT/120/MOP-2021	\$ 358.429,50	22,68%		22,68%
49	R4D Rural Roads Spot Improvement Odomau Chainage 0+000-1+400	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Bobonaro / BR30	Bobonaro	LOMBEL, UNIPESSOAL LDA	RT/048/MOP-2021	\$ 170.193,83	50,13%	1,93%	52,06%
50	R4D Rural Road Rehabilitation Odel-gomo, 0+000-2+710	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Bobonaro / BR31	Bobonaro	Sorte Nevis JV Sembuhan Unipessoal LDA	MOP/CD/NCB-R/ERD22002	\$ 386.730,13	0,00%		0,00%
51	Extende Linha ba Klientes	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Cailaco/C01	Bobonaro	Delta Mola Unip, Lda	RDTL/MOPTC-VOMPTC/CGI-PEN:0000449	\$ 12.476,73	100,00%		100,00%
52	New Installation of MV, LV Line, and House Connection from Cailaco to Biadila, Daulelo, Harema, Airae, Aiteka Laran, Santa Cruz, Samutaben, and Maliubun - Bobonaro District	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉCTRICIDADE	Cailaco/C02	Bobonaro	Mabesi, Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN:0000272	\$ 514.869,94	98,72%		98,72%
53	Rural Roads Rehabilitation Meligo - Goulolo Chainage 0+000 -2+600 Municipality Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	MANUTENSAUN NO REHABILITASAUN	Cailaco/C03	Bobonaro	Lesu Boro, Unipessoal, Lda	MPW-W-190100	\$ 367.022,68	73,69%	3,02%	76,71%
54	Konstrusaun ka reabilitasaun ba Escola EBF Marco	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Cailaco/C08	Bobonaro	MEJD PKRIE EBF 12 DE ABRIL MARCO	RDTL : 0007	\$ 152.727,91	78,77%	0,90%	79,67%
55	Reabilitasaun Estrada Rural, Genuali -Gololo Chainage, Bobonaro 4+000 -5+500 (1,5 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Cailaco/C09	Bobonaro	Kevkel Brothers UNIPESSOAL LDA	RT/039/MOP-2021	\$ 265.638,22	14,88%		14,88%



#Aneksu B

PROGRESSU FISIKU KADA FULAN MUNICIPIO BOBONARO



					LOKALIZASAUN PROJETU					MARÇO 2023		
NU.	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADM.	MUNICIPIO	NARAN KOMPANHA	NO KONTRATU	MONTANTE KONTRATU (\$)	Previus Progress	This Month Progress	Komulative Progress
56	Rehabilitasaun Estrada Rural, Genuali - Gololo Chainage, Bobonaro 5+500-7+000 (1,5 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Cailaco/C010	Bobonaro	ELY KARYA, UNIPESSOAL LDA	RT/121/MOP-2021	\$ 274.680,02	12,19%		12,19%
57	Rehabilitasaun Estrada Rural, Atudara-Dau Udo Chainage, Bobonaro 0+000-2+000 (2.0 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Cailaco/C011	Bobonaro	Carmo Unip. Lda	RT/052/MOP-2021	\$ 363.100,93	25,86%		25,86%
58	R4D Rural Road Rehabilitation Genuali-Gololo Chainage 7+000-8+500 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Cailaco/C12	Bobonaro	Sorte Nevis Unipessoal Lda	RT/018/MOP-2021	\$ 260.900,45	23,20%		23,20%
59	Reh.Estradas Ex Kodim Maliana (STA 0+000 - 2+150)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN1	Bobonaro	Leomal Unip.Lda	SSS/246/MOPTC-2016	\$ 691.066,63	50,60%		50,60%
60	Power Plant Maliana Sub District	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN2	Bobonaro	Qken Const.Unip.Lda	SSS/345/MOPTC-2016	\$ 524.378,88	89,09%		89,09%
61	Cleaning andion of Airport Maliana Compac	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN3	Bobonaro	Bobolait Lda	SSS/229/MOPTC-2016	\$ 70.388,37	100,00%		100,00%
62	Rehabilitation of JCT Categral - Maliana - Etadai Roads (Package I) Sta. 1+150 - 3+150 (2.00 km) Municipality Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN4	Bobonaro	IL Lilis, Lda	SSS/101/MOPTC-2017	\$ 671.176,17	68,79%		68,79%
63	Rehabilitation of Roads Maliana - Cailaco - Marobo Package I Sta. 0+000 - 4+000 Municipality Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN6	Bobonaro	Naroman Engineering, Lda	SSS/135/MOPTC-2017	\$ 2.239.439,73	99,12%		99,12%
64	New Construction of Steel Truss One Span Bridge (Type B - 100 M) in Bulobo River	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN7	Bobonaro	Nananiu Jv Adam Motor	SSS/077/MOPTC-2017	\$ 2.860.755,63	98,51%		98,51%
65	R4D Rural Road Rehabilitation Maliana - Saburai - Atus Chainage 17+000 - 18+500 Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	MANUTENSAUN NO REHABILITASAUN	Maliana / MLN9	Bobonaro	Sembuhan	RT/026/MOP-2019	\$ 270.961,34	100,00%		100,00%
66	Melhoramento sistema Be'e mos husi tangki Lesuboten pemancar RTTL troka kanu tuan no installasaun 1000 metro kontador iha Lahomea, Holsa, Ritabou no Odomau Postu Administrativu Maliana Municipio Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	AGUA E SANEAMENTO	Maliana / MLN11	Bobonaro	Leo Hara Unip.Lda	MPWTC-NCB-170041	\$ 286.594,00	95,01%		95,01%
67	Melhoramento sistema bee mos no instalasaun metro kontador iha suco ritabou, odomau no raifun PA /162	MINISTERIO DAS OBRAS PUBLICAS	LM-BS	AGUA E SANEAMENTO	Maliana / MLN12	Bobonaro	Novalo Unip Lda	MOP-W-200036	\$ 117.249,91	98,54%		98,54%
68	Rehabilitasaun Escola Teknika Profissional Dom Bosco Maumali - Maliana (Rehabilitasaun Dormitorio Feminino, Reparasaun Cozinha no Reparasaun Central Electrica)	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	MANUTENSAUN NO REHABILITASAUN	Maliana / MLN14	Bobonaro	Congregasaun Saleziano	Transferencia Publica	\$ 132.392,00	60,00%		60,00%
69	Rehabilitasaun Edificio Administrasaun Municipiu Bobonaro	ESTATAL	PDIM	EDIFICIOS PUBLICOS	Maliana / MLN15	Bobonaro	Vanessa Unip. Lda	08/PDIM/AM.BOBONARO/IX/2016	\$ 15.508,35	71,47%		71,47%
70	Rural Roads Rehabilitation Maliana - Saburai Atus Chainage 18+500 - 20+000 Municipality Bobonaro	MINISTERIO DAS OBRAS PUBLICAS	LM-BS	MANUTENSAUN NO REHABILITASAUN	Maliana / MLN19	Bobonaro	Kevkel Brothers Unipessoal Lda	MPW190102	\$ 281.829,64	98,70%		100,00%
71	For Preparation of Detailed Engineering Design for Roads Rehabilitation of Municipio Maliana Package 11 : Maliana Town Roads	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Maliana / MLN21	Bobonaro	Detile Consultant Lda, in Association with PDP Utek (M) SDN. BHD	MPW-CS-2000029	\$ 395.550,00	70,00%		70,00%
72	New Construction of Isolation for Covid 19 in Maliana Referral Hospital, Bobonaro, Timor Leste	MINISTERIO SAUDE	LM -Fundo Covid	SAUDE	Maliana / MLN22	Bobonaro	Remistade Unipessoal Lda	RDTL-MS-DNA-NCB-20-164	\$ 236.772,06	98,27%		98,27%
73	Construction of Mabilgo bridge, Municipality of Maliana	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana / MLN23	Bobonaro	Centeliziumen Unip. Lda	SSS/207/MOPTC-2016	\$ 123.572,33	100,00%		100,00%
74	New Construction Of Wall Protection Tower No. 98 section Liquica - Maliana	MINISTERIO DAS OBRAS PUBLICAS	FI	FLOOD CONTROL	Maliana/ MLN24	Bobonaro	Nimia Lota Unip,Lda	NCB / 031 / MOP - 2020	\$ 214.550,33	62,70%		62,70%
75	New Construction of Pediatric Building in HR Maliana, Timor Leste	MINISTERIO SAUDE	LM-CD	SAUDE	Maliana/ MLN26	Bobonaro	Fraternity Unipessoal Lda	RDTL-MS-DNA-ICB-21-079	\$ 303.275,80	100,00%		100,00%
76	New Construction of Cirurgia Building In HR. Maliana, Ministry of Health, Timor Leste	MINISTERIO SAUDE	LM-CD	SAUDE	Maliana /MLN27	Bobonaro	Hugo Amor Unip Lda	RDTL-MS-DNA-ICB-21-080	\$ 268.612,94	99,65%		99,65%
77	Konstrusaun Kanais Irrigasaun iha Maliana II-Bobonaro	MINISTERIO AGRICULTURA E PESCAS	LM-CD	AGRICULTURA	Maliana /MLN28	Bobonaro	Sembuhan Unip. Lda	RDTL-MAP-PO2021:16096	\$ 334.112,87	84,62%	5,77%	90,39%
78	New Construction Of Wall Protection Tower No. 15, Section Maliana - Suai, Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	FLOOD CONTROL	Maliana /MLN30	Bobonaro	Centeliziumen Unip. Lda	NCB/027/MOP-2020	\$ 222.644,21	31,34%		31,34%
79	Konstrusaun ka reabilitasaun ba Eskritorio Professores ESG Dom Martinho Maliana	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maliana /MLN31	Bobonaro	MEJD PKRIE ESG DOM MARTINHO MALIANA	RDTL : 0000	\$ 105.410,54	76,84%	2,48%	79,32%
80	Konstrusaun ka reabilitasaun ba Escola Pre Escolar iha Aldeia Oplegul	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maliana /MLN32	Bobonaro	MEJD PKRIE PRE ESCOLAR HOLSA	RDTL : 0000	\$ 83.585,28	78,24%		78,24%



MINISTÉRIO DO PLANO
E ORDENAMENTO

VIII GOVERNO CONSTITUCIONAL



ADN, I.P.

Agência de
Desenvolvimento
Nacional, Instituto Público

#Aneksu B

PROGRESSU FISIKU KADA FULAN MUNICIPIO BOBONARO



					LOKALIZASAUN PROJETU					MARÇO 2023		
NU.	NARAN PROJETU	DONO PROJETU	KATEGORIA PROJETU	SECTOR	POSTO ADM.	MUNICIPIO	NARAN KOMPANHA	NO KONTRATU	MONTANTE KONTRATU (\$)	Previus Progress	This Month Progress	Komulative Progress
81	Konstrusaun ka reabilitasaun ba Escola EBF Oplegul	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maliana /MLN33	Bobonaro	MEJD PKRIE EBF OPLEGUL	RDTL : 0011	\$ 86.373,02	75,49%		75,49%
82	Konstrusaun ka reabilitasaun ba Escola Pre Escolar Ritabou	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maliana /MLN34	Bobonaro	MEJD PKRIE PRE ESCOLAR RITABOU	RDTL : 0013	\$ 85.501,62	75,77%		75,77%
83	Konstrusaun ka reabilitasaun ba Escola EBF Halicou	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Maliana /MLN35	Bobonaro	MEJD PKRIE EBF HALICOU	RDTL : 0005	\$ 164.508,94	51,73%	4,89%	56,62%
84	Rehabilitasaun Estrada Rural,Maliana-Saburai-Atus Chainage, Bobonaro 20+000-21+500 (1,5 Km)	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana /MLN36	Bobonaro	Novalo Unip Lda	RT/017/MOP-2021	\$ 281.104,61	15,06%		15,06%
85	Flood Control Holsa Maliana (RE_BID)	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Maliana /MLN37	Bobonaro	TANSOS UNIP,LDA JV VAMELDA UNIP,LDA	MOP/CD/NCB/21051	\$ 590.530,78	98,22%	1,77%	99,99%
86	R4D Rural Road Rehabilitation Maliana - Saburai - Atus Chainage 0+0000-20+000	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana /MLN38	Bobonaro	IL THSUL LDA JV KEFI OEL UNIPESSOAL LDA	MOP/CD/NCB-R/21042	\$ 358.014,55	1,56%		1,56%
87	R4D Rural Roads Maintenance Saburai - Tasmak Chainage 0+00-1+100, Raifun Chainage 0+000-1+100, Ritabou Chainage 0+000-2+100, Holsa-Saburai Chainage 0+000-8+500,Marobo Be Manas Chainage 0+000-5+700, Balibo-Cowa Chainage 0+000+10+000, Rairobo-Pasmaten Chainage 0+000-3+000, Aidabaleten Chainage 0+000-1+100, Balibo-Ferik katuas Chainage 0+000-7+700, Builecun-Leohitu Chainage 0+000-6+800, Malilait Chainage 0+000-3+200, Meligo-Daudo Chainage 0+000-4+100	MINISTERIO DAS OBRAS PUBLICAS	FI	ESTRADAS E PONTES	Maliana /MLN39	Bobonaro	NOVALO, UNIPESSOAL LDA	MOP/CD/NCB-R/21041	\$ 125.054,33	40,85%	8,32%	49,18%
88	New Construction of U.P.F. Building in Maliana. Lot 2: New Construction of U.P.F. Building at Tunubibi	MINISTERIO DO INTERIOR	FI	SEGURANÇA NACIONAL	Maliana /MLN40	Bobonaro	Erquina Unipessoal Lda	CB/106/MI-2021	\$ 312.385,14	10,31%	2,81%	13,12%
89	Consulting services for Municipal Spatial Planning of municipalities of Bobonaro and Ermera	MINISTERIO PLANU E ORDENAMENTU	FI	DESENVOLVIMENTO URBANO E RURAL	Maliana /MLN41	Bobonaro	NLA Timor-Urbanismo Arquitectura e Engenharia, Lda, Timor-Leste in Joint Venture (JV) with Gertil2-Faculdade de Arquitectura da Universidade de Lisboa (FA-Ulissboa), Portugal and Vanza Belenos Unip Lda	RFP/044/MPO-2021	\$ 1.007.800,00	45,00%	60,00 %	60,00 %
90	Konstrusaun Rehabilitasaun ESTV-1038 YAMATO MALIBAKA	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-CD	EDUKASAUN	Maliana /MLN42	Bobonaro	Ely Karya Unipessoal Lda	NCB-R22/MEJD/DNA/2021	\$ 248.437,16	74,79%	15,21%	90,00%
91	Construction of Mini Office Customs Maliana at Tunubibi Bobonaro District	MINISTERIO DAS FINANÇAS	LM-CD	EDIFICIOS PUBLICOS	Maliana /MLN45	Bobonaro	RAMAS CORA UNIPESSOAL LDA	046/2021/PSC	\$ 58.266,87	92,90%		92,90%
92	Konstrusaun Foun Moru Protesaun ba Armazem SAMES Regional Maliana	SERVISU AUTONOMO DE MEDICAMENTOS E EQUIPAMENTOS DE SAUDE	LM-CD	SAUDE	Maliana /MLN46	Bobonaro	Bere Mau Matat	RDTL-SAMES-RFQ-022-069	\$ 50.948,25	41,32%	16,62%	57,94%
93	New Installation MV, LV Line and House Connection From Alto Lebos to Taroman, Orema and Hohopu - Bobonaro Municipality	MINISTERIO DAS OBRAS PUBLICAS	FI	ELÉTRICIDADE	Lolotoe / LT1	Bobonaro	Marvermelho co.Unip. Lda	RDTL/MOPTC-VMOPTC/CGI-PEN : 00000394	\$ 315.340,84	54,39%		54,39%
94	For Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 1jct A-16 (Bobonaro) to Lolotoe Town	MINISTERIO DAS OBRAS PUBLICAS	LM-CD	ESTRADAS E PONTES	Lolotoe / LT6	Bobonaro	Hilobadi Unip. Lda JV PT. Siarplan Utama Konsultan	MPW-CS-2000030	\$ 167.154,00	70,00%		100,00%
95	Konstrusaun ka reabilitasaun ba Escola EBF Dilai	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Lolotoe / LT7	Bobonaro	MEJD PKRIE EBF DILAI	RDTL : 0000	\$ 87.562,82	75,00%		75,00%
96	Konstrusaun ka Reabilitasaun ba Escola EBF opa Vila	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	LM-TP	EDUKASAUN	Lolotoe / LT8	Bobonaro	MEJD PKRIE EBF OPA VILA	RDTL : 0000	\$ 117.471,12	75,04%	1,97%	77,01%

INSPEKSAUN HUSI,

(Eng. Jose Aparicio S. Soares)

Engineru ba Projetu Infrastrutura Transporte e Irigasaun ADN,I.P

(Eng. Noe M.Madeira)

Engineru ba Projetu Infrastrutura Transporte e Irigasaun ADN,I.P

(Eng. Zulkarnaen Depare)

Engineru ba Edificio Publiku Agua e Saneamento ADN,I.P

(Eng. Moises Angelico M. Freitas)

Engineru ba Edificio Publiku Agua e Saneamento ADN,I.P

(Deolindo D.P. Marques)

Chefe Seksaun METIC, ADN, I.P

(CAMILIO DE JESUS)

Engineru ba M & E, ADN,I.P

VERIFIKA HUSI,

(Arch. Francisco Xavier D.D. Jeronimo)

Engineru Senior ba Projetu Edificio Publiku no Beé Saneamento ADN,I.P

(Eng. Remigio Da C. Dos Santos)

Engineru Senior ba Projetu Infrastrutura, Transporte e Irigasaun ADN,I.P

SERTIFIKA,

Eng. Emerenciana D.C.M. Freitas

Coordenadora Uniade de Controlo e Validação de Qualidade, ADN,I.P

MINISTERIO DO PLANO E ORDENAMENTO VIA DA GOVERNACAO CONSTITUCIONAL ADN, I.P. Agência de Apoio Estrutural e Operacional Plano Social - Investimentos - Públicos																																								
Naran Eng ⁴	ARCH. ZULKARNAEN DEPARI																																							
Município	MUNICIPIO BOBONARO NO POSTOS																																							
Município / Posto	No.	Naran Projeto	Naran Kompanha	Posto Administrativo /kode	No. Contrato	Kategoria	Dono do Projeto	Action	MARET 2023																															OBS
									1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
	40	KONSTRUSAUN KA REABILITASAUN BA ESCOLA EBF MAZOP	MEJD PKRIE EBF MAZOP	BR21	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ON GOING		
								Actual																																
	41	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF MOLOP TAZ	MEJD PKRIE EBF MOLOP TAZ	BR22	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ON GOING		
								Actual																																
	42	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF CARABAU	MEJD PKRIE EBF CARABAU	BR23	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ON GOING		
								Actual																																
	43	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF HAUBA	MEJD PKRIE EBF HAUBA	BR24	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ON GOING		
								Actual																																
CAI LAC O (CO)	54	KONSTRUSAUN KA REABILITASAUN BA ESCOLA EBF MARCO	MEJD PKRIE EBF 12 DE ABRIL MARCO	CO08	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ON GOING		
								Actual																																
MALIANA (MLN)	68	Rehabilitasaun Escola Teknika Profesional Dom Bosco Maumali - Maliana (Rehabilitasaun Dormitorio Feminino, Reparasaun Cozinha no Reparasaun Central Electrica)	Congregasaun Saleziano	MLN14	transferencia publica	LM	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ABANDONADO		
								Actual																																
	69	REHABILITASAUN EDIFICIO ADMINISTRASAUN MUNICIPIO BOBONARO	VANESSA UNIP LDA	MLN15	08/PDIM/AM.BOBONARO/IX/2016	PDIM	ESTATAL	Plan																														ABANDONADO		
								Actual																																
	72	NEW CONSTRUCTION OF ISOLATION FOR COVID 19 IN MALIANA REFERRAL HOSPITAL, BOBONARO,TIMOR LESTE	REMISTADE UNIP LDA	MLN22	RDTL-MS-DNA-NCB-20-164	LM	MINISTERIO SAUDE	Plan																														PHO		
								Actual																																
	75	NEW CONSTRUCTION OF PEDIATRIC BUILDING IN HR. MALIANA, MINISTRY OF HEALTH, TIMOR LESTE	FRATERNITY UNIP LDA	MLN26	RDTL-MS-DNA-ICB-21-079	LM	MINISTERIO SAUDE	Plan																														PHO		
								Actual																																
	76	NEW CONSTRUCTION OF CIRURGIA BUIDING IN HR MALIANA, MINISTRY OF HEALTH, TIMOR LESTE	HUGO AMOR UNIP LDA	MLN27	RDTL-MS-DNA-ICB-21-080	LM	MINISTERIO SAUDE	Plan																														PHO		
								Actual																																
	79	KONSTRUSAUN KA REABILITASAUN BA ESKRITORIO PROFESSORES ESG DOM MARTINHO MALIANA	MEJD PKRIE ESG DOM MARTINHO MALIANA	MLN31	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														halo monitorin projetu refere dala ida deit iha fulan ida ne,e tanba servisu iha terenu parado.		
								Actual																																
	80	KONSTRUSAUN KA REABILITASAUN BA ESCOLAR PRE ESCOLAR HOLSA	MEJD PKRIE PRE ESCOLAR HOLSA	MLN32	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ON GOING		
								Actual																																
81	KONSTRUSAUN KA REABILITASAUN BA ESCOLA IHA AIDEIA OPLEGUL	MEJD PKRIE EBF OPLEGUL	MLN33	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ON GOING			
							Actual																																	
82	KONSTRUSAUN KA REAHABILITASAUN BA ESCOLA PRE ESCOLAR RITABOU	MEJD PKRIE PRE ESCOLAR RITABOU	MLN34	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ON GOING			
							Actual																																	
83	KONSTRUSAUN KA REABILITASAUN BA ESCOLA EBF HALICOU	MEJD PKRIE EBF HALICOU	MLN35	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ON GOING			
							Actual																																	
88	LOT.2. NEW CONSTRUCTION OF UPF BUILDING AT TUNUBIBI	ERQUINA UNIP LDA	MLN40	NCB/106/MU/2021	LM	MINISTRIO INTERIOR	Plan																														ON GOING			
							Actual																																	
90	KONSTRUSAUN REHABILITASAUN ESTV - 1038 YAMATO MALIBAKA	ELY KARYA UNIP LDA	MLN42	NCB -R22/MEJD/DNA/2021	LM	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														ON GOING			
							Actual																																	
91	CONSTRUCTION OF MINI OFFICE CUSTOMS MALIANA AT TUNUBIBI BOBONARO DISTRIC	RAMAS CORA UNIP LDA	MLN45	N.º046/2021/PSC	LM	MINISTERIO FO FINASAS	Plan																														PHO			
							Actual																																	
92	KONSTRUSAUN FOUN BA MORU PROTESAUN BA ARMAZEN SAMES REGIONAL MALIANA	BERE MAU MATAT Unip. Lda	MLN46	RDTL - SAMES - RFQ - 022 - 069	LM	MINISTERIO SAUDE	Plan																														ON GOING			
							Actual																																	
LOLOTOE (LT)	96	KONSTRUSAUN KA REABILITASAUN BA ESCOLA EBF DILAI	MEJD PKRIE EBF DILAI	LT07	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																														Halo back up no pagamento ba projetu PKRIE, nomos la halo monitorin projetu refere iha fulan ida ne,e tanba kondisaun iklima ladun diak impaktu ba asesu estrada ba lokasi projetu.		
								Actual																																
	97	KONSTRUSAUN KA REABILITASAUN BA ESCOLA EBF OPA VILLA	MEJD PKRIE EBF OPA VILA	LT08	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													Halo back up no pagamento ba projetu PKRIE, nomos halo monitorin projetu refere dala ida deit iha fulan ida ne,e tanba kondisaun iklima ladun diak.			
								Actual																																
TOTAL PROJETO ON-GOING																																								

Note:

Planu Periode inspesaun iha tereinu

Implementa Plano Periode Inspecsaun

Inspesaun Prosesu Pagamento

Prepara Husi :

(Arch. Zulkarnaen Depari)
Eng. Munisipiu Bobonaro, A.D.N IP

Sertifika Husi :

(Eng. Emerenciana da Costa Maia Freitas)
Coordenador da Unidade de Controlo e Validasaun de Qualidade, A.D.N IP

Aprova Husi :

(Eng. Januario Maia Guterres)
Ajunto Director Executivo, A.D.N IP

 MINISTERIO DO PLANO E ORDENAMENTO VIT-LA-TERRE-CONSTITUCION  ADN, I.P. Agência de Desenvolvimento Nacional - Instituto Público																																								
Naran Eng.	ENG. MOISES ANGELICO MARQUES FREITAS																																							
Município	MUNICIPIO BOBONARO NO POSTOS																																							
Município / Posto	No.	Naran Projeto	Naran Kompanha	Posto Administrativo /kode	No. Contrato	Kategoria	Dono do Projeto	Action	Março 2023																															OBS
									1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
ATABAE (AE)	3	CONSTRUCTION OF NEW MILITARY BASE COMPANY AT DAMALARAN, BOBONARO MUNICIPALITY	LUMINAR UNIP LDA	AE05	ICB No 02/DNA/MD/2021	LM	MINISTERIO DEFESA	Plan																													ON GOING			
								Actual																														ON GOING		
	4	KONSTRUSAUN KA REABILITASAUN BA ESCOLA EBF BOLOI	MEJD PKRIE EBF BOLOI	AE06	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													ON GOING			
								Actual																														ON GOING		
	5	KONSTRUSAUN KA REABILITASAUN BA ESCOLA EBF RAIROBO	MEJD PKRIE EBF RAIROBO	AE07	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																												ON GOING				
								Actual																														ON GOING		
	9	KONSTRUSAUN FOUN BA ESTV ATABAE - BOBONARO	IRMAO SANDOBE UNIP. LDA	AE11	NCB -R-003/MEJD/DNA/2021	LM	MINISTERIO EDUCACAO JUVENTUDE E DESPORTO	Plan																													ON GOING			
								Actual																															ON GOING	
BALIBO (BO)	13	EXTENTION ROOM FOR TOILET AT QUARENTINA MOTA-AIN MALIANA, BOBONARO	LESUBORO UNIP LDA	BO04	RDTL-MS-DNA-RBK-20-216	LM	MINISTERIO SAUDE	Plan																													PHO			
								Actual																														PHO		
	14	INPROVING CONCRETE PARKING & NEW CONSTRUCTION BATHROOM	ERVEL UNIP LDA	BO07	021/2021/CPN	LM	MINISTERIO FO FINASAS	Plan																													PHO			
								Actual																														ON GOING		
	15	KONSTRUSAUN KA REABILITASAUN BA ESCOLA EBF FERIK KATUAS	MEJD PKRIE EBF FERIK KATUAS	BO08	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													ON GOING			
								Actual																														ON GOING		
	17	LOT.1. NEW CONSTRUCTION OF UPF BUILDING AT MOTA AIN	LEO HARA UNIP LDA	BO10	NCB/106/MI/2021	LM	MINISTERIO FO FINASAS	Plan																													ON GOING			
								Actual																														ON GOING		
	18	NEW CONSTRUCTION DORMITORY FOR FACILITY MANAGER AT BORDER POST BATUGADE	FIGELATO UNIP LDA	BO11	N.º06/2022/CPN	LM	MINISTERIO FO FINASAS	Plan																														ON GOING		
								Actual																														ON GOING		
	19	IMPROVING PARTITION GLASS ROOM AT INTEGRATED BORDER POST BATUGADE	LEO HARA Unip. Lda	BO12	N.º048/2021/PSC	LM	MINISTERIO FO FINASAS	Plan																														PHO		
								Actual																														PHO		
20	PROJECT PEDESTRIAN SHELTER POSTO INTERGRADO FRONTEIRA BATUGADE	K-6	BO13	055/2021/RFQ	LM	MINISTERIO FO FINASAS	Plan																														ON GOING			
							Actual																														ON GOING			
21	IMPROVING EX.BUILDING QUARENTENA AT COMPAUND CUSTOMS BATUGADE	MOTA LOES Unip. Lda	BO14	N.º072/2021/PSC	LM	MINISTERIO FO FINASAS	Plan																														ON GOING			
							Actual																														ON GOING			
22	FORNECIMENTO DE OUTDOOR DRINKING WATER FOR PIF - BATUGADE	EZRADAEJ Unip. Lda	BO15	N.º070/2021/PSC	LM	MINISTERIO FO FINASAS	Plan																														ON GOING			
							Actual																														ON GOING			
BOBONARO (BR)	29	KONSTRUSAUN IGREZA NOSSA SENHORA IMACULADA DA CONCEICAO BOBONARO	SENIZU UNIP LDA	BR08	MPWTC-GS 015078	LM	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													La Halo Monitoring ba Projeto refere tanba tempo la to'o			
								Actual																																
	32	NEW CONSTRUCTION OF HEALTH POST AND DOCTOR 'S BUILDING IN LEBER, BOBONARO, TIMOR LESTE	GLOVE UNIP LDA	BR13	RDTL-MS-DNA-ICB-21-070	LM	MINISTERIO SAUDE	Plan																													Halo Monitoring ba Projeto refere dala ida deit tanba iklima udan bo'ot.			
								Actual																																
	34	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF ODELGOMO	MEJD PKRIE EBF ODELGOMO	BR15	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													La Halo Monitoring ba Projeto refere tanba tempo la to'o			
								Actual																																
	35	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF COTA BOOT	MEJD PKRIE EBF COTA BOOT	BR16	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													Rekomenda Pagamento			
								Actual																																
	36	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF GUMER	MEJD PKRIE EBF GUMER	BR17	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													la halo Monitoring ba Projeto refere tanba rekomenda pagamento			
								Actual																																
	37	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF ANAPAL	MEJD PKRIE EBF ANAPAL	BR18	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													Halo Monitoring ba Projeto refere dala ida deit tanba rekomenda pagamento			
								Actual																																
	38	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF MALIUBU	MEJD PKRIE EBF MALIUBU	BR19	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													la halo Monitoring ba Projeto refere tanba rekomenda pagamento			
								Actual																																
	39	KONSTRUSAUN KA REABILITASAU BA ESCOLA PRE ESCOLAR ATUABEN	MEJD PKRIE PRE ESKOLAR ATUABEN	BR20	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													la halo Monitoring ba Projeto refere tanba rekomenda pagamento			
								Actual																																
40	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF MAZOP	MEJD PKRIE EBF MAZOP	BR21	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													la halo Monitoring ba Projeto refere tanba rekomenda pagamento				
							Actual																																	
41	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF MOLOP TAZ	MEJD PKRIE EBF MOLOP TAZ	BR22	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																													Rekomenda Pagamento				
							Actual																																	
42	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF CARABAU	MEJD PKRIE EBF CARABAU	BR23	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan			</																														

 MINISTERIO DO PLANO E ORDENAMENTO VIA DA INDEPENDENCIA, 100501  ADN, IP Agência de Desenvolvimento Nacional, Instituto Público																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																				
Naran Eng.	ENG. MOISES ANGELICO MARQUES FREITAS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Município	MUNICIPIO BOBONARO NO POSTOS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																			
Município / Posto	No.	Naran Projeto	Naran Companhia	Posto Administrativo /kode	No. Contrato	Kategoria	Dono do Projeto	Action	Março 2023																															OBS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
									1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
	43	KONSTRUSAUN KA REABILITASAU BA ESCOLA EBF HAUBA	MEJD PKRIE EBC HAUBA	BR24	Kontratu ho Grupo Comunitario	TP	MINISTERIO EDUKASAUN JUVENTUDE E DESPORTU	Plan																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												

Note:

Planu Periode inspesaun iha tereinu

Implementa Plano Periode Inspeaun

Inspesaun Prosesu Pagamento

Prepara Husi :


(Eng. Moises A. Marques Freitas)
Eng. Munisipiu Bobonaro, A.D.N IP

Sertifika Husi :


(Eng. Emerenciana da Costa Maia Freitas)
Coordenador da Unidade de Controlo e Validasaun de Qualidade, A.D.N IP

Aprova Husi :


(Eng. Januario Maia Guterres)
Ajunto Director Executivo, A.D.N IP

 MINISTÉRIO DO PLANO E ORDENAMENTO VIA GOVERNO CONSTITUCIONAL  ADN, L.P. Agência de Desenvolvimento Não Estatal, Estatuto Público					PLANO INSPESAUN																															
Naran Eng.	Jose Aparicio Soares				MARÇO																															
Municipio	MUNICIPIO BOBONARO NO POSTOS																																			
Municipio / Posto	No.	Naran Projeto	Naran Companhia	Action	2023																															OBS
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
Atabae (AE)	1	Rehabilitasaun Estrada Rural,Atabae-Rairobo-Pasmaten, Bobonaro 0+000-2+000 (2.0 Km)	Naroman Mosu Dadaun Unip. Lda	Plan																																
				Actual																																
	2	Emergency Project " Atabae Bridge Regularization, Spur or Gronyes & Retaining Wall " (STA 0+000 -STA 0+540) Posto Administrativo Atabae Municipio Bobonaro	SEMBUHAN, UNIPESOAL LDA	Plan																																
				Actual																																
	3	Manutensaun estradas Nasional ,Loes- Atabae, Batugade-Maliana / Roads Maintenance section Loes - Atabae (A03) & Batugede - Soso Bridge (A03) (Multy yaer program/RM	BARVER, Unipessoal LDA	Plan																																
				Actual																																
Balibo (BO)	1	Rehabilitation Of JCB,Balibo -Cowa Postu UPF Hasnaruk Road (Sta.10+000-19+250) Bridge Section:JCT.Katimun Ren-Aisukar (Sta.16+950)	Consortio Wee Horis Fronteira Lda	Plan																																
				Actual																																
	2	Rehabilitation Jet Balibo-Cowa postu UPF hasnaruk Road (Jet wefauk derok renkolobili km. 0+000-4+650)	Consortio Wee Horis Fronteira Lda	Plan																																
				Actual																																
	3	Manutensaun Kanal Irigasaun Lotan Iha Batugade, Munisipio Bobonaro	FUABE UNIP.LDA	Plan																																
				Actual																																
Bobonaro (BN)	3	Rehabilitation of Oeleu - Tilomar Roads (Sta. 7+500 - 22+660) Package II Municipality Bobonaro	Marabia Lda.	Plan																															PHO	
				Actual																																
	5	Construction of Emergency Road In Buipira-Maliana to Colimau Bobonaro, suco Lahomea-Suco Colimau (0+000-32+532)	Bieramor	Plan																															ON GOING	
				Actual																																
	6	R4D Rural Road Rehabilitation Malilait Chainage 0+000 - 1+500 Bobonaro Municipality	Leo Hara Unip.Lda	Plan																															REMATA 100%	
				Actual																																
	11	Rural Roads Rehabilitation Malilait Chainage 1 + 500 - 3 + 000 Bobonaro Municipality / 162	Juniga Unip Lda	Plan																															PHO	
				Actual																																
	12	RNUSP / Road Link No. A01 - 03 : Upgrading and Maintenance of Maubara - Karimbala Road (Km. 49.7 to Km. 54.1 and Km.58.1 to Km. 62.6)and Atabae - Mota Ain Road (Km 85.3 to Km.114.2)	CBMI Construction Co. Lda Jv Chongqing Roads Engineering	Plan																															ON GOING	
				Actual																																
	13	Road and Bridge Maintenance Section : Tibar - Liquica - Maubara (A03) & Carimbala - Loes (A03) Municipality Liquica /162	Dongsung Engineering Co,Ltd JV with Kunhwa Engineering and Consulting Co.Ltd.	Plan																															ON GOING	
				Actual																																
	14	R4D Rural Road Rehabilitation GILDAPIL - LEBOS CAHINAGE 0+000 - 3+000 Boboaro Municipality	HUGO AMOR UNIPESOAL,LDA	Plan																																
				Actual																																
	15	R4D Rural Road Rehabilitation of Bobonaro- Fronteira- Aiasa Chainage 0+000-2+000 Bobonaro Municipality	Crescendo Unipessoal, Lda	Plan																																ON GOING
				Actual																																
	16	Rehabilitasaun Estrada Rural,Molop Chainage, Bobonaro 0+000-2+000 (2.0 Km)	Lombel Unipessoal, Lda	Plan																																ON GOING
				Actual																																
	17	Rehabilitasaun Estrada Rural,Atuaben-Liatlaun Marobo, Bobonaro 0+000-2+000 (2.0 Km)	Naroman Lifau Unip. Lda	Plan																																ON GOING
				Actual																																
	18	Rehabilitasaun Estrada Rural,Sibuni Chainage, Bobonaro 1+700-3+700 (2.0 Km)	Marchela Unip. Lda	Plan																																ON GOING
				Actual																																
	19	R4D Rural Roads Spot Improvement Odouma Chainage 0+000-1+400	LOMBEL, UNIPESOAL LDA	Plan																																ON GOING
				Actual																																

Handwritten signature or mark.

 MINISTÉRIO DO PLANO E ORDENAMENTO REPÚBLICA DE TIMOR-LESTE  ADN, LP Agência de Desenvolvimento Nacional, Investimentos Públicos					PLANO INSPEAUN																															
Naran Eng.	Jose Aparicio Soares				MARÇO																															
Municipio	MUNICIPIO BOBONARO NO POSTOS																																			
Municipio / Posto	No.	Naran Projeto	Naran Kompanha	Action	2023																															OBS
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
	20	Rehabilitasaun Estrada Rural,Sibuni Chainage, Bobonaro 1+700-3+700 (2.0 Km)	Centeliziumen Unip. Lda	Plan																															ON GOING	
				Actual																																
	21	Rehabilitasaun Estrada Rural,Sibuni Chainage, Bobonaro 1+700-3+700 (2.0 Km)	Sembuhan Unip.Lda jv Sorte Nervys Unip.Lda	Plan																														ON GOING		
				Actual																																
Cailaco (CO)	3	Rural Roads Rehabilitation Meligo - Goulolo Chainage 0+000 - 2+600 Municipality Bobonaro	Leso Boro	Plan																														ON GOING		
				Actual																																
	4	Rehabilitasaun Estrada Rural,Atudara-Dau Udo Chainage, Bobonaro 0+000-2+000 (2.0 Km)	Carmo Unip. Lda	Plan																														ON GOING		
				Actual																																
	5	Rehabilitasaun Estrada Rural,Genuali -Gololo Chainage, Bobonaro 4+000-5+500 (1,5 Km)	Kevkel Brothers UNIPESOAL LDA	Plan																														ON GOING		
				Actual																																
	6	Rehabilitasaun Estrada Rural,Genuali -Gololo Chainage, Bobonaro 5+500-7+000 (1,5 Km)	ELY KARYA, UNIPESOAL LDA	Plan																														ON GOING		
				Actual																																
	7	Rehabilitasaun Estrada Rural,Genuali -Gololo Chainage, Bobonaro 5+500-7+000 (1,5 Km)	Sorte Nervys Unip.Lda	Plan																															ON GOING	
				Actual																																
Maliana	1	Reh.Estradas Ex Kodim Maliana (STA 0+000 - 2+150)	Lelomal Unip.Lda	Plan																														ON GOING		
				Actual																																
	2	Cleaning andion of Airport Maliana Compac	Bobolait Lda	Plan																														PHO		
				Actual																																
	3	Rehabilitation of JCT Categral - Maliana - Etadai Roads (Package 1) Sta. 1+150 - 3+150 (2.00 km) Municipality Bobonaro	IL Lillis, Lda	Plan																														PARADU		
				Actual																																
	5	Rehabilitasaun Estradas Cailaco-Maliana fase I	Naroman Engineering, Lda	Plan																														PHO		
				Actual																																
	6	New Construction of Steel Truss One Span Bridge (Type B - 100 M) in Bulobo River	Nananiu Jv Adam Motor	Plan																														PHO		
				Actual																																
	8	R4D Rural Road Rehabilitation Maliana - Saburai - Atus Chainage 17+000 - 18+500 Bobonaro Municipality	Sembuhan	Plan																															PHO	
				Actual																																
	13	Rural Roads Rehabilitation Maliana - Saburai Atus Chainage 18+500 - 20+000 Municipality Bobonaro / 162	Kevkel Brothers	Plan																															PHO	
				Actual																																
	14	For Preparation of Detailed Engineering Design for Roads Rehabilitation of Municipio Maliana Package 11 : Maliana Town Roads	Detile Consultant Lda, in Association with PDP Utek (M) SDN. BHD	Plan																															CONSULTANT	
				Actual																																

✕

 MINISTÉRIO DO PLANO ORDENAMENTO VII GOVERNO CONSTITUCIONA  ADN, I.P. Agência de Desenvolvimento Nacional, Instituto Fabris					PLANO INSPESAUN																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
Naran Eng.	Jose Aparicio Soares				MARÇO																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
Municipio	MUNICIPIO BOBONARO NO POSTOS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																												
Municipio / Posto	No.	Naran Projeto	Naran Kompanha	Action	2023																															OBS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																										
	16	REHABILITATION OF MALIANA II IRRIGATION SCHEME	Sembuhan Unip.Lda	Plan																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																									</

Note:

Planu Periode inspesaun iha tereinu

Prepara Husi :

(Eng. Jose Aparicio Soares)
Engenheiro ba Projecto Infraestrutura, Transporte e Irigaaun
Municipio Bobonaro, ADN I.P.

Sertifika Husi :

(Eng. Emerenciana da Costa Maia Freitas)
Coordenadora da Unidade de Controlo e Validasaun de Qualidade ADN.I.P.

Aprova Husi :

(Eng. Januario Maia Guterres)
Adjunto Director Executivo ADN.I.P.



[illegible]

REPÚBLICA DE TIMOR-LESTE MINISTÉRIO DO PLANO E ORDENAMENTO MINISTERIO DO PLANO E ORDENAMENTO ADN, I.P. Agência de Desenvolvimento Nacional - Instituto Público					PLANO INSPESAUN																															
Naran Eng.	Noe Menezes Madeira				MARCO																															
Município	MUNICIPIO BOBONARO NO POSTOS																																			
Município / Posto	No.	Naran Projeto	Naran Kompanha	Action	2023																															OBS
					1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
	12	Rural Roads Maintenance Maliana Saburai Atus Chainage 0+000 - 10+000, Municipality Bobonaro / 162	Ely Karya	Plan																																FALTA RETENSAUN 10%
				Actual																																
	13	Rural Roads Rehabilitation Maliana - Saburai Atus Chainage 18+500 - 20+000 Municipality Bobonaro / 162	Kevkel Brothers	Plan																																PHO
				Actual																																
	14	For Preparation of Detailed Engineering Design for Roads Rehabilitation of Municipio Maliana Package 11 : Maliana Town Roads	Detile Consultant Lda, in Association with PDP Utek (M) SDN. BHD	Plan																															CONSULTANT	
				Actual																																
	15	Manutensaun Kanais Irigasaun Halicou-Maliana	Oa - Ban Unipessoal.Lda	Plan																																FHO
				Actual																																
	16	REHABILITATION OF MALIANA II IRRIGATION SCHEME	Sembuhan Unip.Lda	Plan																																ON GOING
				Actual																																
	17	Construction of Mabilgo bridge, Municipality of Maliana	Centelizumen Unip. Lda	Plan																																ABANDONA
				Actual																																
	18	New Construction Of Wall Protection Tower No. 98 Section Liquica -Maliana	Nimia Lota Unip. Lda	Plan																																ON GOING
				Actual																																
	19	New Construction Of Wall Protection Tower No. 15 Section Maliana - Suai Bobonaro Municipality	Centelizumen Unip. Lda	Plan																																ON GOING
				Actual																																
	20	Rehabilitasaun Estrada Rural,Maliana-Saburai-Atus Chainage, Bobonaro 20+000-21+500 (1,5 Km)	Novalo Unip Lda	Plan																																ON GOING
				Actual																																
	21	Flood Control Holsa Maliana (RE_BID)	TANSOS UNIP,LDA JV VAMELDA UNIP,LDA	Plan																																ON GOING
				Actual																																
	22	R4D Rural Road Rehabilitation Maliana - Saburai - Atus Chainage 0+0000-20+000	IL THSUL LDA JV KEFI OEL UNIPESOOAL LDA	Plan																																ON GOING
				Actual																																
	23	R4D Rural Roads Maintenance Saburai - Tasmak Chainage 0+00-1+100, Raifun Chainage 0+000-1+100, Ritabou Chainage 0+000-2+100, Holsa-Saburai Chainage 0+000-8+500,Marobo Be Manas Chainage 0+000-5+700, Balibo-Cowa Chainage 0+000+10+000, Rairobo-Pasmaten Chainage 0+000-3+000, Aidabaleten Chainage 0+000-1+100, Balibo-Ferik katuas Chainage 0+000-7+700, Builecun-Leohitu Chainage 0+000-6+800, Malilait Chainage 0+000-3+200, Meligo-Daudo Chainage 0+000-4+100	NOVALO, UNIPESOOAL LDA	Plan																															ON GOING	
				Actual																																
Loloto e (LT)	1	R4D Rural Road Rehabilitation GILDAPIL - LEBOS CAHINAGE 0+000 -3+000 Boboaro Municipality	HUGO AMOR UNIPESOOAL,LDA	Plan																														PARADU		
				Actual																																
	2	Rehabilitation of Roads works in Lontas Lolotoe	Carmo Unip. Lda	Plan																														ABANDONA		
				Actual																																
	3	For Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 1jct A-16 (Bobonaro) to Lolotoe Town	Hilobadi Unip. Lda JV PT. Siarplan Utama Konsultan	Plan																															CONSULTANT	
				Actual																																
TOTAL PROJETO ON-GOING																																				

Note:

Planu Periode inspesaun iha tereinu

Inspesaun Prosesu Pagamento

Prepara Husi :



(Eng. Noe Menezes Madeira)
Engineiro ba Projecto Infraestrutura, Transporte e
Irigaun Municipio Bobonaro, ADN I.P.

Sertifika Husi :



(Eng. Emerenciana da Costa Maia Freitas)
Coordenadora da Unidade de Controlo e Validasaun de
Qualidade ADN.I.P.

Aprova Husi :



(Eng. Januario Maia Guterres)
Adjunto Director Executivo ADN.I.P.



Project Name : Preparation Detailed EngineeringDesign for Rehabilitation of Municipios Roads Package 1 Jct A-16 (Bobonaro) to Lolotoe Town

Consultant : Hilobadi Unipessoal Lda Jv Pt Siarplan Utama Konsultan

Invoice Number : Interim Billing no. 04

Contract		\$		167,154.00						
	DESCRIPTION		CONSULTAN/OWNER INVOICE				ADN RECOMMENDATION			Progress (%)
No		Contract Amount	Previous Invoice	This Invoice	Total-to-Date	Previous Billing	This Billing	Total-to-Date		
		Original	Amount	Amount	Amount	Amount	Amount	Amount		
1	1st payment : Inception Report Ten percent (10%) of the contract price will be paid to the consultant for Inception Report after the inception Report was discussed and approved by the Owner	\$ 16,715.40	\$ 16,715.40	\$	\$ 16,715.40	\$ 16,715.40	\$ -	\$ 16,715.40	10%	
2	2nd payment : Interim Report Thirty percent (30%) of the contract price will be paid to the consultant after the Interim Report was discussed and approved by the Owner	\$ 50,146.20	\$ 50,146.20	\$ -	\$ 50,146.20	\$ 50,146.20		\$ 50,146.20	30%	
3	3rd payment : Draft Final Report Thirty percent (30%) of the contract price will be paid to the consultant after the Draft Final Report was discussed and approved by the Owner	\$ 50,146.20	\$ 50,146.20	\$	\$ 50,146.20	\$ 50,146.20		\$ 50,146.20	30%	
4	4th payment : Final Detailed Engineering Design (DED) Thirty percent (30%) of the contract price will be paid to the consultant after Final Detailed Engineering Design (DED) was reviewed, approved and Submitted to the Owner	\$ 50,146.20	\$ -	\$ 50,146.20	\$ 50,146.20	\$ -	\$ 50,146.20	\$ 50,146.20	30%	
TOTAL CONTRACT PRICE		\$ 167,154.00	\$ 117,007.80	\$ 50,146.20	\$ 167,154.00	117,007.80	50,146.20	167,154.00	100%	

Checked by

1. Eng. Tito Edgar F.N. de Jesus

Eng. Projecto Infraestrutura, Transportes e Irigasaun ,ADN I.P.

Verified by

Eng. Remigio dos Santos

Engenheiro Senior ba Projecto Infraestrutura, Transportes e Irigasaun, ADN I.P.

Certified by

Eng. Emerenciana da Costa Maia Freitas

Coordenadora Unidade de Controlo e Validação de Qualidade,
ADN I.P)

PLANU INSPESAUN

[illegible]

Município / Posto	No.	Naran Projeto	Naran Companhia	No Contrato	Kategoria	Dono do Projeto		Marsu																														
								We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri
								1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	18	Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 7 : Selo - Aileu to Gleno - Ermera (162)	Raya Konsultan LDA	MPW- Cs 2000020	LM	MOP	Plan																															
							Actual																															
	19	Preparation of Detail Engineering & Bidding Dokument Preparation for New Bridges in 2019 suco Liurai maubara 1 Bera Railako, Sanfuk, tutu luru same fahi nehan	Lelo eng. Unip Lda Jv, PtMulti Karidi - Guna Jara & PT. Cipta Design Indonesia	MPW-Cs -2000032	LM	MOP	Plan																															
							Actual																															
	20	Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 2 : Uatulari - laisorulai	Bragtojul Unip Lda	MPW-CS -2000025	LM	MOP	Plan																															
							Actual																															
	21	For Preparation of detailed engineering for Rehabilitation of Municipios Roads Package 12 : Luca to Lacluta	Hilobadi Jv Pt. Siarplan Utama	MPW - CS- 2000022	LM	MOP	Plan																															
							Actual																															
	22	Preparation of Detailed Engineering For Rehabilitation of Municipio Roads Package : 1 JCT A - 16 (bobonaro) to lolotoe Town	Hilobadi Jv Pt. Siarplan Utama	MPW - CS- 2000030	LM	MOP	Plan																															
							Actual																															
	23	preparation of DED for Rehabilitation of Municipio Roads Package 10 : Soibada to Soibada town	Hilobadi Jv Pt. Siarplan Utama	MPW- CS 2000024	LM	MOP	Plan																															
							Actual																															
	24	Preparation of detailed Design for Rahabilitation municipio Roads Package 4 : turiscail to Alas	Wan Husin & Associates SDN. BHD Jv Consultant & eng. Intercoental Unip Lda	MPW- CS 2000028	LM		Plan																															
							Actual																															
	25	Preparation Deitaled Design for Rahbilitation of Municipios	Detile Consultant	MPW- CS 2000029	LM	MOP	Plan																															
							Actual																															
	26	Preparation Deitaled Design for Rahbilitation of Municipios	Detile Consultant	MPW- CS 2000027	LM	MOP	Plan																															
							Actual																															
	27	Preparation Deitaled Design for Rahbilitation of Municipios	Nicoles Unip Lda	MPW- CS 2000026	LM	MOP	Plan																															
							Actual																															
	28	Preparation of Detailed Engineering & bid Preparation for new Bridge in 2019 package 1 : Samalari, sana uatulari- lai sorulai, sumaco (lacluta uma tolu) molas matadoro - RTK, Comoro mota ulun	Vox Da Vinci Consultant Engineering Lda	MPW- CS 2000031	LM	MOP	Plan																															
							Actual																															
	29	Preparation Deitaled Design for Rahbilitation of Municipios	Team Consultant Jv. ATT & ATT & Triangle	MPW- CS 2000021	LM	MOP	Plan																															
							Actual																															
	30	Preparation Deitaled Design for Rahbilitation of Municipios	Aureum Solis Consultant, Unip Lda Jv PT Bikarna	MPW- CS 2000033	LM	MOP	Plan																															
							Actual																															
	31	Preparation Deitaled Design for Rahbilitation of Municipios	PT. Bikarna JV Aureum Solis Consultant, Unip Lda	MPW- CS 2000023	LM	MOP	Plan																															
							Actual																															
	32	Intersection in the Existing dili liquisa road to conec akses road from tibar Bay Port	TPF Timor Unipessoal Lda	REP009/MOP/2019	FI	MOP	Plan																															
							Actual																															
	33	Preparation Deitaled Design for Enginnering Desing Dili Urban Roads	Kiat Konsultan				Plan																															
							Actual																															
	34	Konsultan Suprevisal for Konstruction Suprevison of daradau irigation Schema	PT.Suanda karya Jv KWK	REP/042/MAP/2017	FI	MOP	Plan																															
							Actual																															
	35	Suprevison Consultant for Construction of Intersection in the Existing Dili-Liquisa Road to Connect Access Road from Tibar Bay port (National Road)	Lelo Unipessoal Lda.		LM	MOP	Plan																															
							Actual																															
	36	Preparation of Detailed Engineering Design (DED) For New Cable Stayed Bridge Over the Becusse River, in Dili Total Length +	TPT Timor Unip Lda		LM	MOP	Plan																															
							Actual																															
	37	Rehabilitation OF Municipality Roads Package 4 Section Laga Baguia Sta 0+ 000 - sta 38 + 030	Norinco Internacional Corporation Lda	ICB/ 053/MOP/ 2022	FI	MOP	Plan																															
							Actual																															
	38	Rehabilitasaun of Estrada Municipais Pakote 3 Uacala - Quelcal Para Ossu Sta 0+000 - Sta 22 + 700 Municipio de Baucau - Viqueque		ICB/ 054/MOP/ 2022	FI	MOP	Plan																															
							Actual																															
TOTAL PROJETO ON-GOING																																						
Note:								Planu Periode inspesaun iha tereinu Implementa Periode inspesaun iha tereinu Relatoriu avaliasuan mensal iha Dili Inspecsaun Pagamentu Anual iha tereinu																														
Prepara Husi :  (Eng. Aniceto da Costa) Eng. PMU ba Projeto (Impréstimo), ADN, I.P.								Sertifika Husi :  (Eng. Emerenciana da Costa Maia Freitas) Coordenadora da Unidade de Controlo e Validasaun de Qualidade, ADN, I.P.								Aprova Husi :  (Eng. Januario Maia Guterres) Adjunto Director Exetutivo, ADN, I.P.																						

SERVISU BA KONSULTAN DESIGN SEI AJUSTA TUIR PLANO HUSI PROJECTO NAIN .OU BAZEIA BA DOKUMENTOS KONSULTAN NIAN NEBE SUBMETE MAI HUSI PROJECTO NAIN.

FHO

Konsultan la serviso ona iha tereno,maibe pagamento seidauk hotu

PLANU INSPESAUN

Naran Eng.		Vidal Guterres						2023																															Observasaun																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							
Municipio	MUNICIPIO DILI NO POSTOS																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
Municipio / Posto	No.	Naran Projeto	Naran Companhia	No Contrato	Kategoria	Dono do Projeto		Marsu																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																						
								We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
								1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																								
IMPRESTIMO	1	National road no. 1 Upgrading project Manatuto - Baucau (package A01-02)Package A01-02/sta 56+400-114+102(56.82km)	Shanghai Construction Group Co.,Ltd Jv PT. Brantas Abipraya(Persero)		IMPRESTIMO	ADB (LOAN)	Plan																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																							</

PLANU INSPESAUN

[illegible]

Município / Posto	No.	Naran Projeto	Naran Companha	No Contrato	Kategoria	Dono do Projeto		Marsu																														
								We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri
								1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	18	Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 7 : Selo - Aileu to Gleno - Ermera (162)	Raya Konsultan LDA	MPW- Cs 2000020	LM	MOP	Plan																															
							Actual																															
	19	Preparation of Detail Engineering & Bidding Dokument Preparation for New Bridges in 2019 suco Liurai maubara 1 Bera Railako, Sanfuk, tutu luru same fahi nehan	Lelo eng. Unip Lda Jv, Pt.Muti Karidi - Guna Jasa & PT. Cipta Design Indonesia	MPW-Cs -2000032	LM	MOP	Plan																															
							Actual																															
	20	Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 2 : Uatulari - laisorulai	Bratojul Unip Lda	MPW-CS-2000025	LM	MOP	Plan																															
							Actual																															
	21	For Preparation of detailed engineering for Rehabilitation of Municipios Roads Package 12 : Luca to Lacluta	Hilobadi Jv Pt. Siarplan Utama	MPW - CS- 2000022	LM	MOP	Plan																															
							Actual																															
	22	Preparation of Detailed Engineering For Rehabilitation of Municipio Roads Package : 1 JCT A - 16 (bobonaro) to lolotoe Town	Hilobadi Jv Pt. Siarplan Utama	MPW - CS- 2000030	LM	MOP	Plan																															
							Actual																															
	23	preparation of DED for Rehabilitation of Municipio Roads Package 10 : Soibada to Soibada town	Hilobadi Jv Pt. Siarplan Utama	MPW- CS 2000024	LM	MOP	Plan																															
							Actual																															
	24	Preparation of detailed Design for Rehabilitation municipio Roads Package 4 : turiscas to Alas	Wan Husin & Associates SDN. BHD Jv Consultant & eng. Intercontinental Unip Lda	MPW- CS 2000028	LM		Plan																															
							Actual																															
	25	Preparation Deitaled Design for Rahbilitation of Municipios	Detile Consultant	MPW- CS 2000029	LM	MOP	Plan																															
							Actual																															
	26	Preparation Deitaled Design for Rahbilitation of Municipios	Detile Consultant	MPW- CS 2000027	LM	MOP	Plan																															
							Actual																															
	27	Preparation Deitaled Design for Rahbilitation of Municipios	Niceles Unip Lda	MPW- CS 2000026	LM	MOP	Plan																															
							Actual																															
	28	Preparation of Detailed Engineering & bid Preparation for new Bridge in 2019 package 1 : Samalari, sana uatulari- lai sorulai, sumaco (lacluta uma tolu) molas matadoro - RTK, Comoro mota ulun	Vox Da Vinci Consultant Engineering Lda	MPW- CS 2000031	LM	MOP	Plan																															
							Actual																															
	29	Preparation Deitaled Design for Rahbilitation of Municipios	Team Consultant Jv. ATT & ATT & Triangle	MPW- CS 2000021	LM	MOP	Plan																															
							Actual																															
	30	Preparation Deitaled Design for Rahbilitation of Municipios	Aureum Solis Consultant, Unip Lda Jv PT Bikarna	MPW- CS 2000033	LM	MOP	Plan																															
							Actual																															
	31	Preparation Deitaled Design for Rahbilitation of Municipios	PT. Bikarna JV Aureum Solis Consultant, Unip Lda	MPW- CS 2000023	LM	MOP	Plan																															
							Actual																															
32	Intersection in the Existing dili liquisa road to conec akses road from tibar Bay Port	TPF Timor Unipessoal Lda	REP/009/MOP/2019	FI	MOP	Plan																																
						Actual																																
33	Preparation Deitaled Design for Enginnering Desing Dili Urban Roads	Kiat Konsultan				Plan																																
						Actual																																
34	Konsultan Suprevisi for Konstruktion Suprevison of daradau irigation Schema	PT.Suanda karya Jv KWK	REP/042/MAP/2017	FI	MOP	Plan																																
						Actual																																
35	Suprevison Consultant for Construction of Intersection in the Existing Dili-Liquisa Road to Connect Access Road from Tibar Bay port (National Road)	Lelo Unipessoal Lda.			LM	MOP	Plan																															
						Actual																																
36	Preparation of Detailed Engineering Design (DED) For New Cable Stayed Bridge Over the Becusse River, in Dili Total Length +	TPT Timor Unip Lda			LM	MOP	Plan																															
						Actual																																
37	Rehabilitation OF Municipality Roads Package 4 Section Laga Baguia Sta 0+ 000 - sta 38 + 030	Norinco Internacional Corporation Lda	ICB/ 053/MOP/ 2022	FI	MOP	Plan																																
						Actual																																
38	Rehabilitasaun of Estrada Municipais Pakote 3 Uacala - Quelicai Para Ossu Sta 0+000 - Sta 22 + 700 Municipio de Baucau - Viqueque		ICB/ 054/MOP/ 2022	FI	MOP	Plan																																
						Actual																																
TOTAL PROJETO ON-GOING																																						

Note:

Planu Periode inspesaun iha tercinu

Implementa Periode inspesaun iha tercinu

Relatoriu avaliasuan mensal iha Dili

Inspesaun Pagamentu Anual iha tercinu

Prepara Husi :



(Eng. Teresa Gomes)

Eng. PMU ba Projetu (Impréstimo), ADN, I.P.

Sertifika Husi :



(Eng. Emerenciana da Costa Maia Freitas)

Coordenadora da Unidade de Controlo e Validasaun de Qualidade, ADN, I.P.

Aprova Husi :



(Eng. Januario Maia Guterres)

Adjunto Director Executivo, ADN, I.P.

PLANU INSPESAUN

[illegible]

Município / Posto	No.	Naran Projeto	Naran Companha	No Contrato	Kategoria	Dono do Projeto		Marsu																															
								We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	
								1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	
	18	Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 7 : Seloi - Aileu to Gleno - Ermera (162)	Raya Konsultan LDA	MPW- Cs 2000020	LM	MOP	Plan																																
							Actual																																
	19	Preparation of Detail Engineering & Bidding Dokument Preparation for New Bridges in 2019 suco Liurai maubara 1 Bera Railako, Sanfuk, tutu luru same fahi nehan	Lelo eng. Unip Lda Jv, Pt.Multi Karidi - Guna Jasa & PT. Cipta Design Indonesia	MPW-Cs -2000032	LM	MOP	Plan																																
							Actual																																
	20	Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 2 : Uatulari - laisorulai	Bragtojul Unip Lda	MPW-CS- 2000025	LM	MOP	Plan																																
							Actual																																
	21	For Preparation of detailed engineering for Rehabilitation of Municipios Roads Package 12 : Luca to Lacluta	Hilobadi Jv Pt. Siarplan Utama	MPW - CS- 2000022	LM	MOP	Plan																																
							Actual																																
	22	Preparation of Detailed Engineering For Rehabilitation of Municipio Roads Package : 1 JCT A - 16 (bobonaro) to lolotoe Town	Hilobadi Jv Pt. Siarplan Utama	MPW - CS- 2000030	LM	MOP	Plan																																
							Actual																																
	23	preparation of DED for Rehabilitation of Municipio Roads Package 10 : Soibada to Soibada town	Hilobadi Jv Pt. Siarplan Utama	MPW- CS 2000024	LM	MOP	Plan																																
							Actual																																
	24	Preparation of detailed Design for Rahabilitation municipio Roads Package 4 : turiscas to Alas	Wan Husin & Associates SDN. BHD Jv Consultant & eng. Intercontinental Unip Lda	MPW- CS 2000028	LM	MOP	Plan																																
							Actual																																
25	Preparation Deitaled Design for Rahbilitation of Municipios	Detile Consultant	MPW- CS 2000029	LM	MOP	Plan																																	
						Actual																																	
26	Preparation Deitaled Design for Rahbilitation of Municipios	Detile Consultant	MPW- CS 2000027	LM	MOP	Plan																																	
						Actual																																	
27	Preparation Deitaled Design for Rahbilitation of Municipios	Niceles Unip Lda	MPW- CS 2000026	LM	MOP	Plan																																	
						Actual																																	
28	Preparation of Detailed Engineering & bid Preparation for new Bridge in 2019 package 1 : Samalari, sana uatulari- lai sorulai, sumaco (lacluta uma tolu) molas matadoro - RTK, Comoro mota ulun	Vox Da Vinci Consultant Engineering Lda	MPW- CS 2000031	LM	MOP	Plan																																	
						Actual																																	
29	Preparation Deitaled Design for Rahbilitation of Municipios	Team Consultant Jv. ATT & ATT & Triangle	MPW- CS 2000021	LM	MOP	Plan																																	
						Actual																																	
30	Preparation Deitaled Design for Rahbilitation of Municipios	Aureum Solis Consultant, Unip Lda Jv PT Bikarna	MPW- CS 2000033	LM	MOP	Plan																																	
						Actual																																	
31	Preparation Deitaled Design for Rahbilitation of Municipios	PT. Bikarna JV Aureum Solis Consultant, Unip Lda	MPW- CS 2000023	LM	MOP	Plan																																	
						Actual																																	
32	Intersection in the Existing dili liquisa road to conec akses road from tibar Bay Port	TPF Timor Unipessoal Lda	REP/009/MOP/2019	FI	MOP	Plan																																	
						Actual																																	
33	Preparation Deitaled Design for Enginnering Desing Dili Urban Roads	Kiat Konsultan				Plan																																	
						Actual																																	
34	Konsultan Suprevisi for Konstruction Suprevison of daradau irigation Schema	PT.Suanda karya Jv KWK	REP/042/MAP/2017	FI	MOP	Plan																																	
						Actual																																	
35	Suprevison Consultant for Construction of Intersection in the Existing Dili-Liquisa Road to Connect Access Road from Tibar Bay port (National Road)	Lelo Unipessoal Lda.		LM	MOP	Plan																																	
						Actual																																	
36	Preparation of Detailed Engineering Design (DED) For New Cable Stayed Bridge Over the Becusse River, in Dili Total Length +	TPT Timor Unip Lda		LM	MOP	Plan																																	
						Actual																																	
37	Rehabilitation OF Municipality Roads Package 4 Section Laga Baguia Sta 0+ 000 - sta 38 + 030	Norinco Internacional Corporation Lda	ICB/ 053/MOP/ 2022	FI	MOP	Plan																																	
						Actual																																	
38	Rehabilitasaun of Estrada Municipais Pakote 3 Uacala - Quelicai Para Ossu Sta 0+000 - Sta 22 + 700 Municipio de Baucau - Viqueque		ICB/ 054/MOP/ 2022	FI	MOP	Plan																																	
						Actual																																	
TOTAL PROJETO ON-GOING																																							
Note:																																							
Planu Periode inspesaun iha tereinu								Implementa Periode inspesaun iha tereinu								Relatoriu avaliasuan mensal iha Dili								Inspesaun Pagamentu Anual iha tereinu															
Prepara Husi : (Eng. Augusta da Costa Ferreira) Eng. PMU ba Projeto (Impréstimo), ADN, I.P.								Sertifika Husi : (Eng. Emerenciana da Costa Maia Freitas) Coordenadora da Unidade de Controlo e Validasaun de Qualidade, ADN, I.P.								Aprova Husi : (Eng. Januario Maia Guterres) Adjunto Director Executivo, ADN, I.P.																							

SERVISU BA KONSULTAN DESIGN SEI AJUSTA TUIR PLANO HUSI PROJECTO NAIN .OU BAZEIA BA DOKUMENTOS KONSULTAN NIAN NEBE SUBMETE MAI HUSI PROJECTO NAIN.

FHO

Konsultan la serviso ona iha tereno,maibe pagamento seidauk hotu

PLANU INSPESAUN

[illegible]

Município / Posto	No.	Nódo Projeto	Nódo Companha	No Contrato	Kategoria	Dono do Projeto		Marsu																														
								We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri	Sa	Su	Mo	Tu	We	Th	Fri
								1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31
	18	Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 7 : Selo - Aileu to Gleno - Ermera (162)	Raya Konsultan LDA	MPW- Cs 2000020	LM	MOP	Plan																															
							Actual																															
	19	Preparation of Detail Engineering & Bidding Dokument Preparation for New Bridges in 2019 suco Liurai maubara 1 Bera Railako, Sanfuk, tutu huru same fahi nehan	Lelo eng. Unip Lda Jv, Pt.Multi Karidi - Guna Jasa & PT. Cipta Design Indonesia	MPW-Cs -2000032	LM	MOP	Plan																															
							Actual																															
	20	Preparation of Detailed Engineering Design for Rehabilitation of Municipio Roads Package 2 : Uatulari - laisorulai	Bragtojul Unip Lda	MPW-CS -2000025	LM	MOP	Plan																															
							Actual																															
	21	For Preparation of detailed engineering for Rehabilitation of Municipios Roads Package 12 : Luca to Lacluta	Hilobadi Jv Pt. Siarplan Utama	MPW - CS- 2000022	LM	MOP	Plan																															
							Actual																															
	22	Preparation of Detailed Engineering For Rehabilitation of Municipio Roads Package : 1 JCT A - 16 (bobonaro) to lolotoe Town	Hilobadi Jv Pt. Siarplan Utama	MPW - CS- 2000030	LM	MOP	Plan																															
							Actual																															
	23	preparation of DED for Rehabilitation of Municipio Roads Package 10 : Soibada to Soibada town	Hilobadi Jv Pt. Siarplan Utama	MPW- CS 2000024	LM	MOP	Plan																															
							Actual																															
	24	Preparation of detailed Design for Rahabilitation municipio Roads Package 4 : turiscail to Alas	Wan Husin & Associates SDN. BHD Jv Consultant & eng. Intercontinental Unip Lda	MPW- CS 2000028	LM	MOP	Plan																															
							Actual																															
	25	Preparation Deitaled Design for Rahbilitation of Municipios	Detile Consultant	MPW- CS 2000029	LM	MOP	Plan																															
							Actual																															
	26	Preparation Deitaled Design for Rahbilitation of Municipios	Detile Consultant	MPW- CS 2000027	LM	MOP	Plan																															
							Actual																															
	27	Preparation Deitaled Design for Rahbilitation of Municipios	Nicoles Unip Lda	MPW- CS 2000026	LM	MOP	Plan																															
							Actual																															
	28	Preparation of Detailed Engineering & bid Preparation for new Bridge in 2019 package 1 : Samalari, sana utulari- lai sorulai, sumaco (lacluta uma tolu) molas matadoro - RTK, Comoro mota ulun	Vox Da Vinci Consultant Engineering Lda	MPW- CS 2000031	LM	MOP	Plan																															
							Actual																															
	29	Preparation Deitaled Design for Rahbilitation of Municipios	Team Consultant Jv. ATT & ATT & Triangle	MPW- CS 2000021	LM	MOP	Plan																															
							Actual																															
	30	Preparation Deitaled Design for Rahbilitation of Municipios	Aureum Solis Consultant, Unip Lda Jv PT Bikarna	MPW- CS 2000033	LM	MOP	Plan																															
							Actual																															
	31	Preparation Deitaled Design for Rahbilitation of Municipios	PT. Bikarna JV Aureum Solis Consultant, Unip Lda	MPW- CS 2000023	LM	MOP	Plan																															
							Actual																															
32	Intersection in the Existing dili liquisa road to conec akses road from tibar Bay Port	TPF Timor Unipessoal Lda	REP/009/MOP/2019	FI	MOP	Plan																																
						Actual																																
33	Preparation Deitaled Design for Enginnering Desing Dili Urban Roads	Kiat Konsultan				Plan																																
						Actual																																
34	Konsultan Suprevisi for Konstruction Suprevison of daradau irigation Schema	PT.Suanda karya Jv KWK	REP/042/MAP/2017	FI	MOP	Plan																																
						Actual																																
35	Suprevison Consultant for Construction of Intersection in the Existing Dili-Liquisa Road to Connect Access Road from Tibar Bay port (National Road)	Lelo Unipessoal Lda.			LM	MOP	Plan																															
						Actual																																
36	Preparation of Detailed Engineering Design (DED) For New Cable Stayed Bridge Over the Becusse River, in Dili Total Length +	TPT Timor Unip Lda			LM	MOP	Plan																															
						Actual																																
37	Rehabilitation OF Municipality Roads Package 4 Section Laga Baguia Sta 0+ 000 - sta 38 + 030	Norinco Internacional Corporation Lda	ICB/ 053/MOP/ 2022	FI	MOP	Plan																																
						Actual																																
38	Rehabilitasaun of Estrada Municipais Pakote 3 Uacala - Quelical Para Ossu Sta 0+000 - Sta 22 + 700 Municipio de Baucau - Viqueque		ICB/ 054/MOP/ 2022	FI	MOP	Plan																																
						Actual																																
TOTAL PROJETO ON-GOING																																						

Note:

Planu Periode inspesaun iha tereinu

Implementa Periode inspesaun iha tereinu

Relatoriu avaliasuan mensal iha Dili

Inspesaun Pagamentu Anual iha tereinu

Prepara Husi :




(Eng. Tito Edgar F.N. de Jesus)
Eng. PMU ba Projeto (Imprestimo), ADN, I.P.

Sertifika Husi :



(Eng. Emerenciana da Costa Maia Freitas)
Coordenadora da Unidade de Controlo e Validasaun de Qualidade, ADN, I.P.

Aprova Husi :



(Eng. Januario Maia Guterres)
Adjunto Director Executivo, ADN, I.P.

SERVISU BA KONSULTAN DESIGN SEI AJUSTA TUIR PLANO HUSI PROJECTO NAIN .OU BAZEIA BA DOKUMENTOS KONSULTAN NIAN NEBE SUBMETE MAI HUSI PROJECTO NAIN.

FHO

Konsultan la serviso ona iha tereno,maibe pagamento seidauk hotu